

Curtis School

Project Summary

Project Type: Playlots
 Department: Facilities
 Status: Closing
 Unit Number: 23061

Budget Amount: \$92,095
 Budget Year: 2010
 Construction Start Date: August 2010
 In Service Date: October 2010
 Anticipated Completion Date: December 2010

Curtis's playground poses safety issues and must be replaced.

Financial Details

Project Phase	Original Budget	Current Estimate	Current Estimate:	\$89,917
Design:	\$8,220	\$64,947	Expenditure to Date:	\$153,528
Construction:	\$77,571	\$24,970	Percent Complete:	171%
Environmental:	\$1,261	\$0	Funding Source:	CPS Resources
Management:	\$5,042	\$0		
Project Total:	\$92,095	\$89,917		

Details



Ideal Program Enrollment: 900
 2011/2012 Enrollment: 501
 Space Utilization Index / Status: -44% (underutilized)
 Performance Level: Level 3
 Building Age: 119 Years
 Network: Rock Island

Scope

The scope of this project is to build a new playlot. Associated Path of Travel upgrades including signage will also be completed, and city zoning requirements will be addressed.

