

Avondale School (Consolidated into Logandale)

Project Summary

Project Type: Upgraded Athletic Fields
 Department: Facilities
 Status: Completed
 Unit Number: 22121

Budget Amount: \$172,676
 Budget Year: 2011
 Construction Start Date: April 2012
 In Service Date: August 2012
 Anticipated Completion Date: July 2012

The purpose of this project is to address Path-of-Travel accessibility items required by state and federal building code to support the recently completed athletic field/play lot.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$172,676
Design:	\$15,413	Expenditure to Date:	\$135,939
Construction:	\$145,445	Percent Complete:	79%
Environmental:	\$2,365	Funding Source:	CPS Resources
Management:	\$9,454		
Project Total:	\$172,676		

Details



Ideal Program Enrollment:
 2011/2012 Enrollment: 724
 Space Utilization Index / Status:
 Performance Level: Level 2
 Building Age: 118 Years
 Network: Fullerton ES

Scope

The scope of this project is to provide renovations to comply with Path of Travel requirements under the ADA regulations. The scope includes replacement of drinking fountains and installation of ADA-appropriate signage throughout the building.

