PASTEUR

Project Summary

Project Type: Exterior Renovation

Department: Facilities Status: Construction

Unit Number: 24851

Budget Amount: \$7,695,000

Budget Year: 2011 Construction Start Date: June 2011

In Service Date: October 2012

Anticipated Completion Date: November 2012

Pasteur is one of the schools built with a dever beam structural system. The beams are on the outside of the roof attached through the roof material to the structure below and resting on the parapet. It is CPS policy to replace this structural system when the roof has failed because the dever system results in earlier deterioration of the roof and the masonry parapet compared to other systems. Mechanical roof top units are replaced as part of the roof work.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$8,047,414
Design:	\$411,715	Expenditure to Date:	\$8,330,873
Construction:	\$6,735,929	Percent Complete:	104%
Environmental:	\$109,521	•	
Management:	\$437,835	Funding Source:	CPS Resources
Project Total:	\$7,695,000		



Ideal Program Enrollment: 660 2011/2012 Enrollment: 1237

Space Utilization Index / Status: 87% (overcrowded)

Performance Level: Level 2 Building Age: 86 Years Network: Midway ES

Scope

The scope of this project is to replace the roof in order to remove the old "Dever-type" roof system. In addition to the roof itself, the parapet, coping, and wall masonry will be tuckpointed and rebuilt as necessary. Additional exterior renovations consist of removing fire escapes, replacing exterior doors, replacing roof-top units and exterior lights. Interior renovations are limited to ADA and refinishing those areas damaged by water infiltration. The project will address ADA and city zoning requirements.



