

## Gage Park High School

## Project Summary

Project Type: Mechanical, Electrical & Plumbing Renovation  
 Department: Facilities  
 Status: Closing  
 Unit Number: 46141

**Budget Amount: \$562,964**

Budget Year: 2011  
 Construction Start Date: May 2011  
 In Service Date: October 2011  
 Anticipated Completion Date: October 2011

Gage Park park mechanical system was inadequate. The existing system was not filtrating the chemicals sufficiently for the pool area.

## Financial Details

Project Phase	Original Budget	Current Estimate	Current Estimate:	\$542,268
Design:	\$50,249	\$7,952	Expenditure to Date:	\$516,342
Construction:	\$474,183	\$476,567	Percent Complete:	95%
Environmental:	\$7,710	\$26,679	Funding Source:	CPS Resources
Management:	\$30,822	\$31,070		
<b>Project Total:</b>	<b>\$562,964</b>	<b>\$542,268</b>		

## Details



Ideal Program Enrollment: 1152  
 2011/2012 Enrollment: 1052  
 Space Utilization Index / Status: -9% (efficient)  
 Performance Level: Level 3  
 Building Age: 73 Years  
 Network: Southwest Side HS

## Scope

The scope of this project consists of removing the existing air handling unit that serves the pool area and replacing it with a dedicated pool dehumidification system.

