

PHILLIPS HS

Project Summary

Project Type: Door Renovation
 Department: Facilities
 Status: Closing
 Unit Number: 46261

Budget Amount: \$55,196
 Budget Year: 2011
 Construction Start Date: April 2012
 In Service Date: August 2012
 Anticipated Completion Date: July 2012

The doors were in deteriorating conditions and posed a safety hazard.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$50,784
Design:	\$4,927	Expenditure to Date:	\$86,308
Construction:	\$46,491	Percent Complete:	170%
Environmental:	\$756	Funding Source:	CPS Resources
Management:	\$3,022		
Project Total:	\$55,196		

Details



Ideal Program Enrollment: 1824
 2011/2012 Enrollment: 647
 Space Utilization Index / Status: -65% (underutilized)
 Performance Level: Level 3
 Building Age: 109 Years
 Network: South Side HS

Scope

The scope of this project consists of exterior door replacement and associated repairs, including grinding down sidewalks at entrance, repairing decorative stone panels, installing an AI phone, and replacing and refinishing door frames and hardware.