DIRKSEN

Project Summary

Project Type: Playlots

Department: Facilities

Budget Amount: \$532,140

Budget Year: 2012

Status: Completed Construction Start Date: June 2012

Unit Number: 22871 In Service Date: October 2012
Anticipated Completion Date: August 2012

There is a 3,440 SF existing play area. The intent of this project is to replace the existing playlot and provide new

for the students.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$119,780
Design:	\$47,498	Expenditure to Date:	\$503,664
Construction:	\$448,220	Percent Complete: Funding Source:	420% CPS Resources
Environmental:	\$7,288		
Management:	\$29,134		
Project Total:	\$532,140		



Ideal Program Enrollment: 540 2011/2012 Enrollment: 785

Space Utilization Index / Status: 45% (overcrowded)

Performance Level: Level 1

Building Age: 42 Years

Network: O'Hare ES

Scope

This is School Age new single Playlot with associated required ADA Path of Travel work by general contractor. This project includes demolition of existing courtyard playlot and pavement, new concrete ramps, concrete pavement, playground equipment, soft surface, AI phone, and operator.

