

FULLER

Project Summary

Project Type: Board of Education Approved School Action
 Department: Facilities
 Status: Completed
 Unit Number: 23271

Budget Amount: \$2,524,219
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: September 2012
 Anticipated Completion Date: December 2012

Fuller was selected by Chicago Public School officials as an approved school action for a turnaround.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$3,200,000
Design:	\$156,923	Expenditure to Date:	\$2,162,276
Construction:	\$2,189,388	Percent Complete:	68%
Environmental:	\$35,598	Funding Source:	CPS Resources
Management:	\$142,310		
Project Total:	\$2,524,219		

Details



Ideal Program Enrollment: 570
 2011/2012 Enrollment: 270
 Space Utilization Index / Status: -53% (underutilized)
 Performance Level: Level 3
 Building Age: 71 Years
 Network: Burnham Park ES

Scope

Provide new Playlot, exterior ramp, PPRZ compliance, painting, flooring, new ceiling tiles, new lockers at first floor only, paint existing lockers at second floor, limited emergency lighting battery packs, (3) new ADA relocated doors, girls and boy's toilet rooms. Structural scope includes repairs to exterior masonry including but not limited to tuckpointing, localized repairs/replacement of limestone and masonry elements. Scope to also include the demolition and infill of an existing underground coal storage room and scale.

