LEE Project Summary

Project Type: School Improvement Program Department: Facilities Status: Construction Unit Number: 26331 Budget Amount: \$4,116,510

Budget Year: 2012 Construction Start Date: June 2012 In Service Date: October 2013 Anticipated Completion Date: December 2013

The purpose of this project is to address masonry conditions that is allowing water infiltration and to upgrade mechanical systems which are deteriorating and in need of replacement.

Financial Details			
Project Phase	Original Budget	Current Estimate:	\$4,259,089
Design:	\$227,436	Expenditure to Date:	\$3,679,254
Construction:	\$3,596,802	Percent Complete:	86%
Environmental:	\$58,481	•	CPS Resources
Management:	\$233,792	Funding Source:	
Project Total:	\$4,116,510		



Details

Ideal Program Enrollment: 480 2011/2012 Enrollment: 876 Space Utilization Index / Status: 83% (overcrowded) Performance Level: Level 1 Building Age: 57 Years Network: Midway ES

Scope

New boiler and chiller, new classroom univents, interior and exterior masonry repairs, gym wall rebar support, ADA parking stalls, landscape upgrades, ADA toilet renovations, new drinking fountains, new exterior ramps, new exterior entry doors, new lighting/ceilings, fire alarm upgrades, playlot, new aphalt.

