

EDISON PARK

Project Summary

Project Type: Annexes
 Department: Facilities
 Status: Initiated
 Unit Number: 28081

Budget Amount: \$12,977,664
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: November 2014
 Anticipated Completion Date: December 2014

The purpose of this project is to provide relief of over crowding at this facility by constructing Annex.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$15,000,000
Design:	\$550,877	Expenditure to Date:	\$793,950
Construction:	\$11,492,884	Percent Complete:	5%
Environmental:	\$186,865	Funding Source:	CPS Resources
Management:	\$747,037		
Project Total:	\$12,977,664		

Details



Ideal Program Enrollment: 300
 2011/2012 Enrollment: 453
 Space Utilization Index / Status: 51% (overcrowded)
 Performance Level: Level 2
 Building Age: Years
 Network: O'Hare ES

Scope

Funded under FY12 (not yet approved as of this writing) 9.0 New Facility Construction / 9.1. New Additions (referred to as "Annexes"), the purpose of this project is to relieve overcrowding in the O'Hare Network. The Annex concept is currently being developed for prototypical and school-specific elements. Renovation of the existing facility is also being evaluated.