

LAKE VIEW HS

Project Summary

Project Type: Stack (Chimney) Renovation
 Department: Facilities
 Status: Completed
 Unit Number: 46211

Budget Amount: \$385,748
 Budget Year: 2012
 Construction Start Date: May 2012
 In Service Date: October 2012
 Anticipated Completion Date: December 2012

The purpose of this project is to address the falling and displaced masonry at the chimney.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$399,779
Design:	\$34,431	Expenditure to Date:	\$466,260
Construction:	\$324,914	Percent Complete:	117%
Environmental:	\$5,283	Funding Source:	CPS Resources
Management:	\$21,119		
Project Total:	\$385,748		

Details



Ideal Program Enrollment: 1392
 2011/2012 Enrollment: 1545
 Space Utilization Index / Status: 11% (efficient)
 Performance Level: Level 1
 Building Age: 115 Years
 Network: North-Northwest Side HS

Scope

This project includes demolition and partial rebuild of chimney stack including gunnite liner.

