

LINDBLOM HS

Project Summary

Project Type: Mechanical, Electrical & Plumbing Renovation
 Department: Facilities
 Status: Completed
 Unit Number: 46511

Budget Amount: \$214,573
 Budget Year: 2012
 Construction Start Date: May 2012
 In Service Date: August 2012
 Anticipated Completion Date: December 2012

The purpose of this project is to address the failing pool drain and tie the system to the main filtration pump.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$110,661
Design:	\$19,152	Expenditure to Date:	\$172,052
Construction:	\$180,734	Percent Complete:	155%
Environmental:	\$2,939	Funding Source:	CPS Resources
Management:	\$11,748		
Project Total:	\$214,573		

Details



Ideal Program Enrollment: 1344
 2011/2012 Enrollment: 1038
 Space Utilization Index / Status: -23% (underutilized)
 Performance Level: Level 1
 Building Age: 8 Years
 Network: Southwest Side HS

Scope

Limited to connecting the (previously specified via a separate project) VBG drain in the bottom of the pool, to the pool filtration system. The water was, instead, drained through the existing perimeter overflow gutter and then completely emptied to waste with a pump and a flex hose to the outside. The above configuration does not meet current IDPH code.