

## HIRSCH HS

## Project Summary

Project Type: Structural Renovation / Contingency  
 Department: Facilities  
 Status: Completed  
 Unit Number: 47031

**Budget Amount: \$523,191**  
 Budget Year: 2012  
 Construction Start Date: June 2012  
 In Service Date: February 2013  
 Anticipated Completion Date: December 2012

The purpose of this project is to address the displaced masonry at the chimney and cracked terra cotta at various locations on the exterior of the building.

## Financial Details

Project Phase	Original Budget	Current Estimate:	\$150,375
Design:	\$46,699	Expenditure to Date:	\$449,300
Construction:	\$440,682	Percent Complete:	299%
Environmental:	\$7,165	Funding Source:	CPS Resources
Management:	\$28,644		
<b>Project Total:</b>	<b>\$523,191</b>		

## Details



Ideal Program Enrollment: 1080  
 2011/2012 Enrollment: 389  
 Space Utilization Index / Status: -64% (underutilized)  
 Performance Level: Level 3  
 Building Age: 87 Years  
 Network: South Side HS

## Scope

Reseal all parapet coping, local tuckpointing (parapet and window heads), terra cotta stabilization with netting

