

PRIETO

Project Summary

Project Type: Temporary Units (Modulars) Classrooms

Budget Amount: \$3,400,000

Department: Facilities

Budget Year: 2015

Status: Planning

Estimated Project Start: July 2014

Unit Number: 22581

Estimated Project Complete: September 2015

The intent of this project is to address overcrowding at the school by adding additional classrooms.

Financial Details

<u>Project Phase</u>	<u>Original Budget</u>	<u>Current Estimate:</u>	<u>\$3,400,000</u>
Design:	\$211,368	<u>Expenditure to Date:</u>	<u>\$0</u>
Construction:	\$2,948,999	<u>Percent Complete:</u>	<u>0%</u>
Environmental:	\$47,948	<u>Funding Source:</u>	<u>CPS Resources</u>
Management:	\$191,685	<u>Operating Impact:</u>	<u>\$0</u>
Project Total:	\$3,400,000		

Details



Aerial Image

Scope

The scope of work for this project will include a new modular building that will provide 8 new classrooms.



Typical New Modular