

BRIDGE

Project Summary

Project Type: New Modulars
 Department: Facilities
 Status: Planning
 Unit Number: 22321

Budget Amount: \$5,200,000
 Budget Year: 2017
 Estimated Project Start: September 2016
 Estimated Project Complete: September 2018

The purpose of this project is relieve overcrowding.

Financial Details

Project Phase	Original Budget
Design:	\$278,222
Construction:	\$4,551,895
Environmental:	\$74,010
Management:	\$295,873
Project Total:	\$5,200,000

Current Estimate:	\$5,200,000
Expenditure to Date:	\$0
Percent Complete:	0%
Funding Source:	CPS Resources
Operating Impact:	\$0

Details

Scope

The proposed work includes installing a new 8 classroom modular and converting 3 main building classrooms into a lunchroom. □

