

CPS Central Offices

Project Summary

Project Type: Mechanical, Electrical & Plumbing Renovation
 Department: Facilities
 Status: Closing
 Unit Number: 11910

Budget Amount: \$1,409,177

Budget Year: 2011
 Construction Start Date: January 2012
 In Service Date: June 2012
 Anticipated Completion Date: July 2012

The CPS's domestic water and fire pump system did not meet code. The domestic water did not have the pressure required by Code to reach all plumbing fixtures in the building.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$1,220,139
Design:	\$87,604	Expenditure to Date:	\$1,235,627
Construction:	\$1,222,253	Percent Complete:	101%
Environmental:	\$19,873	Funding Source:	CPS Resources
Management:	\$79,446		
Project Total:	\$1,409,177		

Details



Ideal Program Enrollment:
 2011/2012 Enrollment:
 Space Utilization Index / Status:
 Performance Level:
 Building Age: 108 Years
 Network:

Scope

The scope of this project is to address plumbing concerns, including fire suppression systems, at CPS central offices. The cold water system will be renovated, new booster pumps will be installed, and new fire pumps will be installed.

