DUNBAR HS

Project Summary

Project Type: Exterior Renovation

Department: Facilities
Status: Construction

Unit Number: 53021

Budget Amount: \$12,122,637

Budget Year: 2011

Construction Start Date: June 2012

In Service Date: October 2012

Anticipated Completion Date: December 2012

The purpose of this project is to replace the windows and curtain wall systems that are failing and allowing infiltration of both air and water impacting interior finishes and energy efficiency.

Financial Details

Project Phase	Original Budget
Design:	\$648,613
Construction:	\$10,611,724
Environmental:	\$172,538
Management:	\$689,762
Project Total:	\$12,122,637

Current Estimate: \$10,472,598
Expenditure to Date: \$5,280,074
Percent Complete: 50%

Funding Source: CPS Resources

Details

Ideal Program Enrollment: 2016 2011/2012 Enrollment: 1328

Space Utilization Index / Status: -34% (underutilized)

Performance Level: Level 3
Building Age: 57 Years
Network: South Side HS

Scope

The scope of this project includes exterior and limited interior renovations. The exterior renovations include replacing the entire curtain wall/window system throughout the school. Interior renovations consist of repairing the damage caused by prior water infiltration. The project will address ADA and city zoning requirements.



