#### **CAMRAS**

# **Project Summary**

Project Type: Pre-K Classroom Renovation

Department: Facilities
Status: Completed

Unit Number: 22691

Budget Amount: \$246,009

Budget Year: 2012 Construction Start Date: June 2012

In Service Date: August 2012

Anticipated Completion Date: November 2012

Camras was selected for the Early Childhood Construction Grant awarded by the State of Illinois. This grant shall increase the early childhood services in underserved area.

### **Financial Details**

Project Phase	Original Budget
Design:	\$21,958
Construction:	\$207,213
Environmental:	\$3,369
Management:	\$13,469
Project Total:	\$246,009

Current Estimate: \$460,001 Expenditure to Date: \$203,693 Percent Complete: 44%

Funding Source: IL Early Childhood Grant

## **Details**

Ideal Program Enrollment: 1200 2011/2012 Enrollment: 985

Space Utilization Index / Status: -18% (efficient)

Performance Level: Not Enough Data

Building Age: 67 Years

Network: Fullerton ES

#### Scope

Early Childhood Construction: Add 2 New ADA-accessible Pre-K Rooms in

the Main Building.

