

## SAWYER

## Project Summary

Project Type: Structural Renovation / Contingency

Department: Facilities

Status: Completed

Unit Number: 25231

**Budget Amount: \$23,887**

Budget Year: 2012

Construction Start Date: June 2012

In Service Date: August 2012

Anticipated Completion Date: November 2012

The purpose of this project is to address the displaced masonry at parapet.

## Financial Details

Project Phase	Original Budget
Design:	\$2,132
Construction:	\$20,120
Environmental:	\$327
Management:	\$1,308
<b>Project Total:</b>	<b>\$23,887</b>

<b>Current Estimate:</b>	<b>\$4,564</b>
<b>Expenditure to Date:</b>	<b>\$248</b>
<b>Percent Complete:</b>	<b>5%</b>
<b>Funding Source:</b>	<b>CPS Resources</b>

## Details



Ideal Program Enrollment: 1290

2011/2012 Enrollment: 1887

Space Utilization Index / Status: 46% (overcrowded)

Performance Level: Level 1

Building Age: 112 Years

Network: Midway ES

## Scope

Locally demolish and rebuild displaced masonry at one location. Very limited work.

