

BANNEKER

Project Summary

Project Type: ADA Accommodations
 Department: Facilities
 Status: Completed
 Unit Number: 26161

Budget Amount: \$122,109
 Budget Year: 2012
 Construction Start Date: May 2012
 In Service Date: May 2012
 Anticipated Completion Date: August 2012

The purpose of this project is to provide an ADA-compliant main entrance for the school.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$85,408
Design:	\$10,899	Expenditure to Date:	\$115,339
Construction:	\$102,852	Percent Complete:	135%
Environmental:	\$1,672	Funding Source:	CPS Resources
Management:	\$6,685		
Project Total:	\$122,109		

Details



Ideal Program Enrollment: 690
 2011/2012 Enrollment: 337
 Space Utilization Index / Status: -51% (underutilized)
 Performance Level: Level 3
 Building Age: 50 Years
 Network: Englewood-Gresham ES

Scope

Provide a new ADA compliant ramp and stairs for the main entrance. Scope includes demolition of existing steps, foundation, new stainless steel hand rails and guardrails for the new ramp.