

GOLDBLATT

Project Summary

Project Type: Structural Renovation / Contingency
 Department: Facilities
 Status: Completed
 Unit Number: 26561

Budget Amount: \$23,857
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: August 2012
 Anticipated Completion Date: November 2012

The purpose of this project is to address the cracked keystone at the building entrance and cracked/displaced masonry at various exterior parapet and wall locations.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$4,564
Design:	\$2,129	Expenditure to Date:	\$6,062
Construction:	\$20,095	Percent Complete:	133%
Environmental:	\$327	Funding Source:	CPS Resources
Management:	\$1,306		
Project Total:	\$23,857		

Details



Ideal Program Enrollment: 780
 2011/2012 Enrollment: 236
 Space Utilization Index / Status: -70% (underutilized)
 Performance Level: Level 2
 Building Age: 72 Years
 Network: Garfield-Humboldt ES

Scope

This project will be funded under FY12, 6.0 Supplemental Facility Renovation and is targeting immediate structural repairs at this facility. The scope of the required work is:
 Repair cracked keystone at entrance.
 Locally demolish and rebuild cracked/displaced masonry .

