

HUBBARD HS

Project Summary

Project Type: Structural Renovation / Contingency

Department: Facilities

Status: Completed

Unit Number: 46341

Budget Amount: \$21,862

Budget Year: 2012

Construction Start Date: June 2012

In Service Date: August 2012

Anticipated Completion Date: November 2012

The purpose of this project is to address the displaced limestone panel on the exterior walls, the cracked/displaced masonry to various locations and loose and falling mortar at parapet wall.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$4,564
Design:	\$1,951	Expenditure to Date:	\$18,702
Construction:	\$18,414	Percent Complete:	410%
Environmental:	\$299	Funding Source:	CPS Resources
Management:	\$1,197		
Project Total:	\$21,862		

Details



Ideal Program Enrollment: 1416

2011/2012 Enrollment: 1639

Space Utilization Index / Status: 16% (efficient)

Performance Level: Level 3

Building Age: 84 Years

Network: Southwest Side HS

Scope

This project will be funded under FY12, 6.0 Supplemental Facility Renovation and is targeting immediate structural repairs at this facility.

The scope of the required work is:

Repair or replace displaced limestone panel.

Locally demolish and rebuild cracked/displaced masonry.

Remove loose mortar at limestone and repoint joints.

Locally grind and tuckpoint loose mortar joints.

