

LINDBLOM HS

Project Summary

Project Type: Career Academy
 Department: Facilities
 Status: Completed
 Unit Number: 46511

Budget Amount: \$281,067
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: August 2012
 Anticipated Completion Date: November 2012

Lindbloom is receiving upgrades for its Career and Technical Education (CTE) program.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$221,901
Design:	\$25,087	Expenditure to Date:	\$254,854
Construction:	\$236,742	Percent Complete:	115%
Environmental:	\$3,849	Funding Source:	CPS Resources
Management:	\$15,388		
Project Total:	\$281,067		

Details



Ideal Program Enrollment: 1344
 2011/2012 Enrollment: 1038
 Space Utilization Index / Status: -23% (underutilized)
 Performance Level: Level 1
 Building Age: 8 Years
 Network: Southwest Side HS

Scope

Building Interior OCCP CTE Program Build Out. New Career Academy Labs: IT, Pre-engineering.