

VAUGHN HS

Project Summary

Project Type: Structural Renovation / Contingency

Department: Facilities

Status: Construction

Unit Number: 49081

Budget Amount: \$14,548

Budget Year: 2012

Construction Start Date: June 2012

In Service Date: June 2013

Anticipated Completion Date: August 2013

The purpose of this project is to address the displaced/spalled masonry.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$4,564
Design:	\$1,299	Expenditure to Date:	\$6,600
Construction:	\$12,254	Percent Complete:	145%
Environmental:	\$199	Funding Source:	CPS Resources
Management:	\$797		
Project Total:	\$14,548		

Details



Ideal Program Enrollment: 114

2011/2012 Enrollment: 209

Space Utilization Index / Status: 83% (overcrowded)

Performance Level: Not Enough Data

Building Age: 93 Years

Network: North-Northwest Side HS

Scope

This project will be funded under FY12, 6.0 Supplemental Facility Renovation and is targeting immediate structural repairs at this facility. The scope of the required work is to locally demolish and rebuild displaced/spalled masonry.