

TAFT HS

Project Summary

Project Type: Major Renovation
 Department: Facilities
 Status: Planning
 Unit Number: 46311

Budget Amount: \$17,000,000
 Budget Year: 2014
 Estimated Project Start: September 2013
 Estimated Project Complete: October 2014

The purpose of this project is to ensure that the building envelope is weathertight, as well as to repair interior damage and modernize science lab facilities.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$17,000,000
Design:	\$721,618	Expenditure to Date:	\$0
Construction:	\$15,055,023	Percent Complete:	0%
Environmental:	\$244,782	Funding Source:	CPS Resources
Management:	\$978,577	Operating Impact:	\$0
Project Total:	\$17,000,000		

Details



Ideal Program Enrollment: 2184
 2012/2013 Enrollment: 3098
 Space Utilization Index (Status): 42% (overcrowded)
 Performance Level: Level 2
 Building Age: 74 Years
 Managed By Network: North-Northwest Side HS

Scope

The scope of this project will include significant exterior renovations and interior renovations. Exterior renovations include replacing windows, tuckpointing and repairing masonry as required, and site improvements. Interior renovations include repairing interior finishes damaged by water infiltration, replacing student lockers, and renovating nine science labs.

