WATERS

Project Summary

Project Type: Security System/Equipment Budget Amount: \$150,000

Department: Facilities

Status: Planning

Budget Year: 2015

Estimated Project Start: April 2014

Unit Number: 25781 Estimated Project Complete: September 2014

The purpose of this project is to provide security upgrades including the addition of security cameras.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$150,000
Design:	\$13,389	Expenditure to Date:	\$0
Construction:	\$126,345	•	
Environmental:	\$2,054	Percent Complete:	0%
Management:	\$8,212	Funding Source:	CPS Resources
Project Total:	\$150,000	Operating Impact:	\$0

Details

Scope

The scope of work for this project will include adding security upgrades to this school in the form of new or additional cameras and/or new or additional AI Phones.