

LANE TECH

Project Summary

Project Type: Exterior Renovation
Department: Facilities
Status: Planning
Unit Number: 46221

Budget Amount: \$34,650,000
Budget Year: 2016
Estimated Project Start: July 2015
Estimated Project Complete: September 2016

The purpose of this project is to comprehensively address the building envelope in order to eliminate water infiltration inclusive of roof replacement, masonry tuck-pointing and window replacement. This project will be phased over two years.

Financial Details

<u>Project Phase</u>	<u>Original Budget</u>
Design:	\$1,470,827
Construction:	\$30,685,680
Environmental:	\$498,924
Management:	\$1,994,569
Project Total:	\$34,650,000

Current Estimate:	\$34,650,000
Expenditure to Date:	\$0
Percent Complete:	0%
Funding Source:	CPS/Outside Resources
Operating Impact:	\$0

Funding Source Detail: State Grant: \$16,000,000
Chicago Public Schools: \$18,650,000

Details

Scope

The scope of work for this project will be phased over two fiscal years. The scope will include roof replacement, masonry tuck-pointing and window replacement for approximately half of the building over each year.

