

Truth School (Closed)

Project Summary

Project Type: Board of Education Approved School Action
 Department: Facilities
 Status: On Hold
 Unit Number: 26571

Budget Amount: \$3,200,000

Budget Year: 2011
 Construction Start Date: June 2012
 In Service Date: June 2013
 Anticipated Completion Date: August 2013

Truth School required new programmatic spaces to meet the requirements of the Quest charter school. In addition, the toilet room count did not meet the current building code requirements. All charter schools are required to be fully ADA accessible by law.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$3,019,421
Design:	\$198,935	Expenditure to Date:	\$187,417
Construction:	\$2,775,528	Percent Complete:	6%
Environmental:	\$45,128	Funding Source:	CPS Resources
Management:	\$180,409		
Project Total:	\$3,200,000		

Details



Ideal Program Enrollment:
 2011/2012 Enrollment: 315
 Space Utilization Index / Status:
 Performance Level:
 Building Age: 42 Years
 Network:

Scope

The scope of this project includes exterior, interior, and MEP renovations. Exterior renovations consist of replacing the curtain wall on the annex building. Interior renovations include new science labs, full toilet room renovations, and administrative space build out. MEP renovations are comprehensive and will replace and refurbish the heating system.

