

CLEMENTE HS

Project Summary

Project Type: ADA Improvements
 Department: Facilities
 Status: Closing
 Unit Number: 51091

Budget Amount: \$14,170,000
 Budget Year: 2011
 Construction Start Date: March 2011
 In Service Date: August 2012
 Anticipated Completion Date: July 2013

Clemente High School is an 8 story building that is not accessible. This school was selected to receive an ADA project to make the facility fully accessible.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$14,759,423
Design:	\$614,158	Expenditure to Date:	\$11,190,556
Construction:	\$12,537,089	Percent Complete:	76%
Environmental:	\$203,843	Funding Source:	CPS Resources
Management:	\$814,911		
Project Total:	\$14,170,000		

Details



Ideal Program Enrollment: 3144
 2011/2012 Enrollment: 891
 Space Utilization Index / Status: -72% (underutilized)
 Performance Level: Level 3
 Building Age: 39 Years
 Network: West Side HS

Scope

The scope of this project is to provide the necessary ADA upgrades to make Clemente an accessible school. Renovations include modernization and renovation of existing 3 elevators, 12 escalators, installation of ramps, modification of toilet rooms and locker room facilities, construction of an exterior entry ramp, new fire alarm system, and ADA accessibility upgrades to specialty spaces such as the band room.

