

BARTON

Project Summary

Project Type: Structural Renovation / Contingency

Department: Facilities

Status: Completed

Unit Number: 22151

Budget Amount: \$11,915

Budget Year: 2012

Construction Start Date: June 2012

In Service Date: August 2012

Anticipated Completion Date: November 2012

The purpose of this project is to address the displaced terra cotta at the column cap and loose/falling mortar joints.

Financial Details

Project Phase	Original Budget
Design:	\$1,064
Construction:	\$10,036
Environmental:	\$163
Management:	\$652
Project Total:	\$11,915

Current Estimate:	\$16,429
Expenditure to Date:	\$9,950
Percent Complete:	61%
Funding Source:	CPS Resources

Details



Ideal Program Enrollment: 870

2011/2012 Enrollment: 643

Space Utilization Index / Status: -26% (underutilized)

Performance Level: Level 3

Building Age: 85 Years

Network: Englewood-Gresham ES

Scope

This project will be funded under FY12, 6.0 Supplemental Facility Renovation and is targeting immediate structural repairs at this facility.

The scope of the required work is:

Repair displaced terra cotta at column cap.

Repair open joints at terra cotta.

Locally grind and tuckpoint loose mortar joints.

