CHAPPELL

Project Summary

Project Type: ADA Improvements

Department: Facilities
Status: Completed

Unit Number: 22681

Budget Amount: \$2,362,011

Budget Year: 2012 Construction Start Date: May 2012

In Service Date: September 2012
Anticipated Completion Date: December 2012

Chappell is a TIF-funded building that requires accessibility improvements. that requires accessibility improvements. CPS sends a list of schools that require accessibility improvement due to programmatic and geographical needs to the City. The City selects the schools with aldermanic input.

Financial Details

Project Phase	Original Budget
Design:	\$152,905
Construction:	\$2,043,087
Environmental:	\$33,219
Management:	\$132,801
Project Total:	\$2,362,011

Current Estimate: \$2,542,516
Expenditure to Date: \$2,233,136
Percent Complete: 88%
Funding Source: TIF IGA and CPS Resources

Details

Ideal Program Enrollment: 690 2011/2012 Enrollment: 493

Space Utilization Index / Status: -29% (underutilized)

Performance Level: Level 1 Building Age: 76 Years

Network: Ravenswood-Ridge ES

Scope

Main Building: Provide a 2 stop elevator for the and a lift at the Gymnatorium stage. Replace all classroom doors. Upgrading all girls/boys toilet rooms in main building. Renovate new shared first floor Pre-K toilet. New Unisex toilet on the second floor. provide 5% of lockers for ADA compliance. Replace all drinking fountains. New ADA compliant student station at science room.

Addition: at library, modify entrance landing and hardware. Provide 4 new heights of drinking fountains in addition to existing. Provide a new Unisex toilet room for both the Severe and Profound classrooms. For 18 classrooms provide ADA compliant student station and coat hooks. Provide new interior and exterior ADA compliant signage and Update landscaping to comply with Chicago Landscape Ordinance for entire complex.

New turf field outside of kindergarten and relocating main playground and providing new large turf field to east of school.



