

CLINTON

Project Summary

Project Type: Playlots
 Department: Facilities
 Status: Completed
 Unit Number: 22751

Budget Amount: \$297,121
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: August 2012
 Anticipated Completion Date: August 2012

There is a 31,500 SF existing play area and all equipment and surfacing has been removed.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$211,310
Design:	\$26,520	Expenditure to Date:	\$422,038
Construction:	\$250,264	Percent Complete:	200%
Environmental:	\$4,069	Funding Source:	CPS Resources
Management:	\$16,267		
Project Total:	\$297,121		

Details



Ideal Program Enrollment: 1080
 2011/2012 Enrollment: 1125
 Space Utilization Index / Status: 4% (efficient)
 Performance Level: Level 1
 Building Age: 87 Years
 Network: Ravenswood-Ridge ES

Scope

This is School Age new single Playlot (to be installed by CPS's Groundbreakers Team) with associated required ADA Path of Travel work by general contractor. Work includes site prep for groundbreaker's equipment and soft surface installation, asphalt patch around playlot, ADA parking lot sealcoat/stripe, handrail, fence, and door operator.