

EDWARDS

Project Summary

Project Type: Structural Renovation / Contingency

Department: Facilities

Status: Completed

Unit Number: 23081

Budget Amount: \$24,058

Budget Year: 2012

Construction Start Date: June 2012

In Service Date: August 2012

Anticipated Completion Date: June 2012

The purpose of this project is to address the damaged and displaced concrete at various parapet and wall locations on the exterior of the building.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$27,382
Design:	\$2,147	Expenditure to Date:	\$14,911
Construction:	\$20,264	Percent Complete:	54%
Environmental:	\$329	Funding Source:	CPS Resources
Management:	\$1,317		
Project Total:	\$24,058		

Details



Ideal Program Enrollment: 870

2011/2012 Enrollment: 1506

Space Utilization Index / Status: 73% (overcrowded)

Performance Level: Level 2

Building Age: 88 Years

Network: Midway ES

Scope

This project will be funded under FY12, 6.0 Supplemental Facility Renovation and is targeting immediate structural repairs at this facility.

The scope of the required work is:

Repair or replace window framing.

Locally demolish and rebuild cracked/spalled masonry.

