

## Howland School (See Howland Catalyst 4370)

## Project Summary

Project Type: Structural Renovation / Contingency

Department: Facilities

Status: Completed

Unit Number: 23861

**Budget Amount: \$24,667**

Budget Year: 2012

Construction Start Date: June 2012

In Service Date: August 2012

Anticipated Completion Date: November 2012

The purpose of this project is to address the cracked limestone coping at parapet and displaced masonry at various exterior wall locations.

## Financial Details

Project Phase	Original Budget	Current Estimate:	\$4,564
Design:	\$2,202	Expenditure to Date:	\$1,284
Construction:	\$20,777	Percent Complete:	28%
Environmental:	\$338	Funding Source:	CPS Resources
Management:	\$1,350		
<b>Project Total:</b>	<b>\$24,667</b>		

## Details

Ideal Program Enrollment: 570

2011/2012 Enrollment: 507

Space Utilization Index / Status: -11% (efficient)

Performance Level: Level 3

Building Age: 120 Years

Network: Austin-North Lawndale ES

## Scope

This project will be funded under FY12, 6.0 Supplemental Facility Renovation and is targeting immediate structural repairs at this facility.

The scope of the required work is:

Remove and reset limestone coping at parapet.

Locally demolish and rebuild cracked/displaced masonry.

