

LAWRENCE

Project Summary

Project Type: Playlots
 Department: Facilities
 Status: Completed
 Unit Number: 24261

Budget Amount: \$348,849
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: August 2012
 Anticipated Completion Date: August 2012

There are no playgrounds at this school. There is an approx. 28,100 SF existing asphalt play area at the north end of the site, an approx. 18,900 SF existing asphalt play area at the west end of the site, and an approx. 31,340 SF existing asphalt play area at the south end of the site. Each play area is separated from service traffic and parking lot traffic by an existing chain link fence.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$166,110
Design:	\$31,137	Expenditure to Date:	\$435,177
Construction:	\$293,835	Percent Complete:	262%
Environmental:	\$4,778	Funding Source:	CPS Resources
Management:	\$19,099		
Project Total:	\$348,849		

Details



Ideal Program Enrollment: 840
 2011/2012 Enrollment: 376
 Space Utilization Index / Status: -55% (underutilized)
 Performance Level: Level 3
 Building Age: 68 Years
 Network: Lake Calumet ES

Scope

Lawrence FY12 NPL Project- Funded under FY12 5.0 Facility Site Improvements / 5.5 New Playlot Program:
 This is School Age new single Playlot (to be installed by CPS's Groundbreakers Team) with associated required ADA Path of Travel work by GC.