

MARQUETTE

Project Summary

Project Type: Board of Education Approved School Action
 Department: Facilities
 Status: Closing
 Unit Number: 24341

Budget Amount: \$4,230,493
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: January 2013
 Anticipated Completion Date: May 2013

Marquette was selected by Chicago Public School officials as an approved school action for a turnaround.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$2,134,115
Design:	\$226,349	Expenditure to Date:	\$3,617,061
Construction:	\$3,703,223	Percent Complete:	169%
Environmental:	\$60,211	Funding Source:	CPS Resources
Management:	\$240,709		
Project Total:	\$4,230,493		

Details



Ideal Program Enrollment: 1440
 2011/2012 Enrollment: 1332
 Space Utilization Index / Status: -8% (efficient)
 Performance Level: Level 3
 Building Age: 87 Years
 Network: Midway ES

Scope

The main elements of the work focus on:
 lighting in pantry
 renovated hot pantry
 new finishes at classrooms, toilet rooms and corridors
 landscape upgrades
 new unisex toilet room
 tuckpointing
 new lockers
 ADA ramps
 doors and hardware
 relocation of existing trash enclosure

However, the facility is being holistically scoped for any other deficiencies that may take precedent, to assure an appropriate educational environment.

This is a scope-to-budget project.

This is an AUSL Turnaround school

