

PETERSON

Project Summary

Project Type: ADA Improvements
 Department: Facilities
 Status: Completed
 Unit Number: 24941

Budget Amount: \$2,024,645
 Budget Year: 2012
 Construction Start Date: May 2012
 In Service Date: September 2012
 Anticipated Completion Date: December 2012

Peterson is partially a TIF funded project. CPS sends a list of schools that require accessibility improvement due to programmatic and geographical needs to the City. The City selects the schools with aldermanic input.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$1,982,693
Design:	\$131,065	Expenditure to Date:	\$1,695,987
Construction:	\$1,751,272	Percent Complete:	86%
Environmental:	\$28,474	Funding Source:	TIF IGA and CPS Resources
Management:	\$113,833		
Project Total:	\$2,024,645		

Details



Ideal Program Enrollment: 900
 2011/2012 Enrollment: 855
 Space Utilization Index / Status: -5% (efficient)
 Performance Level: Level 1
 Building Age: 88 Years
 Network: O'Hare ES

Scope

Exterior work consists of a dedicated exterior ramp at the Pre-K and KG wing, connecting the lower level of the northeast entrance plaza, and parking signage. Interior work aims to provide students with accessible toilet rooms, classroom and office entrances, auditorium seating, stage access, and listening system. Interior work also includes replacement of directional signage, correcting fire extinguisher heights, providing an accessible science room table, and full replacement of lockers at original building.

