

JOHNSON

Project Summary

Project Type: Board of Education Approved School Action
 Department: Facilities
 Status: Completed
 Unit Number: 26231

Budget Amount: \$591,748
 Budget Year: 2012
 Construction Start Date: May 2012
 In Service Date: September 2012
 Anticipated Completion Date: October 2012

Johnson was selected by Chicago Public School officials as an approved school action for a receiving school.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$565,321
Design:	\$52,818	Expenditure to Date:	\$577,164
Construction:	\$498,428	Percent Complete:	102%
Environmental:	\$8,104	Funding Source:	CPS Resources
Management:	\$32,398		
Project Total:	\$591,748		

Details



Ideal Program Enrollment: 690
 2011/2012 Enrollment: 402
 Space Utilization Index / Status: -42% (underutilized)
 Performance Level: Level 2
 Building Age: 50 Years
 Network: Austin-North Lawndale ES

Scope

The scope of this project includes exterior and interior renovations. Exterior renovations consist of targeted masonry repairs. Interior renovations consist of lighting upgrades and painting of classroom spaces, patching the gymnasium and corridor floors, repairing and refinishing stairs, and installing emergency lighting. The project also addresses city zoning requirements.

