

## LANE HS

## Project Summary

Project Type: ADA Accomodations  
 Department: Facilities  
 Status: Construction  
 Unit Number: 46221

**Budget Amount: \$5,007**  
 Budget Year: 2012  
 Construction Start Date: April 2012  
 In Service Date: August 2012  
 Anticipated Completion Date: September 2012

The purpose of this project is to provide an accessible doors for appropriate access to school programming.

## Financial Details

Project Phase	Original Budget	Current Estimate:	\$16,064
Design:	\$447	Expenditure to Date:	\$2,967
Construction:	\$4,217	Percent Complete:	18%
Environmental:	\$69	Funding Source:	CPS Resources
Management:	\$274		
<b>Project Total:</b>	<b>\$5,007</b>		

## Details



Ideal Program Enrollment: 3744  
 2011/2012 Enrollment: 4270  
 Space Utilization Index / Status: 14% (efficient)  
 Performance Level: Level 1  
 Building Age: 79 Years  
 Network: North-Northwest Side HS

## Scope

This Project will be funded by FY12 CIP / 4.0 Building Interior / 4.1 ADA Improvements, and its scope consists of:

1) Replace power-assist door mechanisms at two student washrooms at Lane Tech, rooms 131 and 131A, with automatic power doors mechanisms;

2) Replace inaccurate entrance signage.

The reasons behind this project are:

1) The power assist doors on restrooms 131 and 131a require 15 lbs of force to open, which is 10 lbs more than is allowed by code, and need to be replaced with automatic doors with push-pad actuators.

2) Entrance M, which is an accessible entrance, has an inaccurate sign directing persons with disabilities away from it. This sign must be replaced with a sign identifying it as an accessible entrance.