Chicago Board of Education

SHOESMITH SCHOOL

Project Summary

Project Type: Boiler/Mechanical System Renovation (BLR) Department: Facilities Status: Planning Unit Number: 25371

Replace existing boilers with new. Provide Air Conditioning

Finan	cial D	etails
-------	--------	--------

Original Budget	Current Estimate:	\$4,500,000	
\$248,623	Expenditure to Date:	\$0	
\$3,931,876	•	-	
\$63,929	Percent Complete:	0%	
\$255,572	Funding Source:	CPS Resources	
\$4,500,000	Operating Impact:	\$0	
	\$248,623 \$3,931,876 \$63,929 \$255,572	\$248,623 Expenditure to Date: \$3,931,876 Percent Complete: \$63,929 Funding Source:	

Details

Ideal Program Enrollment: 330 2012/2013 Enrollment: 345 Space Utilization Index (Status): 5% (efficient) Performance Level: Level 2 Building Age: 52 Years Managed By Network: Burnham Park ES

Scope

The scope of this project includes extensive mechanical renovations. The project is intended to replace the outdated and failing boilers, piping and valves, add new chillers to support the new AC system, provide a new DDC controls system, new unit ventilators, new exhaust fans and new auxilaries to support the proper operation of the heating and cooling system.

Budget Amount: \$4,500,000

Budget Year: 2014

Estimated Project Start: September 2013

Estimated Project Complete: October 2014

