BOWEN

Project Summary

Project Type: Career Academy

Department: Facilities

Status: Planning

Unit Number: 46491

Budget Amount: \$420,000

Budget Year: 2014

Estimated Project Start: September 2013

Estimated Project Complete: October 2014

To create an educational space to teach Early Childhood development skills.

Financial Details

| Project Phase | Original Budget | Current Estimate: | \$420,000 |
|----------------------|-----------------|--------------------------|----------------------|
| Design: | \$37,488 | Expenditure to Date: | \$0 |
| Construction: | \$353,765 | - | • |
| Environmental: | \$5,752 | Percent Complete: | 0% |
| Management: | \$22,995 | Funding Source: | CPS Resources |
| Project Total: | \$420,000 | Operating Impact: | \$0 |

Details



Ideal Program Enrollment: 2232 2012/2013 Enrollment: 538

Space Utilization Index (Status): -76% (underutilized)

Performance Level: Level 3

Building Age:

Managed By Network: South Side HS

Scope

The project will consist of converting an existing space within the school into an Early Childhood educational space. The project will also include all necessary ADA renovations to ensure the space is usable by all students.

