

## PEIRCE

## Project Summary

Project Type: Interior Renovation

Department: Facilities

Status: Planning

Unit Number: 24891

**Budget Amount: \$2,500,000**

Budget Year: 2015

Estimated Project Start: July 2014

Estimated Project Complete: September 2015

The purpose of this project is to provide upgrades to existing classrooms within the school to support the new International Baccalaureate feeder program.

## Financial Details

<u>Project Phase</u>	<u>Original Budget</u>	<u>Current Estimate:</u>	<u>\$2,500,000</u>
Design:	\$155,418	<u>Expenditure to Date:</u>	<u>\$0</u>
Construction:	\$2,168,381	<u>Percent Complete:</u>	<u>0%</u>
Environmental:	\$35,256	<u>Funding Source:</u>	<u>CPS Resources</u>
Management:	\$140,945	<u>Operating Impact:</u>	<u>\$0</u>
<b>Project Total:</b>	<b>\$2,500,000</b>		

## Details



Upgraded ADA Toilet Room

Scope

The scope of work for this project will be primarily limited to ADA upgrades required to support programmatic access to the facility.



Upgraded ADA Toilet Room