

BELDING

Project Summary

Project Type: Upgraded Athletic Fields
 Department: Facilities
 Status: Closing
 Unit Number: 22221

Budget Amount: \$131,606
 Budget Year: 2011
 Construction Start Date: April 2012
 In Service Date: August 2012
 Anticipated Completion Date: July 2012

The purpose of this project is to address Path-of-Travel accessibility items required by state and federal building code to support the recently completed athletic field/play lot.

Financial Details

<u>Project Phase</u>	<u>Original Budget</u>	Current Estimate:	\$131,606
Design:	\$11,747	Expenditure to Date:	\$139,803
Construction:	\$110,851	Percent Complete:	106%
Environmental:	\$1,802	Funding Source:	CPS Resources
Management:	\$7,205		
Project Total:	\$131,606		

Details



Ideal Program Enrollment: 480
 2011/2012 Enrollment: 665
 Space Utilization Index / Status: 39% (overcrowded)
 Performance Level: Level 2
 Building Age: 112 Years
 Network: O'Hare ES

Scope

The scope of this project is to provide renovations to comply with Path of Travel requirements under the ADA regulations. The scope includes replacement of drinking fountains and installation of ADA-appropriate signage throughout the building.

