

PENN

Project Summary

Project Type: ADA Accomodations
 Department: Facilities
 Status: Construction
 Unit Number: 24911

Budget Amount: \$9,725
 Budget Year: 2012
 Construction Start Date: May 2012
 In Service Date: August 2012
 Anticipated Completion Date: September 2012

The purpose of this project is to provide an accessible entrance for appropriate access to school programming.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$29,208
Design:	\$868	Expenditure to Date:	\$6,081
Construction:	\$8,191	Percent Complete:	21%
Environmental:	\$133	Funding Source:	CPS Resources
Management:	\$532		
Project Total:	\$9,725		

Details



Ideal Program Enrollment: 570
 2011/2012 Enrollment: 370
 Space Utilization Index / Status: -35% (underutilized)
 Performance Level: Level 3
 Building Age: 106 Years
 Network: Austin-North Lawndale ES

Scope

This project will be funded by FY12 / 4.0 Building Interior / 4.1 Student Accommodations and its scope is to:

1. Make the school main entrance wheelchair-accessible by installing a new Ai phone at this entrance, which is connected to the two school main offices, and connecting the power door operation to the main offices, so that the power door can be opened remotely.
2. The project will also include installation of an exterior sign instructing visitors on how to obtain entry

This project is complete. (SBD 10.02.2012)