

NATIONAL TEACHERS

Project Summary

Project Type: Board of Education Approved School Action
 Department: Facilities
 Status: Completed
 Unit Number: 32031

Budget Amount: \$379,410
 Budget Year: 2012
 Construction Start Date: June 2012
 In Service Date: July 2012
 Anticipated Completion Date: September 2012

National Teachers Academy was selected by Chicago Public School officials as an approved school action for a receiving school.

Financial Details

Project Phase	Original Budget	Current Estimate:	\$199,903
Design:	\$33,865	Expenditure to Date:	\$333,552
Construction:	\$319,576	Percent Complete:	167%
Environmental:	\$5,196	Funding Source:	CPS Resources
Management:	\$20,772		
Project Total:	\$379,410		

Details



Ideal Program Enrollment: 840
 2011/2012 Enrollment: 533
 Space Utilization Index / Status: -37% (underutilized)
 Performance Level: Level 2
 Building Age: 11 Years
 Network: Burnham Park ES

Scope

Terrazzo repair in select areas of failure.

