

## CHGO ARTS CONTR HS

## Project Summary

Project Type: Board of Education Approved School Action  
 Department: Facilities  
 Status: Closing  
 Unit Number: 63051

**Budget Amount: \$8,344,459**  
 Budget Year: 2012  
 Construction Start Date: June 2012  
 In Service Date: September 2012  
 Anticipated Completion Date: May 2013

Chicago High School of the Arts (ChiArts) was selected by Chicago Public School officials as an approved school action to co-share with Doolittle Elementary. The purpose of this project is to facilitate the expansion of Chicago High School of the Arts (ChiArts). This is the final year of growth for ChiArts before they reach capacity. In order to accommodate the incoming 9th grade class, ChiArts will co-share with the Doolittle school. Doolittle East will receive interior improvements to support the current programming.

## Financial Details

Project Phase	Original Budget	Current Estimate:	\$5,200,000
Design:	\$446,464	Expenditure to Date:	\$7,148,982
Construction:	\$7,304,442	Percent Complete:	137%
Environmental:	\$118,764	Funding Source:	CPS Resources
Management:	\$474,789		
<b>Project Total:</b>	<b>\$8,344,459</b>		

## Details



Ideal Program Enrollment: 1176  
 2011/2012 Enrollment: 583  
 Space Utilization Index / Status: -50% (underutilized)  
 Performance Level: Level 1  
 Building Age: Years  
 Network: South Side HS

## Scope

New programming spaces, ADA programmatic accessibility, elevator and lift, painting, flooring, lighting and new lockers for ChiArts/Doolittle East (new lockers throughout east building): New program accessibility incl elevator and exterior ramp and parity between 3rd floor and Doolittle, new program spaces 3rd floor incl. level 3 science, sinks in (8) classrooms, power drops in (2) classrooms, admin space, relocate science, art and computer lab from 3rd to 2nd floor, lockers, paint walls & ceilings throughout, replace floors, 2nd floor small gym, unisex toilet room at 3rd and lower level, existing lunch room renovation at lower level. Changing facilities for dance, new dance space at 3rd floor.

