

Chicago Public Schools

6 Month Asbestos Surveillance

2016 - Fall

School: John T Mccutcheon School
Address: 4850 N Kenmore Avenue

Oracle Unit: 26201
Region: 01

Building ID: 6911
Mail Room: 32

Asbestos Surveyor: Arce, Eddie
Survey Date: 12/21/2016
Email Address: earce4@cps.edu

CHECK HERE IF NO CHANGE TO ASBESTOS

A copy of the 2016/2017 notice to parents and staff regarding the asbestos management plan notifications was distributed via:

Each child's backpack
 Notice printed in school's newsletter
 Notice printed in school's calendar
 Other

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
01	9"x 9" White w/Brown Speckles VFT (ABATED)			Gym / Lunchroom (Abated in Summer 2015 by heat method)		Miscellaneous					<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change

Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
02	12"x 12" White w/Brown Speckles VFT (ABATED)			North & South Vestibules (Abated in Summer 2015 by Heat Method)		Miscellaneous					<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change

Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
04	12" x 12" White W/ Brown speckles VFT Mastic (ABATED)			North & South Vestibules (Abated in Summer 2015 by heat method)		Miscellaneous					<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change

Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
05	9"x 9" White w/Brown Speckles VFT Mastic (ABATED)			Gym / Lunchroom (Abated in Summer 2015 by heat method)		Miscellaneous					<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
06	Baseboard Mastic	1800	LF	Throughout Building		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
07	2' x 4' Ceiling Tile w/Dots	15000	SF	Throughout Building		Miscellaneous	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
08	Carpet Mastic (ABATED IN SUMMER 2015)			Throughout classrooms, corridors & offices REMOVED IN SUMMER 2015		Miscellaneous					<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
09	New Carpet Mastic	1800	SF	Rms 301 and 307		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
10	12"x12" Brown Streaked VFT	12500	SF	Cafeteria; Main office (314); Faculty Lounge (313); Hallways; North & South Vestibules; Rooms 302, 303, 304, 305, 306, 308, 309, 310, 311, 315 and 317.		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
10A	12"x12" Brown Streaked VFT Mastic	12500	SF	Cafeteria; Main Office (314); Faculty Lounge (313); Hallways; North & South Vestibules; Rooms 302, 303, 304, 305, 306, 308, 309, 310, 311, 315 and 317		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
B	MJP E/F/V on Fiberglass Pipe Insulation	90	LF	Chases & Engineer's Office (above ceiling tiles)		TSI	Yes	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
C	Pre-Formed Insulation on Water Main - (ABATED IN JULY 2013)			Lunchroom Office Storage ABATED		TSI		None			<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2016 - Fall: No Change
Comments:

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

ALL LEA Responsibilities, for this school, will be met.



Robert Christlieb

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

NOTICE TO PARENTS AND STAFF REGARDING THE
ASBESTOS MANAGEMENT PLAN NOTIFICATION

School: John T Mccutcheon School

Date: 12/22/2016

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all Schools every three years. The last inspection was completed in 2016. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter and sent home with each child
- A copy of this notice was printed in the school's calendar and sent home with each child
- Other.
-

A COPY OF THIS NOTICE MUST BE PLACED IN THE
SCHOOL'S ASBESTOS MANAGEMENT PLAN.

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.