

Chicago Public Schools

6 Month Asbestos Surveillance

2025 Fall Six Month Survey

School: Horace Greeley Elementary School
Address: 832 W Sheridan Road

Oracle Unit: 22661
Region: 01

Building ID: 2730
Mail Room: 32

Asbestos Surveyor: Walsh, Thomas
Survey Date: 12/3/2025
Email Address: twalsh4@cps.edu

CHECK HERE IF NO CHANGE TO ASBESTOS

A copy of the 2025/2026 notice to parents and staff regarding the asbestos management plan notifications was distributed via:
 Each child's backpack
 Notice printed in school's newsletter
 Notice printed in school's calendar
 Other | email

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
03	24"x24" Smooth Gray Ceiling Tile			1st, 2nd, & 3rd Floor Classrooms, Office, Library							<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
04	24"x24" Rough Gray Ceiling Tile			1st, 2nd, & 3rd Floor Corridors, Lunch Room							<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
05	24"x24" Smooth Dots Ceiling Tile			Home Management Room (215,216), Kitchen							<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
08	Exterior Sink Coating	100	SF	Throughout (See Hatching Maps)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
09	12"x12" Beige w/ Brown Streaks VFT	19400	SF	Throughout (See Hatching Maps)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
10	12"x12" Beige w/ Brown Streaks VFT Mastic	19400	SF	Throughout (See Hatching Maps)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
11	Vinyl Baseboard			Throughout			No				<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
13	12"x12" Cream w/ Beige Wave VFT (Abated)			Room 218 - Abated		Miscellaneous					<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
14	12"x12" Cream w/ Beige Wave VFT Mastic (Abated)			Room 218 - Abated		Miscellaneous					<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
15	12"x12" Royal Blue VFT	1800	SF	Lunchroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
16	12"x12" Royal Blue VFT Mastic	1800	SF	Lunchroom		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
17	MJP on Fiberglass Pipe Insulation			2nd Floor Boys Toilet, Penthouse, Boiler Room, Gym, Pump Room, Storage 117 (Behind Engineers Office), 1st 2nd 3rd floor corridors, pipe chases							<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
18	12"x12" Beige w/ Grey Streaks VFT	40	SF	Elevator		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
19	12"x12" Beige w/ Grey Streaks VFT Mastic	40	SF	Elevator		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
20	Carpet mastic	15900	SF	Rooms (145, 147, 148, 151 (Removed)); 217; 219; 220; (221, 221B (Removed)); 215; 226; 320; 316; 317; 318; 322; 323; 325; and 328 Rooms 214, 314, KIVA, and Library		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
21	Black sink coating	84	SF	Rooms 144, 145, 146, 147, 148, 151, 316, 317, 320, 321, 322, 325, 326, 328, 324		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
22	12"X12" Brown VFT	5600	SF	Rooms 140, 141, 144, 146, 321, 324, 326		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
23	12"X12" Brown VFT Mastic	5600	SF	Rooms 140, 141, 144, 146, 321, 324, 326		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
24	White sink coating	40	SF	Rooms 215, 216 (removed), 218, and 2nd floor Teachers Lounge		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
25	Plaster ceiling	2800	SF	Room 312, Stairwells, Bathrooms 1st, 2nd and 3rd floors, Library, Janitors Closet, storage 327		Surface	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
26	12" x 12" Gray w/ gray and white streaks VFT	2500	SF	Rooms 147, 145, 151, 148 (removed)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
27	12" x 12" Gray w/ gray and white streaks VFT Mastic	2500	SF	Rooms 147, 145, 151, 148 (removed)		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
28	12" x 12" White w/Gray Streaks VFT	1500	SF	Room 218, 148		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
29	12" x 12" White w/Gray Streaks VFT Mastic	1500	SF	Room 218, 148		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
30	Chemical Resistant Table Tops	80	SF	Room 224		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
31	12" x 12" White w/ Blue Specks VFT	2100	SF	Main Office, Principal's Office 139, Asst. Principal's Office 136, Conference Room 125, and Vault		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
31A	12" x 12" White w/ Blue Specks VFT Mastic	2100	SF	Main Office, Principal's Office 139, Asst. Principal's Office 136, Conference Room 125, and vault		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
32	Gray & Brown Laminate Floor	1000	SF	KIVA Room		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
33	12" x 12" White Replacement VFT	3	SF	1st Floor Hallway outside Room 147		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category
33A	12" x 12" White Replacement VFT Mastic	3	SF	1st Floor Hallway Outside Room 147		Miscellaneous	No	None	0		<input type="checkbox"/> YES <input checked="" type="checkbox"/> NO

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

ALL LEA Responsibilities, for this school, will be met.

Richard J. Schleyer

Richard J.Schleyer

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

NOTICE TO PARENTS AND STAFF REGARDING THE
ASBESTOS MANAGEMENT PLAN NOTIFICATION

School: Horace Greeley Elementary School
Date: 12/3/2025

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all Schools every three years. The last inspection was completed in 2025. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter and sent home with each child
- A copy of this notice was printed in the school's calendar and sent home with each child
- Other. email
-

A COPY OF THIS NOTICE MUST BE PLACED IN THE
SCHOOL'S ASBESTOS MANAGEMENT PLAN.