

Chicago Public Schools

6 Month Asbestos Surveillance

2025 Fall Six Month Survey

School: Uplift Community High School
Address: 900 West Wilson Avenue

Oracle Unit: 26861
Region: 03

Building ID: 4590
Mail Room: 32

Asbestos Surveyor: Acevedo, Pedro
Survey Date: 12/4/2025
Email Address: pacevedo5@cps.edu

CHECK HERE IF NO CHANGE TO ASBESTOS

A copy of the 2025/2026 notice to parents and staff regarding the asbestos management plan notifications was distributed via:
 Each child's backpack Notice printed in school's newsletter Notice printed in school's calendar Other

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|------------------------------------|-------------------|----------------|---|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 1A | 12"x12" Brown w/Yellow Streaks VFT | 104500 | SF | Throughout (See Hatching Maps) - Main Building and Physical Ed Building | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|---|-------------------|----------------|---|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 2A | 12"x12" Brown w/Yellow Streaks VFT Mastic | 104500 | SF | Throughout (See Hatching Maps) - Main Building and Physical Ed Building | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|-----------------------|-------------------|----------------|---------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 3A | Exterior Window Caulk | 0 | | Exterior Windows- Main Building | | | | | | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|-----------------------|-------------------|----------------|----------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 4A | Interior Window Caulk | 0 | | Interior Windows - Main Building | | | | | | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|-----------------------|-------------------|----------------|----------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 5A | Exterior Window Glaze | 0 | | Exterior Windows - Main Building | | | | | | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|------------------------|-------------------|----------------|---|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 12 | Stucco Ceiling Plaster | 0 | | Toilets- Main Building and Physical Ed Building | | | | | | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|-------------------------------------|-------------------|----------------|---------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 14 | Incinerator Gasket - Abated in 2006 | 0 | | Incinerator Room- Main Building | | Miscellaneous | | | | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|---------------------------------------|-------------------|----------------|--------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 15 | 2' x 4' ft Ceiling Tiles with Grooves | 350 | SF | Janitor's Closet Main Building | | Miscellaneous | Yes | | | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|-------------------------|-------------------|----------------|-------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 16 | MJP E/F/V on Fiberglass | 500 | LF | Throughout Main and Gym Bldgs | | TSI | Yes | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|----------------------|-------------------|----------------|------------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 17 | Carpet Mastic | 10000 | SF | Throughout Class Rooms and Offices | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|----------------------|-------------------|----------------|-------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 18 | Terrazo | 5000 | SF | Stairwells | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|----------------------|-------------------|----------------|--------------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 19 | 150 Fire Doors | 150 | EA | Throughout Main Phys. Ed. Bldg | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|-----------------------------|-------------------|----------------|--|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 20 | Drywall, Tape, and Compound | 2000 | SF | Indoor Courts and Stairwells (Main & phys. ed. Bldg) | | Miscellaneous | Yes | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|-----------------------------------|-------------------|----------------|---|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 21 | 12"X12" Black w/ white specks VFT | 22000 | SF | Lunch rm B, Kiva Area, Door 7 Entry (Main Bldg), rm 332, C311, C310, 329, B311, B300, B301, 310, 305, A311, A310, A300, 2nd &3rd fl display area, 200, 211, A204, A208, 203, B209, 219, 2nd fl teacher's lounge, C209, Elevatero lobby 2nd phys. ed. bldg, B100, B101, B102, lunch room serving area, A102, A101, hall by health center (Main bldg) | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|--|-------------------|----------------|---|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 21 A | 12"x12" Black w/ white specks VFT MASTIC | 22000 | SF | Lunch rm B, Kiva Area, Door 7 Entry (Main Bldg), rm 332, C311, C310, 329, B311, B300, B301, 310, 305, A311, A310, A300, 2nd &3rd fl display area, 200, 211, A204, A208, 203, B209, 219, 2nd fl teacher's lounge, C209, Elevatero lobby 2nd phys. ed. bldg, B100, B101, B102, lunch room serving area, A102, A101, hall by health center (Main bldg) | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
Comments:

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|----------------------------------|-------------------|----------------|----------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 22 | 2'x4' white smooth ceiling tiles | 50000 | SF | Throughout Main bldg | | Miscellaneous | Yes | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|--------------------------------|-------------------|----------------|---------------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 23 | White w/pinholes ceiling tiles | 30000 | SF | Throughout Phys.Ed. bldg. | | Miscellaneous | Yes | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|----------------------|-------------------|----------------|-------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 24 | 18"x18" Beige VFT | 1500 | SF | Room 301 | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|--------------------------|-------------------|----------------|-------------------|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 24A | 18"x18" Beige VFT MASTIC | 1500 | SF | Room 301 | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change
 Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|---------------------------------|-------------------|----------------|---|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 25 | Linoleum Flooring White w/ Gray | 3900 | SF | 2nd fl. rooms A200/A201, B200/B201, C200/C201 | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change

Comments:

| HA No | Material Description | Material Quantity | Material Units | Material Location | Asbestos Type | Material Category | Friable | Damage Type | Damage Quantity | Damage Units | Change in Assessment Category |
|-------|---------------------------------------|-------------------|----------------|--|---------------|-------------------|---------|-------------|-----------------|--------------|---|
| 25A | Linoleum Flooring white w/gray MASTIC | 3900 | SF | 2nd fl rooms A200/A201, B200/B201, C200/C201 | | Miscellaneous | No | None | 0 | | <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO |

2025 Fall Six Month Survey: No Change

Comments:

VFT = Vinyl Floor Tile
Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

ALL LEA Responsibilities, for this school, will be met.

Richard J. Schleyer

Richard J.Schleyer

VFT = Vinyl Floor Tile

Friable = Can be crumbled, pulverized, or reduced to powder by hand pressure.

NOTICE TO PARENTS AND STAFF REGARDING THE
ASBESTOS MANAGEMENT PLAN NOTIFICATION

School: Uplift Community High School
Date: 12/4/2025

This is to notify you in accordance with Illinois and Federal Asbestos Regulations, that a copy of the Asbestos Management Plan is available at each school during school hours by appointment. Requests to review the Asbestos Management Plan must be made at least 24 hours in advance.

Also please be advised that CPS conducts asbestos inspections of all Schools every three years. The last inspection was completed in 2025. Asbestos surveillances are conducted every six months.

CHECK ONE

- A copy of this notice was sent home in each child's backpack.
- A copy of this notice was printed in the school's newsletter and sent home with each child
- A copy of this notice was printed in the school's calendar and sent home with each child
- Other.
-

A COPY OF THIS NOTICE MUST BE PLACED IN THE
SCHOOL'S ASBESTOS MANAGEMENT PLAN.