

**ILLINOIS DEPARTMENT OF PUBLIC HEALTH  
AHERA THREE YEAR REINSPECTION  
ASBESTOS ABATEMENT PROGRAM  
SCHOOL INFORMATION FORM**

**SECTION I**

NAME OF SCHOOL DISTRICT: CHICAGO SCHOOL DIST 299  
SCHOOL ID NUMBER: 14-016-2990-2849  
SCHOOL NAME: Uplift Community High School  
ADDRESS OF SCHOOL: 900 W Wilson Ave  
CITY: Chicago, IL, 60640

DATE LAST THREE YEAR REINSPECTION WAS COMPLETED **3/4/2010**

**If the address on this form is different than the address of the building, submit a written explanation.**

---

**SECTION II** *(Please type or print)*

**PLEASE COMPLETE THE FOLLOWING FOR YOUR THREE YEAR REINSPECTION:**

DATE REINSPECTION COMPLETED: 5/15/2013 ENROLLMENT 363

IDPH INSPECTOR LICENSE NUMBER: 100-08023

IDPH LICENSED INSPECTOR NAME (Please Print): Tommy Thompson

IDPH MP LICENSE NUMBER: 100-04019

IDPH LICENSED MANAGEMENT PLANNER NAME (Please Print): Arturo Saenz

DESIGNATED PERSON (Please Print): Ms. Lynn Crivello PHONE: (773) 553-3113



5/15/2013

*Signature of Designated Person*

*Date*

---

**SECTION III**

PLEASE COMPLETE THE FOLLOWING INFORMATION FOR ANY CHANGES WITHIN THE SCHOOL DISTRICT.

School building has been sold. Date of Sale: \_\_\_\_\_

School has been closed. Date closed: \_\_\_\_\_

School building has been demolished. Date: \_\_\_\_\_

School building is asbestos free since last reinspection: \_\_\_\_\_

**Please explain in writing why the school building is now asbestos free and include the supporting documentation.**

If a new school building has been added to the district, submit either an exclusionary statement or a management plan and inspection report. Include the complete name, address and city of school building.

**Explain in writing if the address of the building is different than the address on this form:**

**THREE-YEAR REINSPECTION**

**CHICAGO SCHOOL DIST 299**

**Uplift Community High School**

900 W Wilson Ave  
Chicago, IL, 60640

Unit: 26861  
Building ID: 2210

IDPH ID Number: 14-016-2990-2849

**REPORT DATE:**

Wednesday, May 15, 2013

**Prepared for:**

**Chicago Public Schools  
125 S. Clark Street  
Chicago, IL 60603**

**Prepared by:**

**GSG Consultants, Inc.**

855 W. Adams St., Ste. 200

Phone (312) 733-6262

Fax (312) 733-5612

**DO NOT REMOVE FROM SCHOOL  
REQUIRED BY FEDERAL LAW**



## **Environmental Notification to Occupants**

To: Faculty, Staff and Parents  
From: Chicago Public Schools  
Date: April 30, 2013

RE: Uplift Community High School, Unit 26861  
900 W Wilson Ave  
Chicago, IL, 60640

Dear Faculty, Staff and Parents,

This letter is to notify you that the 2013 asbestos three year re-inspection has been completed at Uplift Community High School , following the Federal Asbestos Hazard Emergency Response Act (AHERA), 40 CFR Part 763, Subpart E and is available for your review at the main office of the school.

Although asbestos-containing materials have been identified at Uplift Community High School, there is no reason to believe that any threat to the health of students or staff exists at this time. CPS will continue to carefully monitor the condition of asbestos-containing materials and if conditions warrant, all appropriate steps will be taken to maintain the health and safety of all building occupants.

If you have any questions regarding this matter or require additional information, please feel free to contact Ms. Lynn Crivello, the designated Local Education Authority's Designated Person at (773) 553-3113 .

## **Table of Contents**

- I. School and Inspection Information
- II. Executive Summary
- III. Methodology
- IV. Abatement History
- V. Reassessments and Recommendations
- VI. Conclusions

Table I: Inspector's Reinspection Findings

Table II: Management Planner's Review

### **APPENDICES:**

- Appendix A: Assessment Sheets, Drawings and Photos
- Appendix B: Inspector and Management Planner Licenses
- Appendix C: Laboratory Accreditations
- Appendix D: Laboratory Results
- Appendix E: Chain of Custody Forms

## SCHOOL AND INSPECTION INFORMATION

### 1. School Information

School: Uplift Community High School  
Address: 900 W Wilson Ave  
IDPH ID: 14-016-2990-2849  
Contact: Szczepanski, Glenn

Unit: 26861  
Chicago, IL, 60640  
Building ID: 2210  
Phone: 000-000-0000

Region: 01

### 2. Description of Facility

Original Construction:  
Total Square Footage:  
Current Occupancy: 363

Additional Construction:  
No of Floors:

### 3. LEA Designated Person

Contact: Ms. Lynn Crivello  
Address: 125 South Clark Street, 17th Floor  
Chicago, IL 60603

Phone: (773) 553-3113

### 4. Managing Environmental Consultant

MEC: GSG Consultants, Inc.  
Contact: Arturo Saenz  
Address 855 W. Adams St., Ste. 200  
Phone: (312) 733-6262

Fax: (312) 733-5612

### 5. Inspector

Inspector Name: Tommy Thompson



Inspector IDPH license # 100-08023

Signature:  
Date: 4/30/2013

### 6. Management Planner

Management Planner Name: Arturo Saenz



Management Planner IDPH license # 100-04019

Signature:  
Date: 5/15/2013

### 7. Review Date: 5/15/2013

### 8. LEA Designated Person's Acknowledgement

The reinspection report and recommendations have been received by me and appropriate action will be taken by the School District.

Signature: 

Date: 5/15/2013

Name: Ms. Lynn Crivello

## II. EXECUTIVE SUMMARY

GSG Consultants, Inc. was retained by the Chicago Public Schools (CPS) to perform a three-year asbestos reinspection of the Uplift Community High School. This inspection was conducted in accordance with the United States Environmental Protection Agency (USEPA) Asbestos Hazard Emergency Response Act (AHERA) part 763.92 (b), and the ongoing Operations and Maintenance Program (O&M) originally designed in the School's Asbestos Management Plan. The purpose of this three-year reinspection is to record any condition changes in the asbestos-containing building material (ACBM) in the school since the previous three-year reinspection and the six-month periodic surveillance, to identify, assess, and include any Homogeneous Areas (HA) not identified in the Management Plan, and to recommend an appropriate response action to manage asbestos.

The inspector conducted a three-year reinspection of this facility under Illinois Department of Public Health (IDPH) school reinspection requirements and AHERA, sections 763.85 and 763.88. The main building and each addition to the main building, if constructed at different dates, were inspected separately. Laboratory accreditations are included in Appendix C, laboratory results are included in Appendix D, and chain of custody forms are included in Appendix E.

Note: During previous inspections, some of the HA(s) were identified together as 9" x 9" floor tile (FT), mastics assoc. with 9" x 9" FT, 12" x 12" FT, mastics assoc. with 12" x 12" FT, pipe insulation, etc. Some of these HA(s) have been re-identified by areas that are uniform in color, texture, construction date, application date, and general appearance.

The inspector has determined the following:

A. The following HAs have changed assessment categories for Building 2210:

B. The following new homogenous areas have been identified for Building 2210:



C. This reinspection covered only physically accessible and visible areas and materials that were identified in the LEA's management plan. The following materials were concealed and/or contained in areas that were inaccessible for sampling and have been classified as Assumed:

12	Stucco Ceiling Plaster
15	2 x 4 ft Ceiling Tiles with Grooves
16	MJP E/F/V on Fiberglass
17	Carpet Mastic
18	Terrazzo
19	150 Fire Doors
20	Drywall, Tape, and Compound
21	12"x12" Black w/White Specks VFT
21A	12"x12" Black w/White Specks VFT Mastic
22	2'X4' White Smooth Ceiling Tiles
23	White w/Pinholes Ceiling Tiles
3A	Exterior Window Caulk
4A	Interior Window Caulk
5A	Exterior Window Glaze

The following areas were deemed to be inaccessible:

Materials were also listed as "assumed" if they were in good condition and sampling was not conducted to avoid damage.

This reinspection was conducted by Tommy Thompson, IDPH License # 100-08023. The Management Plan was updated by Arturo Saenz, IDPH License # 100-04019. Inspector and Management Planner Licenses are included in Appendix B.

### **III. METHODOLOGY**

Tasks performed on-site included the following:

1. Review current management plan, identify HA(s) and extract appropriate information.
2. Examine and verify abatement records.
3. Touch and visually and physically reinspect and reassess the condition of all friable known or assumed ACBM.
4. Touch and visually and physically reinspect all non-friable known or assumed ACBM to determine whether these materials have become friable since the last inspection or periodic surveillance.
5. Identify any condition changes that may affect Hazard Ranking of known ACBM or Assumed ACBM, as well as any HA(s) that have become friable since the last reinspection.
6. Collect bulk samples from each newly discovered friable HA or previously assumed and submit for laboratory analysis.
7. Tabulate reinspection findings and submit for management planner review and recommendations with appropriate response actions based on the AHERA Damage Category of the ACBM.
8. Submit reinspection findings and management planner recommendations to the LEA within thirty (30) days for inclusion into the management plan.

### **IV. ABATEMENT HISTORY**

The information collected from the existing management plan and inspection report(s) and from interviews with the school official revealed that the following asbestos abatement was conducted at the school since the previous Three year Reinspection.

Abatement Dates:

### **V. REASSESSMENTS AND RECOMMENDATIONS**

The reassessments and recommendations are summarized in Tables I and II on the following pages. Detailed Hazard Assessment Sheets and Drawings and Photos (if applicable) are included in Appendix A.

### **VI. CONCLUSIONS**

The Uplift Community High School Building 2210 Three-Year reinspection has been completed and response actions have been recommended for both friable and non-friable materials. A timely execution of the response actions recommended will enable the LEA and the Designated Person(s) to effectively manage the existing ACBM.

This three-year reinspection report should be inspected in the current Management plan at the CPS Central Office, and one (1) copy should be kept at the school for use when planning any renovation and/or demolition activities in areas where ACBM has been identified. Also, periodic surveillance documentation and any summary reports from any response actions that are executed at the school should be used to update the Management Plan.

**Table I**  
**Inspector's Reinspection Findings**

---

# Chicago Public Schools

School Uplift Community High School Unit 26861 Building ID 2210

Address 900 W Wilson Ave Region 01

## ASBESTOS REINSPECTION FINDINGS AND RECOMMENDATIONS

### Inspector's Reinspection Findings Table 1

Managing Environmental Consultant (MEC) GSG Consultants, Inc.

855 W. Adams St., Ste. 200

Phone: (312) 733-6262 Fax: (312) 733-5612

*Inspector's Comments are Summarized at the End of the Report*

HA No	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Type	Damage Quantity	Damage Units	Change in Assessment Category	Damage Category	Damage Reason	Disturbance Potential
12	Stucco Ceiling Plaster	5,000	SF	Toilets- Main Building and Physical Ed Building	ASSUMED	SURFACE		NONE	0		No	ACBM with the potential for damage		LOW
14	Incinerator Gasket	3	SF	Incinerator Room- Main Building	CHR	MISC	Y	NONE	0		No	ACBM with the potential for damage		LOW
15	2 x 4 ft Ceiling Tiles with Grooves	350	SF	Janitor's Closets, Main Building	ASSUMED	MISC	Y	NONE	0		No	ACBM with the potential for damage		LOW
16	MJP E/F/V on Fiberglass	300	LF	Throughout Main and Gym Bldgs	ASSUMED	TSI	Y	NONE	0		No	ACBM with the potential for damage		LOW
17	Carpet Mastic	10,000	SF	Throughout Class Rooms and Offices	ASSUMED	MISC	N	NONE	0		No	ACBM with the potential for damage		LOW
18	Terrazzo	5,000	SF	Stairwells	ASSUMED	MISC	N	NONE	0		No	ACBM with the potential for damage		LOW
19	150 Fire Doors	150	SF	Throughout Main and Phy. Ed. Bldg	ASSUMED	MISC	Y	NONE	0		No	ACBM with potential for significant damage		LOW
1A	12"x12" Brown w/Yellow Streaks VFT	104,500	SF	Throughout (See Hatching Maps) - Main Building and Physical Ed Building	CHR	MISC	N	NONE	0		No	ACBM with the potential for damage		LOW
20	Drywall, Tape, and Compound	2,000	SF	Indoor Courts and Stairwells (Main & Phy. Ed. Bldg)	ASSUMED	MISC	Y	NONE	0		No	ACBM with the potential for damage		LOW
21	12"x12" Black w/White Specks VFT	1,300	SF	Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)	ASSUMED	MISC	Y	NONE	0		No	ACBM with the potential for damage		LOW
21A	12"x12" Black w/White Specks VFT Mastic	1,300	SF	Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)	ASSUMED	MISC	N	NONE	0		No	ACBM with the potential for damage		LOW
22	2'X4' White Smooth Ceiling Tiles	50,000	SF	Throughout Main Bldg	ASSUMED	MISC	Y	NONE	0		No	ACBM with the potential for damage		LOW
23	White w/Pinholes Ceiling Tiles	30,000	SF	Throughout Phy. Ed. Bldg.	ASSUMED	MISC	Y	NONE	0		No	ACBM with the potential for damage		LOW
2A	12"x12" Brown w/Yellow Streaks VFT Mastic	104,500	SF	Throughout (See Hatching Maps) - Main Building and Physical Ed Building	CHR	MISC	N	NONE	0		No	ACBM with the potential for damage		LOW
3A	Exterior Window Caulk	0		Exterior Windows- Main Building	ASSUMED						No			
4A	Interior Window Caulk	0		Interior Windows - Main Building	ASSUMED						No			
5A	Exterior Window Glaze	0		Exterior Windows -	ASSUMED						No			



# Chicago Public Schools

School Uplift Community High School Unit 26861 Building ID 2210  
Address 900 W Wilson Ave Region 01

## ASBESTOS REINSPECTION FINDINGS AND RECOMMENDATIONS

### Inspector's Reinspection Findings Table 1

Managing Environmental Consultant (MEC) GSG Consultants, Inc.

855 W. Adams St., Ste. 200

Phone: (312) 733-6262 Fax: (312) 733-5612

*Inspector's Comments are Summarized at the End of the Report*

Reinspection Date <b>4/30/2013</b>
Inspector Name <b>Tommy Thompson</b>
<b>100-08023</b> <b>5/15/2013</b>
Inspector's IDPH License Number / Expiration Date

### Inspector's Comments

HA Number:	Inspector Comments:
12	
14	
15	
16	
17	
18	
19	
1A	
20	
21	
21A	
22	
23	
2A	
3A	NOT AHERA
4A	NOT AHERA
5A	NOT AHERA

**Table II**

**Management Planner's Review**

---

# Chicago Public Schools

School Uplift Community High School

Unit 26861

Building ID 2210

Address 900 W Wilson Ave

Chicago, IL, 60640

Region 01

## ASBESTOS REINSPECTION FINDINGS AND RECOMMENDATIONS

### Management Planner's Review Table II

Managing Environmental Consultant (MEC) GSG Consultants, Inc.

855 W. Adams St., Ste. 200

Phone: (312) 733-6262

Fax: (312) 733-5612

### Management Planner's Comments Summarized at the End of the Report

HA Num	Material Description	Material Quantity	Material Units	Material Location	Asbestos Type	Material Category	Friable	Damage Quantity	Damage Units	Damage Category	Response
12	Stucco Ceiling Plaster	5,000	SF	Toilets- Main Building and Physical Ed Building	Assumed	SURFACE		0	SF	6 ACBM with the potential for damage	Operations and Maintenance
14	Incinerator Gasket	3	SF	Incinerator Room- Main Building	Chrysotile	MISC	Yes	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
15	2 x 4 ft Ceiling Tiles with Grooves	350	SF	Janitor's Closets, Main Building	Assumed	MISC	Yes	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
16	MJP E/F/V on Fiberglass	300	LF	Throughout Main and Gym Bldgs	Assumed	TSI	Yes	0	LF	6 ACBM with the potential for damage	Operations and Maintenance
17	Carpet Mastic	10,000	SF	Throughout Class Rooms and Offices	Assumed	MISC	No	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
18	Terrazzo	5,000	SF	Stairwells	Assumed	MISC	No	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
19	150 Fire Doors	150	SF	Throughout Main and Phy. Ed. Bldg	Assumed	MISC	Yes	0	SF	5 ACBM with potential for significant damage	Operations and Maintenance
1A	12"x12" Brown w/Yellow Streaks VFT	104,500	SF	Throughout (See Hatching Maps) - Main Building and Physical Ed Building	Chrysotile	MISC	No	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
20	Drywall, Tape, and Compound	2,000	SF	Indoor Courts and Stairwells (Main & Phy. Ed. Bldg)	Assumed	MISC	Yes	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
21	12"x12" Black w/White Specks VFT	1,300	SF	Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)	Assumed	MISC	Yes	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
21A	12"x12" Black w/White Specks VFT Mastic	1,300	SF	Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)	Assumed	MISC	No	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
22	2'X4' White Smooth Ceiling Tiles	50,000	SF	Throughout Main Bldg	Assumed	MISC	Yes	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
23	White w/Pinholes Ceiling Tiles	30,000	SF	Throughout Phy. Ed. Bldg.	Assumed	MISC	Yes	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
2A	12"x12" Brown w/Yellow Streaks VFT Mastic	104,500	SF	Throughout (See Hatching Maps) - Main Building and Physical Ed Building	Chrysotile	MISC	No	0	SF	6 ACBM with the potential for damage	Operations and Maintenance
3A	Exterior Window Caulk	0		Exterior Windows- Main Building	Assumed						Operations and Maintenance
4A	Interior Window Caulk	0		Interior Windows - Main Building	Assumed						Operations and Maintenance
5A	Exterior Window Glaze	0		Exterior Windows - Main Building	Assumed						Operations and Maintenance



# Chicago Public Schools

**School** Uplift Community High School

**Unit** 26861

**Building ID** 2210

**Address** 900 W Wilson Ave

Chicago, IL, 60640

**Region** 01

## ASBESTOS REINSPECTION FINDINGS AND RECOMMENDATIONS

### Management Planner's Review Table II

**Managing Environmental Consultant (MEC)** GSG Consultants, Inc.

855 W. Adams St., Ste. 200

Phone: (312) 733-6262

Fax: (312) 733-5612

*Management Planner's Comments Summarized at the End of the Report*

Review Date	5/15/2013
Manager Planner Name	Arturo Saenz
100-04019	5/15/2013
Manager IDPH License No/Expiration	

HA Number	Management Comments
12	
14	
15	
16	
17	
18	
19	
1A	
20	
21	
21A	
22	
23	

# Chicago Public Schools

**School** Uplift Community High School

**Unit** 26861

**Building ID** 2210

**Address** 900 W Wilson Ave

Chicago, IL, 60640

**Region** 01

## ASBESTOS REINSPECTION FINDINGS AND RECOMMENDATIONS

### Management Planner's Review Table II

**Managing Environmental Consultant (MEC)** GSG Consultants, Inc.

855 W. Adams St., Ste. 200

Phone: (312) 733-6262

Fax: (312) 733-5612

### *Management Planner's Comments Summarized at the End of the Report*

HA Number	Management Comments
2A	
3A	
4A	
5A	

# Chicago Public Schools

GSG Consultants, Inc.

## 2013 AHERA REINSPECTION

### Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

### INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **12**  
MATERIAL DESCRIPTION: **Stucco Ceiling Plaster**  
HISTORICAL AHERA DAMAGE CATEGORY **6**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION:  
ASBESTOS TYPE: **Assumed** FRIABLE:

---

### RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**

MATERIAL LOCATION: **Tolietts- Main Building and Physical Ed Building**

MATERIAL QUANTITY: **5000** MATERIAL UNITS: **SF**

DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature:



Date: **04/30/2013**

# Chicago Public Schools

GSG Consultants, Inc.

2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **12**  
MATERIAL DESCRIPTION: **Stucco Ceiling Plaster**  
MATERIAL LOCATION: **Toilets- Main Building and Physical Ed Building**  
MATERIAL QUANTITY: **5000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUILDING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **14**  
MATERIAL DESCRIPTION: **Incinerator Gasket**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Chrysotile** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Incinerator Room- Main Building**  
MATERIAL QUANTITY: **3** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**  
COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

## GSG Consultants, Inc. 2013 AHERA REINSPECTION

### Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **14**  
MATERIAL DESCRIPTION: **Incinerator Gasket**  
MATERIAL LOCATION: **Incinerator Room- Main Building**  
MATERIAL QUANTITY: **3** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

#### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **15**  
MATERIAL DESCRIPTION: **2 x 4 ft Ceiling Tiles with Grooves**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Janitor's Closets, Main Building**  
MATERIAL QUANTITY: **350** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.

2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **15**  
MATERIAL DESCRIPTION: **2 x 4 ft Ceiling Tiles with Grooves**  
MATERIAL LOCATION: **Janitor's Closets, Main Building**  
MATERIAL QUANTITY: **350** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**



# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **16**  
MATERIAL DESCRIPTION: **MJP E/F/V on Fiberglass**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Throughout Main and Gym Bldgs**  
MATERIAL QUANTITY: **300** MATERIAL UNITS: **LF**  
DAMAGE QUANTITY: DAMAGE UNITS: **LF**  
COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUILDING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **16**  
MATERIAL DESCRIPTION: **MJP E/F/V on Fiberglass**  
MATERIAL LOCATION: **Throughout Main and Gym Bldgs**  
MATERIAL QUANTITY: **300** MATERIAL UNITS: **LF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **LF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **17**  
MATERIAL DESCRIPTION: **Carpet Mastic**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **No**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Throughout Class Rooms and Offices**  
MATERIAL QUANTITY: **10000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.

## 2013 AHERA REINSPECTION

### Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **17**  
MATERIAL DESCRIPTION: **Carpet Mastic**  
MATERIAL LOCATION: **Throughout Class Rooms and Offices**  
MATERIAL QUANTITY: **10000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

#### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **18**  
MATERIAL DESCRIPTION: **Terrazzo**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **No**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Stairwells**  
MATERIAL QUANTITY: **5000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **18**  
MATERIAL DESCRIPTION: **Terrazzo**  
MATERIAL LOCATION: **Stairwells**  
MATERIAL QUANTITY: **5000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **19**  
MATERIAL DESCRIPTION: **150 Fire Doors**  
HISTORICAL AHERA DAMAGE CATEGORY **5 ACBM with potential for significant damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **5. ACBM with potential for significant damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Throughout Main and Phy. Ed. Bldg**  
MATERIAL QUANTITY: **150** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: **04/30/2013**

# Chicago Public Schools

## GSG Consultants, Inc. 2013 AHERA REINSPECTION

### Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **19**  
MATERIAL DESCRIPTION: **150 Fire Doors**  
MATERIAL LOCATION: **Throughout Main and Phy. Ed. Bldg**  
MATERIAL QUANTITY: **150** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

#### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**



# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **1A**  
MATERIAL DESCRIPTION: **12"x12" Brown w/Yellow Streaks VFT**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Chrysotile** FRIABLE: **No**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Throughout (See Hatching Maps) - Main Building and Physical Ed Building**  
MATERIAL QUANTITY: **104500** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.

2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUILDING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **1A**  
MATERIAL DESCRIPTION: **12"x12" Brown w/Yellow Streaks VFT**  
MATERIAL LOCATION: **Throughout (See Hatching Maps) - Main Building and Physical Ed Building**  
MATERIAL QUANTITY: **104500** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **20**  
MATERIAL DESCRIPTION: **Drywall, Tape, and Compound**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Indoor Courts and Stairwells (Main & Phy. Ed. Bldg)**  
MATERIAL QUANTITY: **2000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

**GSG Consultants, Inc.**  
**2013 AHERA REINSPECTION**

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUILDING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **20**  
MATERIAL DESCRIPTION: **Drywall, Tape, and Compound**  
MATERIAL LOCATION: **Indoor Courts and Stairwells (Main & Phy. Ed. Bldg)**  
MATERIAL QUANTITY: **2000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **21**  
MATERIAL DESCRIPTION: **12"x12" Black w/White Specks VFT**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)**  
MATERIAL QUANTITY: **1300** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

## GSG Consultants, Inc. 2013 AHERA REINSPECTION

### Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUILDING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **21**  
MATERIAL DESCRIPTION: **12"x12" Black w/White Specks VFT**  
MATERIAL LOCATION: **Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)**  
MATERIAL QUANTITY: **1300** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

#### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **21A**  
MATERIAL DESCRIPTION: **12"x12" Black w/White Specks VFT Mastic**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **No**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)**  
MATERIAL QUANTITY: **1300** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

## GSG Consultants, Inc. 2013 AHERA REINSPECTION

### Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUILDING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **21A**  
MATERIAL DESCRIPTION: **12"x12" Black w/White Specks VFT Mastic**  
MATERIAL LOCATION: **Lunch Rm B, Kiva Area, Door #7 Entry (Main Bldg)**  
MATERIAL QUANTITY: **1300** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

#### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**



# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **22**  
MATERIAL DESCRIPTION: **2'X4' White Smooth Ceiling Tiles**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Throughout Main Bldg**  
MATERIAL QUANTITY: **50000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.

2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **22**  
MATERIAL DESCRIPTION: **2'X4' White Smooth Ceiling Tiles**  
MATERIAL LOCATION: **Throughout Main Bldg**  
MATERIAL QUANTITY: **50000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **23**  
MATERIAL DESCRIPTION: **White w/Pinholes Ceiling Tiles**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Assumed** FRIABLE: **Yes**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Throughout Phy. Ed. Bldg.**  
MATERIAL QUANTITY: **30000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**  
COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.

2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **23**  
MATERIAL DESCRIPTION: **White w/Pinholes Ceiling Tiles**  
MATERIAL LOCATION: **Throughout Phy. Ed. Bldg.**  
MATERIAL QUANTITY: **30000** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **2A**  
MATERIAL DESCRIPTION: **12"x12" Brown w/Yellow Streaks VFT Mastic**  
HISTORICAL AHERA DAMAGE CATEGORY **6 ACBM with the potential for damage**  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION: **Operations and Maintenance**  
ASBESTOS TYPE: **Chrysotile** FRIABLE: **No**

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be **6. ACBM with the potential for damage**

DAMAGE REASON:

DISTURBANCE POTENTIAL: **LOW**  
MATERIAL LOCATION: **Throughout (See Hatching Maps) - Main Building and Physical Ed Building**  
MATERIAL QUANTITY: **104500** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: DAMAGE UNITS: **SF**

COMMENTS:

Inspector's Signature: \_\_\_\_\_



Date: 04/30/2013

# Chicago Public Schools

GSG Consultants, Inc.

2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUILDING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **2A**  
MATERIAL DESCRIPTION: **12"x12" Brown w/Yellow Streaks VFT Mastic**  
MATERIAL LOCATION: **Throughout (See Hatching Maps) - Main Building and Physical Ed Building**  
MATERIAL QUANTITY: **104500** MATERIAL UNITS: **SF**  
DAMAGE QUANTITY: **0** DAMAGE UNITS: **SF**

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

### Operations and Maintenance

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **3A**  
MATERIAL DESCRIPTION: **Exterior Window Caulk**  
HISTORICAL AHERA DAMAGE CATEGORY  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION:  
ASBESTOS TYPE: **Assumed** FRIABLE:

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be .

DAMAGE REASON:

DISTURBANCE POTENTIAL:

MATERIAL LOCATION: **Exterior Windows- Main Building**

MATERIAL QUANTITY: **0** MATERIAL UNITS:

DAMAGE QUANTITY: DAMAGE UNITS:

COMMENTS: **NOT AHERA**

Inspector's Signature:



Date: **04/30/2013**

# Chicago Public Schools

## GSG Consultants, Inc. 2013 AHERA REINSPECTION

### Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **3A**  
MATERIAL DESCRIPTION: **Exterior Window Caulk**  
MATERIAL LOCATION: **Exterior Windows- Main Building**  
MATERIAL QUANTITY: **0** MATERIAL UNITS:  
DAMAGE QUANTITY: DAMAGE UNITS:

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**



# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **4A**  
MATERIAL DESCRIPTION: **Interior Window Caulk**  
HISTORICAL AHERA DAMAGE CATEGORY  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION:  
ASBESTOS TYPE: **Assumed** FRIABLE:

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be .

DAMAGE REASON:

DISTURBANCE POTENTIAL:

MATERIAL LOCATION: **Interior Windows - Main Building**

MATERIAL QUANTITY: **0** MATERIAL UNITS:

DAMAGE QUANTITY: DAMAGE UNITS:

COMMENTS: **NOT AHERA**

Inspector's Signature: \_\_\_\_\_



Date: **04/30/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **4A**  
MATERIAL DESCRIPTION: **Interior Window Caulk**  
MATERIAL LOCATION: **Interior Windows - Main Building**  
MATERIAL QUANTITY: **0** MATERIAL UNITS:  
DAMAGE QUANTITY: DAMAGE UNITS:

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
2013 AHERA REINSPECTION

## Inspector Assessment Form (REASSESSMENT)

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** AHERA INSPECTOR: **Tommy Thompson**  
SCHOOL NAME: **Uplift Community High School** INSPECTION DATE: **4/30/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

## INFORMATION FROM PREVIOUS INSPECTION

HOMOGENEOUS AREA: **5A**  
MATERIAL DESCRIPTION: **Exterior Window Glaze**  
HISTORICAL AHERA DAMAGE CATEGORY  
HISTORICAL DAMAGE REASON:  
HISTORICAL RESPONSE ACTION:  
ASBESTOS TYPE: **Assumed** FRIABLE:

---

## RESULTS OF REINSPECTION AND REASSESSMENT

This homogeneous area was reinspected and reassessed in accordance with Section 763.85 and 763.88 of AHERA and it's condition HAS NOT CHANGED when compared to the conditions of the last AHERA reinspection.

The current AHERA DAMAGE CATEGORY is determined to be .

DAMAGE REASON:

DISTURBANCE POTENTIAL:

MATERIAL LOCATION: **Exterior Windows - Main Building**

MATERIAL QUANTITY: **0** MATERIAL UNITS:

DAMAGE QUANTITY: DAMAGE UNITS:

COMMENTS: **NOT AHERA**

Inspector's Signature: \_\_\_\_\_



Date: **04/30/2013**

# Chicago Public Schools

## GSG Consultants, Inc. 2013 AHERA REINSPECTION

### Management Planner Review Form

LEA NAME: **Chicago Public Schools** UNIT NUMBER: **26861** BUIDLING ID: **2210**  
CITY/STATE: **Chicago, Illinois** MANAGEMENT PLANNER: **Arturo Saenz**  
SCHOOL NAME: **Uplift Community High School** REVIEW DATE: **5/15/2013**  
ADDRESS: **900 W Wilson Ave** IDPH LICENSE NO: **100-08023**

---

HOMOGENEOUS AREA: **5A**  
MATERIAL DESCRIPTION: **Exterior Window Glaze**  
MATERIAL LOCATION: **Exterior Windows - Main Building**  
MATERIAL QUANTITY: **0** MATERIAL UNITS:  
DAMAGE QUANTITY: DAMAGE UNITS:

---

In accordance with Sections 763.88 and 763.90 of the Asbestos Hazard Emergency Response Act (AHERA) the LEA must select a management planner to review the results of the inspection and assessment and recommend appropriate response actions. The original inspection of the above identified homogeneous area has been reviewed in accordance with Sections 763.88 and 763.90 with the following recommendations.

The RESPONSE ACTION recommendation is:

Comments:

Management Planner's Signature: \_\_\_\_\_



Date: **05/15/2013**

# Chicago Public Schools

GSG Consultants, Inc.  
*2013 AHERA REINSPECTION*

# APPENDIX B

## Inspector and Management Planner Licenses

---



**ASBESTOS  
PROFESSIONAL  
LICENSE**

ID NUMBER	ISSUED	EXPIRES
100 - 08023	4/20/2012	05/15/2013

**TOMMY THOMPSON**  
14814 SOUTH ELLIS  
DOLTON, IL 60419



Environmental Health



ENDORSEMENTS	TC EXPIRES
SUPERVISOR/WORKER	3/1/2013
INSPECTOR	3/18/2013
PROJECT MANAGER	3/1/2013
AIR SAMPLING PROFESSIONAL	

Alteration of this license shall result in legal action  
This license issued under authority of the State of Illinois  
Department of Public Health  
This license is valid only when accompanied by a valid  
training course certificate.

# CERTIFICATE OF ACHIEVEMENT ASBESTOS ABATEMENT

Approved by the Illinois Department of Public Health and Indiana Department of Environmental Management

This is to certify that TOMMY R. THOMPSON  
has completed the Contractor/Supervisor Recertification course and passed the examination  
on 02/09/2013 with a minimum score of 70% or better. Training was in accordance with U.S.  
E.P.A. 40 CFR 763 Subpart E, Appendix C, Asbestos Containing Materials in Schools: Model  
Accreditation Plan, TSCA II, Authorized by both AHERA & ASHARA and Indiana Rule 326 IAC  
18-2.



*Nicholas J. Peneff*

02/09/2013

Course Dates:

02/09/2014

Expires:

1302CSR35

Certificate Number:

Phone Number: (312) 491-0081

Director of Training

Nicholas J. Peneff

Director of Public Health

FORM # A-008





# ASBESTOS PROFESSIONAL LICENSE

## ENDORSEMENTS

## TC EXPIRES

INSPECTOR

2/15/2014

ID NUMBER

ISSUED

EXPIRES

MANAGEMENT PLANNER

2/25/2014

100 - 04019

3/21/2013

05/15/2014

ARTURO SAENZ

855 W ADAMS ST SUITE 200

CHICAGO, IL 60607

Environmental Health



AIR SAMPLING PROFESSIONAL

Alteration of this license shall result in legal action  
This license issued under authority of the State of Illinois  
Department of Public Health

This license is valid only when accompanied by a valid  
training course certificate.

# Occupational Training & Supply, Inc.

7233 Adams Street • Willowbrook, IL 60527 • (630) 655-3900

## Asbestos Management Planner Refresher

*Occupational Training and Supply, Inc. certifies that*

### Arturo Saenz

**successfully completed the 4 hour Asbestos Management Planner Refresher Course**  
passed the competency exam with a minimum score of 70%. The course is accredited by the Illinois Department  
of Health and Indiana Department of Environmental Management for purposes of accreditation in accordance  
with EPA 10 CFR 763 Asbestos Hazard Emergency Response Act (AHERA) and TSCA Title II.

**Certificate: MPR1302250738**

**Exam Date: 2/25/2013**

**Course Date: 2/25/2013**

**Expiration Date: 2/25/2014**

  
Director

# APPENDIX C

## Laboratory Accreditations

---

# APPENDIX D

## Laboratory Results

---

# APPENDIX E

## Chain of Custody Forms

---

## Three-Year Reinspection Key to Terms

	<b>CODE</b>	<b>KEY</b>
<b>MATERIAL</b>		
	ACBM	Asbestos Containing Building Materials
<b>MATERIAL CATEGORY</b>		
	MISC	Miscellaneous
	SURF	Surfacing
	TSI	Thermal System Insulation
<b>MATERIAL UNITS</b>		
	LF	Linear Feet
	SF	Square Feet
	CF	Cubic Feet
<b>DAMAGE TYPE</b>		
	Loc	Localized
	Dist	Distributed