

## Facility Assessment Report

This report contains the detailed findings of a facility assessment completed on the date noted in the document footer below. Assessors rate each facility item by visual observation only; they do not test the operation of equipment or perform destructive testing of walls, ceilings or floors. Each facility item is ranked on a 7-point scale: rank 7 means the item is in new or in good condition and no work is required while rank 1 means the item has failed and has lead to an immediate life safety condition<sup>1</sup>. The remaining ranks choices generally mean that the item requires regular maintenance (rank 5 or 6) or full replacement (rank 2, 3 or 4). For additional detail and definition on rank values as they relate to each assessed item, please visit the "CPS Guide to Biennial Facility Assessments" found on the Facilities Standards webpage under CPS Policies and Guidelines at [http://www.cps.edu/About\\_CPS/Policies\\_and\\_guidelines/Pages/facilitystandards.aspx](http://www.cps.edu/About_CPS/Policies_and_guidelines/Pages/facilitystandards.aspx). Definitions for Quantity, Unit, Cost and Campus Total can be found at the end of this report.

Campus Summary				
Building Name	Year Constructed	Number of Floors	Building Area (Sq Ft)	Assessed Need
Main	1918	3	98,284	\$5,360,292
Addition	1928	3	89,800	\$4,434,325
SITE				\$314,307
<b>Campus Total</b>			<b>188,084</b>	<b>\$10,108,924</b>

### Building: Main

#### Category: Building Exterior

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Entrance</b>							
	Entrance Control - Audio and Video	#1 - N	1	EA	6	\$702	
	Entrance Control - Audio and Video	#8 - W	1	EA	6	\$702	
	Exterior Doors - Exterior FRP Door	#1 - N	2	EA	6	\$1,263	
	Exterior Doors - Exterior FRP Door	#2 - N	2	EA	6	\$1,263	
	Exterior Doors - Exterior FRP Door	#3 - N	2	EA	6	\$1,263	
	Exterior Doors - Exterior FRP Door	#4 - N	2	EA	6	\$1,263	
	Exterior Doors - Exterior FRP Door	#8 - W	3	EA	6	\$1,894	
	Exterior Doors - Side lite	#8 - W	1	EA	6	\$313	
	Exterior Doors - Transom Lite	#1 - N	4	EA	6	\$1,253	
	Exterior Doors - Transom Lite	#2 - N	4	EA	6	\$1,253	
	Exterior Doors - Transom Lite	#3 - N	4	EA	6	\$1,253	
	Exterior Doors - Transom Lite	#4 - N	4	EA	6	\$1,253	
	Exterior Doors - Transom Lite	#8 - W	2	EA	5	\$1,643	
	Exterior Stairs - Concrete	#1 - N	150	LF	6	\$12,265	
	Exterior Stairs - Concrete	#2 - N	72	LF	6	\$5,887	
	Exterior Stairs - Concrete	#3 - N	72	LF	6	\$5,887	
	Exterior Stairs - Concrete	#4 - N	72	LF	5	\$7,890	
	Exterior Stairs - Concrete	#8 - W	60	LF	6	\$4,906	
	Power Door Operator and Controls	#1 - N	2	EA	6	\$0	

## Building: Main

### Category: Building Exterior

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Entrance</b>							
	Ramp Handrail - Wood_Ramp Handrail	#1 - N	50	LF	4	\$7,512	
	Ramps - Concrete	#1 - N	50	LF	6	\$7,512	
	Ramps - Concrete	#8 - W	36	LF	6	\$5,408	
<b>Foundation</b>							
	Foundation - Concrete	Entire Building	762	LF	7	\$0	
	Superstructure - Steel with Clay Tile Arch	Entire Building	98,284	SF	7	\$0	
<b>Lighting</b>							
	Exterior Lighting - Wall Mounted	Entire Building	8	EA	6	\$2,310	
<b>Roof System</b>							
	Coping - Metal	North High Roof	236	LF	6	\$7,580	
	Coping - Stone	East High Roof	420	LF	6	\$13,489	
	Coping - Stone	North Low Roof	87	LF	6	\$2,794	
	Coping - Stone	West High Roof	420	LF	6	\$13,489	
	Downspouts - Exterior Downspouts	North High Roof	26	LF	6	\$864	
	Downspouts - Exterior Downspouts	West High Roof	24	LF	6	\$798	
	Downspouts - Interior Downspouts	East High Roof	24	LF	6	\$798	
	Downspouts - Interior Downspouts	Main Roof	114	LF	5	\$25,229	Need cleaning
	Downspouts - Interior Downspouts	North Low Roof	68	LF	5	\$15,049	Need cleaning
	Parapet - 16" - 30" Height	East High Roof	350	LF	6	\$13,984	
	Parapet - 16" - 30" Height	North High Roof	236	LF	5	\$40,832	Need tuck pointing
	Parapet - 16" - 30" Height	North Low Roof	87	LF	6	\$3,476	
	Parapet - 16" - 30" Height	West High Roof	350	LF	6	\$13,984	
	Parapet - Parapet > 30"	East High Roof	70	LF	6	\$4,474	
	Parapet - Parapet > 30"	West High Roof	70	LF	6	\$4,474	
	Roof Structure - Steel with Clay Tile Arch	East High Roof	9,134	SF	7	\$0	
	Roof Structure - Steel with Clay Tile Arch	Main Roof	8,358	SF	7	\$0	
	Roof Structure - Steel with Clay Tile Arch	North High Roof	7,473	SF	7	\$0	
	Roof Structure - Steel with Clay Tile Arch	North Low Roof	1,446	SF	7	\$0	
	Roof Structure - Steel with Clay Tile Arch	West High Roof	9,134	SF	7	\$0	
	Roof - Modified Bitumen	East High Roof	9,134	SF	6	\$85,945	
	Roof - Modified Bitumen	Main Roof	8,358	SF	6	\$78,644	
	Roof - Modified Bitumen	North High Roof	7,473	SF	6	\$70,316	
	Roof - Modified Bitumen	North Low Roof	1,446	SF	6	\$13,606	
	Roof - Modified Bitumen	West High Roof	9,134	SF	6	\$85,945	

## Building: Main

### Category: Building Exterior

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Walls</b>							
	Canopy - Concrete/ Stucco	Entire Building	1,052	SF	6	\$34,811	
	Cornice - Masonry Projecting Limestone	Entire Building	592	LF	6	\$20,529	
	Cornice - Metal Projecting	Entire Building / North Façade	244	LF	6	\$8,461	
	Exterior Walls - Brick	Entire Building	10,543	SF	5	\$222,831	
	Exterior Walls - Brick	Entire Building	22,084	SF	6	\$148,427	
	Exterior Walls - Prefabricated Metal Panel Wall	Entire Building	2,130	SF	5	\$13,828	Need scraping and painting
	Exterior Walls - Stone-Cast	Entire Building	6,520	SF	6	\$43,821	
<b>Windows</b>							
	Guard - Guards wire guard	Entire Building	2,916	SF	6	\$37,237	
	Lintels - Steel	Entire Building	1,339	LF	6	\$38,870	
	Skylite - Glass Single-Pane	Entire Building / Main Roof	1,685	SF	5	\$100,864	Broken glasses at various locations
	Windows - Sash Aluminum Double-pane	Entire Building	11,833	SF	6	\$88,329	
	Windows - Wood- Single-pane	Entire Building	725	SF	4	\$95,163	Rotted

### Building Exterior Subtotal:

**\$1,423,838**

## Building: Main

### Category: Electrical System

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Emergency System</b>							
	Automatic Transfer Switch	Electrical Room	2	EA	7	\$0	for newly installed Generac AC generator
	Automatic Transfer Switch	Electrical Room	1	EA	6	\$408	
	Emergency A/C Power - Corridors and Stairs	Entire Building	10,529	SF	6	\$3,162	Interior tab incomplete
	Emergency A/C Power - Lunchrooms	Entire Building / 2nd Floor	4,633	SF	6	\$1,723	
	Emergency A/C Power - Students Toilets	Entire Building	1,601	SF	6	\$595	
	Emergency Battery Packs - Corridors and Stairs	Entire Building	6	EA	6	\$1,215	
	Emergency Battery Packs - Gym	Entire Building / 2nd Floor	2	EA	6	\$405	
	Emergency Battery Packs - Gym	Entire Building / 2nd Floor	3	EA	6	\$608	
	Emergency Battery Packs - Lunchrooms	Entire Building / 1st Floor	8	EA	6	\$1,620	
	Emergency Generator- Outdoor- Natural Gas - 101 - 150 KW	Site - East / Courtyard	1	EA	7	\$0	Will be also serving/addition
	Exit Signs - Auditorium	Entire Building / 1st Floor	6	EA	6	\$898	
	Exit Signs - Corridors and Stairs	Entire Building	15	EA	6	\$2,246	using AC generator for emergency
	Exit Signs - Lunchroom	Entire Building / 2nd Floor	5	EA	6	\$749	
	Security System - CCTV	Entire Building	98,284	SF	6	\$29,515	
	Security System - Intrusion Detection	Entire Building	98,284	SF	6	\$25,298	

**Building: Main**
**Category: Electrical System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Main Service</b>							
	Independent Electrical Service for emergency power	Electrical Room	1	EA	6	\$2,921	also serves addition
	Main Electrical Service - 1200 A 120/240/3PH	Electrical Room	1	EA	6	\$5,078	
	Main Electrical Service - 2000 A 120/240/3PH	Electrical Room	1	EA	6	\$9,479	
	PA System	Entire Building	98,284	SF	6	\$32,326	
<b>Power Distribution</b>							
	Lighting and Power Panels - 100 A	Entire Building / 1st Floor	1	EA	4	\$4,849	fuse panel
	Lighting and Power Panels - 100 A	Entire Building	6	EA	6	\$1,795	
	Lighting and Power Panels - Above 100 A	Entire Building / 1st Floor	1	EA	4	\$6,578	fuse panel
	Lighting and Power Panels - Above 100 A	Entire Building / Electrical Room	3	EA	6	\$1,491	
	Lighting and Power Panels - Above 100 A	Entire Building	12	EA	6	\$5,964	
	Lighting and Power Panels - Above 100 A	Entire Building	5	EA	6	\$2,485	
	Main Distribution Panels - 400 - 600 amp	Entire Building / Electrical Room	1	EA	6	\$528	
	Main Distribution Panels - Greater than 600 amp	Entire Building / Electrical Room	1	EA	6	\$730	
	Main Distribution Panels - Greater than 600 amp	Entire Building / Electrical Room	1	EA	7	\$0	
	Transformers - 120/240 - 120/208	Entire Building / Electrical Room	1	EA	6	\$3,021	
	Transformers - 277/480 - 120/240	Entire Building / Electrical Room	1	EA	6	\$1,019	

**Electrical System Subtotal:**
**\$146,705**
**Building: Main**
**Category: Safty System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Fire Alarm</b>							
	Fire Alarm Panel	Boiler Room	1	EA	6	\$6,406	
	Fire Alarm Strobe Lights	Boiler Room / Entire Building	98,284	SF	6	\$35,137	
	Fire Alarm_System	Boiler Room / Entire Building	98,284	SF	6	\$47,786	

**Safty System Subtotal:**
**\$89,328**
**Building: Main**
**Category: Mechanical System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Air Conditioning</b>							
	Condensing Unit- Ground Mounted - Less than 5 tons	3rd Floor	1	EA	6	\$3,334	in room 304
	Condensing Unit- Roof Mounted - Less than 5 tons	Main Roof / Roof	1	EA	6	\$3,334	
	Condensing Unit- Roof Mounted - Less than 5 tons	Main Roof / Roof	1	EA	5	\$7,379	

## Building: Main

### Category: Mechanical System

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Air Conditioning</b>							
	Condensing Unit- Roof Mounted - Less than 5 tons	Main Roof / Roof	1	EA	5	\$7,379	
<b>Air Handling Systems</b>							
	Air Handling Unit- Built Up-Multi Zone- Steam Coils - 8001 - 15000 cfm	Mechanical Room	1	EA	5	\$50,003	
	Air Handling Unit- Built Up-Multi Zone- Steam Coils - 8001 - 15000 cfm	Mechanical Room	1	EA	5	\$50,003	
	Air Intake	Mechanical Room / Courtyard	1	EA	5	\$7,471	
	Air Intake	Mechanical Room / Main Roof	1	EA	5	\$7,471	
	Auxiliaries - 8001 - 15000 cfm	Mechanical Room	1	EA	6	\$4,341	
	Auxiliaries - 8001 - 15000 cfm	Mechanical Room	1	EA	6	\$4,341	
	Fan Coil Unit- Ceiling Mounted - Steam	Entire Building	4	EA	5	\$24,273	
	Return Duct Work - Indoor- Vertical Shaft and Ducts	Mechanical Room / Entire Building	100	LF	5	\$96,198	
	Return Duct Work - Indoor- Vertical Shaft and Ducts	Mechanical Room / Entire Building	100	LF	5	\$96,198	
	Zone Dampers	Mechanical Room	9	EA	4	\$43,134	
	Zone Dampers	Mechanical Room	8	EA	5	\$15,308	
	Zone Dampers	Mechanical Room	4	EA	4	\$19,171	
<b>Boiler Systems</b>							
	Boiler Auxiliary- Scotch Marine- Steam Low Pressure Boiler - Greater than 300 HP	Boiler Room	2	EA	6	\$1,996	
	Boiler Auxiliary- Steam Boiler - 50 - 75 HP	Mechanical Room / Boiler Room	1	EA	5	\$8,508	
	Chemical Feed System	Boiler Room	1	EA	4	\$6,987	
	Chemical Feed System	Mechanical Room / Boiler Room	1	EA	6	\$1,078	
	Chemical Feeder	Boiler Room	1	EA	4	\$6,987	
	Chemical Feeder	Mechanical Room / Boiler Room	1	EA	6	\$1,078	
	Combustion Dampers	Boiler Room	2	EA	5	\$5,104	
	Combustion Dampers	Mechanical Room / Boiler Room	1	EA	5	\$2,552	
	Condensate Pump	Mechanical Room / Boiler Room	1	EA	5	\$18,196	
	Feed Water Pumps and Tank	Boiler Room	1	EA	5	\$36,450	
	Feed Water Pumps and Tank	Mechanical Room / Boiler Room	1	EA	5	\$36,450	
	Non Condensing- Fire Tube- Scotch Marine- Steam- Low Pressure Boiler - Greater than 300 HP	Boiler Room	2	EA	5	\$51,050	Also serves addition, forced draft
	Non Condensing- Water Tube- Flexible Tube- Atmospheric- Steam Boiler - 50 - 75 HP	Mechanical Room / Boiler Room	1	EA	5	\$53,418	serves kitchen, lunchroom, steam table
	Piping - Condensate Pipe- Steel	Boiler Room / Entire Building	300	LF	6	\$566	require frequent repair
	Piping - Condensate Pipe- Steel	Mechanical Room / Entire Building	150	LF	4	\$27,179	
	Piping - Steam Pipe- Steel	Boiler Room / Entire Building	300	LF	6	\$566	require frequent repair
	Piping - Steam Pipe- Steel	Mechanical Room / Entire Building	150	LF	4	\$43,005	
	Steam Traps	Boiler Room	10	EA	5	\$13,149	
	Steam Traps	Boiler Room / Entire Building	80	EA	5	\$105,192	

**Building: Main**
**Category: Mechanical System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Boiler Systems</b>							
	Steam Traps	Mechanical Room / Entire Building	10	EA	5	\$13,149	
<b>Heating Devices</b>							
	Fin Tube - Steam	1st Floor	6	LF	6	\$57	
	Fin Tube - Steam	1st Floor	6	LF	5	\$489	
	Radiators - Steam	Entire Building	3	EA	5	\$5,026	
	Radiators - Steam	Entire Building	7	EA	4	\$25,600	
	Unit Heater - Electric	Entire Building	12	EA	5	\$12,092	
	Wall Heater - Electric	Entire Building	8	EA	5	\$4,293	
	Wall Heater - Electric	Entire Building	2	EA	6	\$278	
<b>Mechanical Plumbing</b>							
	Condenser Pump - Less than 10	Mechanical Room	1	EA	6	\$1,111	
	Condenser Pump - Less than 10	Mechanical Room	2	EA	4	\$73,819	
<b>Temperature Control</b>							
	Pneumatic System	Entire Building	98,224	SF	4	\$511,276	
	Thermostats - Pneumatic	Entire Building	38	EA	4	\$28,015	
<b>Ventilation</b>							
	Exhaust Fans- Indoor - 1501 - 8000 CFM	Entire Building / Penthouse	1	EA	6	\$592	
	Exhaust Fans- Indoor - Less than 500 CFM	Entire Building / 1st Floor	2	EA	6	\$592	
	Exhaust Fans- Roof Mounted - 1501 - 8000 CFM	Entire Building / Roof	1	EA	6	\$592	
	Exhaust Fans- Roof Mounted - 500 - 1500 CFM	Entire Building / Roof	3	EA	6	\$1,777	
	Exhaust Fans- Roof Mounted - 500 - 1500 CFM	Entire Building / Roof	1	EA	4	\$4,245	
	Lab Exhaust Hood	Entire Building / 2nd Floor	2	EA	6	\$2,495	
	Type II Exhaust Hood- Warming Kitchen	Entire Building	1	EA	6	\$920	
<b>Mechanical System Subtotal:</b>						<b>\$1,545,265</b>	

**Building: Main**
**Category: Plumbing System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Piping</b>							
	Domestic Piping-Cold Water from Risers to Fixtures	Entire Building	98,284	SF	6	\$19,676	
	Domestic Piping-Cold Water Horizontal Lines	Entire Building	98,284	SF	6	\$23,893	requires frequent repairs
	Domestic Piping-Cold Water Risers	Entire Building	98,284	SF	6	\$18,271	
	Domestic Piping-Hot Water from Risers to Fixtures	Entire Building	98,284	SF	6	\$15,460	
	Domestic Piping-Hot Water Horizontal Lines	Entire Building	98,284	SF	6	\$18,271	

**Building: Main**
**Category: Plumbing System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Piping</b>							
	Domestic Piping-Hot Water Return Lines	Entire Building	98,284	SF	6	\$14,055	
	Domestic Piping-Hot Water Return Risers	Entire Building	98,284	SF	6	\$14,055	
	Sanitary Piping	Entire Building	98,284	SF	6	\$89,950	
	Storm Piping	Entire Building	98,284	SF	6	\$85,733	
	Vent Piping	Entire Building	98,284	SF	6	\$66,057	
<b>Pumps</b>							
	Pumps - Domestic Booster Pump-Duplex	Basement / Mechanical Room	1	EA	5	\$15,514	
	Pumps - Sump-Duplex	Basement / 1st Floor	1	EA	7	\$0	
	Pumps - Sump-Duplex	Basement	4	EA	5	\$30,140	
<b>Plumbing System Subtotal:</b>						<b>\$411,074</b>	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #099 (Office)</b>							
	AC Units	Basement	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	Basement	760	SF	6	\$2,630	
	Chalk Board	Basement	20	LF	4	\$1,836	
	Doors - Transom Window	Basement	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	Basement	1	EA	6	\$301	
	Floor - Tile	Basement	760	SF	6	\$1,663	
	Lighting - Pendent/Surface	Basement	14	EA	7	\$0	
	Storage/ Closet	Basement	63	SF	6	\$457	
	Walls - Plaster/Drywall	Basement	1,380	SF	6	\$3,809	
<b>Classroom #103 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	525	SF	6	\$1,817	
	Doors - Transom Window	1st Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	525	SF	6	\$1,149	
	Lighting - Pendent/Surface	1st Floor	8	EA	7	\$0	
	Marker Board	1st Floor	12	LF	6	\$257	
	Storage/ Closet	1st Floor	43	SF	6	\$312	
	Walls - Plaster/Drywall	1st Floor	1,096	SF	6	\$3,025	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #105 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	485	SF	6	\$1,678	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	525	SF	6	\$1,149	
	Lighting - Pendent/Surface	1st Floor	7	EA	6	\$867	
	Marker Board	1st Floor	12	LF	6	\$257	
	Walls - Plaster/Drywall	1st Floor	1,099	SF	6	\$3,033	
<b>Classroom #107 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	485	SF	6	\$1,678	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	485	SF	6	\$1,061	
	Lighting - Pendent/Surface	1st Floor	8	EA	6	\$991	
	Marker Board	1st Floor	12	LF	6	\$257	
	Storage/ Closet	1st Floor	25	SF	6	\$181	
	Walls - Plaster/Drywall	1st Floor	1,099	SF	6	\$3,033	
<b>Classroom #109 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	525	SF	6	\$1,817	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	525	SF	6	\$1,149	
	Lighting - Pendent/Surface	1st Floor	8	EA	7	\$0	
	Marker Board	1st Floor	12	LF	6	\$257	
	Storage/ Closet	1st Floor	25	SF	6	\$181	
	Walls - Plaster/Drywall	1st Floor	1,099	SF	6	\$3,033	
<b>Classroom #110 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	760	SF	6	\$2,630	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Wood	1st Floor	1	SF	6	\$7	
	Lighting - Pendent/Surface	1st Floor	14	EA	7	\$0	
	Marker Board	1st Floor	36	LF	6	\$771	
	Storage/ Closet	1st Floor	18	SF	6	\$131	
	Walls - Plaster/Drywall	1st Floor	891	SF	6	\$2,459	



**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #111 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	525	SF	6	\$1,817	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	525	SF	6	\$1,149	
	Lighting - Pendent/Surface	1st Floor	8	EA	7	\$0	
	Marker Board	1st Floor	30	LF	6	\$643	
	Storage/ Closet	1st Floor	18	SF	6	\$131	
	Walls - Plaster/Drywall	1st Floor	1,029	SF	6	\$2,840	
<b>Classroom #115 (Science Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	1,010	SF	6	\$3,495	
	Doors - Wood Doors inclu hw	1st Floor	2	EA	6	\$602	
	Eye Wash Station	1st Floor	1	EA	6	\$336	
	Floor - Tile	1st Floor	1,010	SF	6	\$2,210	
	Lighting - Pendent/Surface	1st Floor	18	EA	7	\$0	
	Marker Board	1st Floor	12	LF	6	\$257	
	Science Lab Shower	1st Floor	1	EA	6	\$379	
	Storage/ Closet	1st Floor	98	SF	6	\$711	
	Walls - Plaster/Drywall	1st Floor	1,269	SF	6	\$3,502	
	Work Sink	1st Floor	3	EA	6	\$1,137	
<b>Classroom #117 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Lay-in	1st Floor	380	SF	6	\$1,141	
	Chalk Board	1st Floor	4	LF	4	\$367	
	Doors - Transom Window	1st Floor	9	SF	7	\$0	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	380	SF	6	\$831	
	Lighting - Lay-in	1st Floor	6	EA	7	\$0	
	Marker Board	1st Floor	6	LF	6	\$129	
	Walls - Plaster/Drywall	1st Floor	903	SF	6	\$2,492	
<b>Classroom #119 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Lay-in	1st Floor	760	SF	6	\$2,282	
	Doors - Transom Window	1st Floor	16	SF	6	\$271	
	Doors - Wood Doors inclu hw	1st Floor	2	EA	6	\$602	
	Floor - Tile	1st Floor	760	SF	6	\$1,663	

**Building: Main**

**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #119 (Regular Classroom)</b>							
	Lighting - Pendent/Surface	1st Floor	14	EA	7	\$0	
	Marker Board	1st Floor	30	LF	6	\$643	
	Storage/ Closet	1st Floor	12	SF	6	\$87	
	Walls - Plaster/Drywall	1st Floor	1,269	SF	6	\$3,502	
<b>Classroom #121 (Vacant)</b>							
	AC Units	1st Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	1st Floor	628	SF	6	\$2,173	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Eye Wash Station	1st Floor	1	EA	6	\$336	
	Floor - Tile	1st Floor	628	SF	6	\$1,374	
	Lighting - Pendent/Surface	1st Floor	12	EA	7	\$0	
	Marker Board	1st Floor	16	LF	6	\$343	
	Science Lab Shower	1st Floor	1	EA	6	\$379	
	Walls - Plaster/Drywall	1st Floor	1,298	SF	6	\$3,582	
	Work Sink	1st Floor	1	EA	6	\$379	
<b>Classroom #125 (Science Classroom)</b>							
	Ceiling - Lay-in	1st Floor	1,010	SF	6	\$3,033	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	1,010	SF	6	\$2,210	
	Lighting - Lay-in	1st Floor	18	EA	7	\$0	
	Marker Board	1st Floor	5	LF	6	\$107	
	Science Lab Shower	1st Floor	1	EA	6	\$379	
	Storage/ Closet	1st Floor	46	SF	6	\$334	
	Walls - Plaster/Drywall	1st Floor	1,233	SF	6	\$3,403	
	Work Sink	1st Floor	2	EA	6	\$758	
<b>Classroom #127 (Other Instructional Use)</b>							
	Ceiling - Lay-in	1st Floor	422	SF	6	\$1,267	
	Doors - Transom Window	1st Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	422	SF	6	\$923	
	Lighting - Lay-in	1st Floor	8	EA	7	\$0	
	Storage/ Closet	1st Floor	50	SF	6	\$363	
	Walls	1st Floor	664		6	\$0	
<b>Classroom #129 (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #129 (Regular Classroom)</b>							
	Ceiling - Plaster/Drywall	1st Floor	682	SF	6	\$2,360	
	Chalk Board	1st Floor	24	LF	4	\$2,203	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	682	SF	6	\$1,492	
	Lighting - Pendent/Surface	1st Floor	14	EA	7	\$0	
	Storage/ Closet	1st Floor	24	SF	6	\$174	
	Walls - Plaster/Drywall	1st Floor	1,269	SF	6	\$3,502	
<b>Classroom #200 (Regular Classroom)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Casework	2nd Floor	32	LF	6	\$808	
	Ceiling - Lay-in	2nd Floor	760	SF	6	\$2,282	
	Doors - Transom Window	2nd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Wood	2nd Floor	1	SF	6	\$7	
	Lighting - Lay-in	2nd Floor	12	EA	7	\$0	
	Marker Board	2nd Floor	32	LF	6	\$685	
	Storage/ Closet	2nd Floor	6	SF	6	\$44	
	Walls - Plaster/Drywall	2nd Floor	891	SF	6	\$2,459	
<b>Classroom #202 (Regular Classroom)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Casework	2nd Floor	18	LF	6	\$455	
	Ceiling - Plaster/Drywall	2nd Floor	760	SF	6	\$2,630	
	Chalk Board	2nd Floor	18	LF	6	\$402	
	Doors - Transom Window	2nd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Wood	2nd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	2nd Floor	14	EA	7	\$0	
	Marker Board	2nd Floor	32	LF	6	\$685	
	Storage/ Closet	2nd Floor	6	SF	6	\$44	
	Walls - Plaster/Drywall	2nd Floor	891	SF	5	\$6,753	holes
<b>Classroom #204 (Regular Classroom)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Casework	2nd Floor	6	LF	6	\$152	
	Ceiling - Plaster/Drywall	2nd Floor	760	SF	6	\$2,630	
	Chalk Board	2nd Floor	18	LF	4	\$1,653	
	Doors - Transom Window	2nd Floor	9	SF	6	\$152	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #204 (Regular Classroom)</b>							
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Wood	2nd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	2nd Floor	14	EA	7	\$0	
	Marker Board	2nd Floor	24	LF	6	\$514	
	Storage/ Closet	2nd Floor	6	SF	6	\$44	
	Walls - Plaster/Drywall	2nd Floor	891	SF	6	\$2,459	
<b>Classroom #206 (Regular Classroom)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Casework	2nd Floor	6	LF	6	\$152	
	Ceiling - Plaster/Drywall	2nd Floor	760	SF	6	\$2,630	
	Chalk Board	2nd Floor	18	LF	4	\$1,653	
	Doors - Transom Window	2nd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Tile	2nd Floor	760	SF	6	\$1,663	
	Lighting - Pendent/Surface	2nd Floor	14	EA	7	\$0	
	Marker Board	2nd Floor	24	LF	6	\$514	
	Storage/ Closet	2nd Floor	6	SF	6	\$44	
	Walls - Plaster/Drywall	2nd Floor	891	SF	6	\$2,459	
<b>Classroom #207 (Computer Lab)</b>							
	AC Units	2nd Floor	2	EA	6	\$991	
	Casework	2nd Floor	7	LF	6	\$177	
	Ceiling - Plaster/Drywall	2nd Floor	760	SF	6	\$2,630	
	Doors - Transom Window	2nd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Carpet	2nd Floor	760	SF	6	\$1,619	
	Lighting - Pendent/Surface	2nd Floor	12	EA	7	\$0	
	Storage/ Closet	2nd Floor	8	SF	6	\$58	
	Walls - Plaster/Drywall	2nd Floor	1,293	SF	6	\$3,569	
	Walls - Plaster/Drywall	2nd Floor	80	SF	5	\$408	Hole in wall, plaster peeling
	Wireless System	2nd Floor	1	EA	6	\$372	
<b>Classroom #208 (Regular Classroom)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Casework	2nd Floor	6	LF	6	\$152	
	Ceiling - Lay-in	2nd Floor	760	SF	6	\$2,282	
	Doors - Transom Window	2nd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #208 (Regular Classroom)</b>							
	Floor - Wood	2nd Floor	760	SF	6	\$5,358	
	Lighting - Lay-in	2nd Floor	12	EA	7	\$0	
	Marker Board	2nd Floor	24	LF	6	\$514	
	Storage/ Closet	2nd Floor	6	SF	6	\$44	
	Walls - Plaster/Drywall	2nd Floor	891	SF	6	\$2,459	
<b>Classroom #210 (Regular Classroom)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Casework	2nd Floor	6	LF	6	\$152	
	Ceiling - Lay-in	2nd Floor	760	SF	6	\$2,282	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Wood	2nd Floor	760	SF	6	\$5,358	
	Lighting - Lay-in	2nd Floor	12	EA	7	\$0	
	Marker Board	2nd Floor	24	LF	6	\$514	
	Storage/ Closet	2nd Floor	6	SF	6	\$44	
	Walls - Plaster/Drywall	2nd Floor	891	SF	6	\$2,459	
<b>Classroom #213 (Regular Classroom)</b>							
	Ceiling - Plaster/Drywall	2nd Floor	425	SF	6	\$1,471	
	Chalk Board	2nd Floor	8	LF	6	\$178	
	Doors - Transom Window	2nd Floor	18	SF	6	\$305	
	Doors - Wood Doors inclu hw	2nd Floor	2	EA	6	\$602	
	Floor - Tile	2nd Floor	415	SF	6	\$908	
	Lighting - Pendent/Surface	2nd Floor	8	EA	7	\$0	
	Walls - Plaster/Drywall	2nd Floor	1,006	SF	6	\$2,776	
<b>Classroom #215 (Regular Classroom)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	2nd Floor	560	SF	6	\$1,938	
	Chalk Board	2nd Floor	5	LF	4	\$459	
	Doors - Transom Window	2nd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Tile	2nd Floor	560	SF	6	\$1,225	
	Lighting - Pendent/Surface	2nd Floor	12	EA	7	\$0	
	Marker Board	2nd Floor	12	LF	6	\$257	
	Storage/ Closet	2nd Floor	55	SF	6	\$399	
	Walls	2nd Floor	1,493		6	\$0	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #221 (Science Lab Level 3)</b>							
	AC Units	2nd Floor	2	EA	6	\$991	
	Casework	2nd Floor	53	LF	6	\$1,338	
	Ceiling	2nd Floor	1,010		7	\$0	
	Chalk Board	2nd Floor	9	LF	4	\$826	
	Doors - Wood Doors inclu hw	2nd Floor	2	EA	6	\$602	
	Eye Wash Station	2nd Floor	1	EA	6	\$336	
	Floor - Tile	2nd Floor	1,010	SF	6	\$2,210	
	Lighting - Pendent/Surface	2nd Floor	20	EA	7	\$0	
	Marker Board	2nd Floor	12	LF	6	\$257	
	Science Lab Shower	2nd Floor	1	EA	6	\$379	
	Storage/ Closet	2nd Floor	16	SF	6	\$116	
	Walls - Plaster/Drywall	2nd Floor	1,500	SF	6	\$4,140	
	Work Sink	2nd Floor	1	EA	6	\$379	
<b>Classroom #223 (Science Lab Level 1)</b>							
	AC Units	2nd Floor	2	EA	6	\$991	
	Casework	2nd Floor	74	LF	6	\$1,869	
	Ceiling - Lay-in	2nd Floor	1,010	SF	6	\$3,033	Ceiling tile missing
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Tile	2nd Floor	1,010	SF	6	\$2,210	
	Fume Hood	2nd Floor	1	EA	6	\$816	
	Lighting - Lay-in	2nd Floor	17	EA	7	\$0	
	Science Lab Shower	2nd Floor	1	EA	6	\$379	
	Walls - Plaster/Drywall	2nd Floor	1,111	SF	6	\$3,066	
	Work Sink	2nd Floor	4	EA	6	\$1,516	
<b>Classroom #225 (Science Lab Level 3)</b>							
	AC Units	2nd Floor	2	EA	6	\$991	
	Casework	2nd Floor	53	LF	6	\$1,338	
	Ceiling - Plaster/Drywall	2nd Floor	1,010	SF	6	\$3,495	
	Chalk Board	2nd Floor	9	LF	4	\$826	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Eye Wash Station	2nd Floor	1	EA	6	\$336	
	Floor - Tile	2nd Floor	1,010	SF	6	\$2,210	
	Lighting - Pendent/Surface	2nd Floor	20	EA	7	\$0	
	Marker Board	2nd Floor	12	LF	6	\$257	
	Science Lab Shower	2nd Floor	1	EA	6	\$379	
	Storage/ Closet	2nd Floor	32	SF	6	\$232	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #225 (Science Lab Level 3)</b>							
	Walls - Plaster/Drywall	2nd Floor	1,485	SF	6	\$4,098	
	Work Sink	2nd Floor	1	EA	6	\$379	
<b>Classroom #227 (Science Lab Level 3)</b>							
	AC Units	2nd Floor	2	EA	6	\$991	
	Casework	2nd Floor	50	LF	6	\$1,263	
	Ceiling - Plaster/Drywall	2nd Floor	1,010	SF	7	\$0	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Eye Wash Station	2nd Floor	1	EA	6	\$336	
	Floor - Tile	2nd Floor	1,010	SF	6	\$2,210	
	Lighting - Pendent/Surface	2nd Floor	18	EA	6	\$2,230	
	Marker Board	2nd Floor	12	LF	6	\$257	
	Science Lab Shower	2nd Floor	1	EA	6	\$379	
	Storage/ Closet	2nd Floor	145	SF	6	\$1,051	
	Walls - Plaster/Drywall	2nd Floor	1,465	SF	6	\$4,043	
	Work Sink	2nd Floor	3	EA	6	\$1,137	
<b>Classroom #300 (Regular Classroom)</b>							
	Ceiling - Lay-in	3rd Floor	590	SF	6	\$1,772	
	Chalk Board	3rd Floor	22	LF	4	\$2,020	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	590	SF	6	\$1,291	
	Lighting - Lay-in	3rd Floor	7	EA	7	\$0	
	Walls - Plaster/Drywall	3rd Floor	630	SF	6	\$1,739	
<b>Classroom #301 (Computer Lab)</b>							
	AC Units	4th Floor	1	EA	6	\$496	
	Casework	4th Floor	12	LF	6	\$303	
	Ceiling - Plaster/Drywall	4th Floor	760	SF	6	\$2,630	
	Doors - Transom Window	4th Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	4th Floor	1	EA	6	\$301	
	Floor - Wood	4th Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	4th Floor	12	EA	7	\$0	
	Marker Board	4th Floor	24	LF	6	\$514	
	Storage/ Closet	4th Floor	102	SF	6	\$740	
	Walls - Plaster/Drywall	4th Floor	1,327	SF	6	\$3,662	
	Work Sink	4th Floor	1	EA	6	\$379	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #302 (Other Instructional Use)</b>							
	Ceiling - Lay-in	3rd Floor	260	SF	6	\$781	
	Chalk Board	3rd Floor	6	LF	4	\$551	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	260	SF	6	\$569	
	Lighting - Lay-in	3rd Floor	6	EA	7	\$0	
	Marker Board	3rd Floor	22	LF	6	\$471	
	Storage/ Closet	3rd Floor	12	SF	6	\$87	
	Walls - Plaster/Drywall	3rd Floor	295	SF	6	\$814	
<b>Classroom #303 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Casework	3rd Floor	10	LF	6	\$253	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Doors - Transom Window	3rd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Wood	3rd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	3rd Floor	12	EA	6	\$1,487	
	Marker Board	3rd Floor	24	LF	6	\$514	
	Storage/ Closet	3rd Floor	31	SF	6	\$225	
	Walls - Plaster/Drywall	3rd Floor	1,293	SF	6	\$3,569	Exposed wiring
<b>Classroom #304 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Lay-in	3rd Floor	760	SF	6	\$2,282	
	Chalk Board	3rd Floor	38	LF	4	\$3,489	
	Doors - Transom Window	3rd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	760	SF	6	\$1,663	
	Lighting - Lay-in	3rd Floor	18	EA	7	\$0	
	Marker Board	3rd Floor	4	LF	6	\$86	
	Storage/ Closet	3rd Floor	6	SF	6	\$44	
	Walls - Plaster/Drywall	3rd Floor	872	SF	6	\$2,407	
	Work Sink	3rd Floor	1	EA	6	\$379	
<b>Classroom #305 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Doors - Transom Window	3rd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	



**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #305 (Regular Classroom)</b>							
	Floor - Wood	3rd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	3rd Floor	12	EA	6	\$1,487	
	Marker Board	3rd Floor	24	LF	6	\$514	
	Storage/ Closet	3rd Floor	73	SF	6	\$529	
	Walls - Plaster/Drywall	3rd Floor	1,293	SF	6	\$3,569	
<b>Classroom #306 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Casework	3rd Floor	6	LF	6	\$152	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Chalk Board	3rd Floor	32	LF	4	\$2,938	
	Doors - Transom Window	3rd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Wood	3rd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	3rd Floor	14	EA	6	\$1,735	
	Marker Board	3rd Floor	18	LF	6	\$386	
	Storage/ Closet	3rd Floor	58	SF	6	\$421	
	Walls - Plaster/Drywall	3rd Floor	872	SF	6	\$2,407	
<b>Classroom #307 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Casework	3rd Floor	6	LF	6	\$152	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Chalk Board	3rd Floor	5	LF	4	\$459	
	Doors - Transom Window	3rd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Wood	3rd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	3rd Floor	12	EA	6	\$1,487	
	Marker Board	3rd Floor	24	LF	6	\$514	
	Storage/ Closet	3rd Floor	98	SF	6	\$711	
	Walls - Plaster/Drywall	3rd Floor	1,293	SF	6	\$3,569	
<b>Classroom #308 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Casework	3rd Floor	6	LF	6	\$152	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Chalk Board	3rd Floor	32	LF	4	\$2,938	
	Doors - Transom Window	3rd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	

**Building: Main**

**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #308 (Regular Classroom)</b>							
	Floor - Wood	3rd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	3rd Floor	14	EA	6	\$1,735	
	Marker Board	3rd Floor	18	LF	6	\$386	
	Storage/ Closet	3rd Floor	58	SF	6	\$421	
	Walls - Plaster/Drywall	3rd Floor	872	SF	6	\$2,407	
<b>Classroom #309 (Regular Classroom)</b>							
	Casework	3rd Floor	30	LF	6	\$758	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Doors - Transom Window	3rd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Lighting - Pendent/Surface	3rd Floor	12	EA	7	\$0	
	Marker Board	3rd Floor	24	LF	6	\$514	
	Storage/ Closet	3rd Floor	98	SF	6	\$711	
	Walls - Plaster/Drywall	3rd Floor	1,293	SF	6	\$3,569	
<b>Classroom #310 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Casework	3rd Floor	6	LF	6	\$152	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Chalk Board	3rd Floor	24	LF	4	\$2,203	
	Doors - Transom Window	3rd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Wood	3rd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	3rd Floor	14	EA	7	\$0	
	Marker Board	3rd Floor	18	LF	6	\$386	
	Storage/ Closet	3rd Floor	58	SF	6	\$421	
	Walls - Plaster/Drywall	3rd Floor	872	SF	6	\$2,407	
<b>Classroom #311 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Lay-in	3rd Floor	760	SF	6	\$2,282	
	Doors - Transom Window	3rd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	760	SF	6	\$1,663	
	Lighting - Pendent/Surface	3rd Floor	12	EA	6	\$1,487	
	Marker Board	3rd Floor	24	LF	6	\$514	
	Storage/ Closet	3rd Floor	67	SF	6	\$486	
	Walls - Plaster/Drywall	3rd Floor	1,293	SF	6	\$3,569	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #311 (Regular Classroom)</b>							
<b>Classroom #312 (Regular Classroom)</b>							
	Casework	3rd Floor	14	LF	6	\$354	
	Ceiling - Plaster/Drywall	3rd Floor	598	SF	6	\$2,069	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	598	SF	6	\$1,308	
	Lighting - Pendent/Surface	3rd Floor	15	EA	7	\$0	
	Walls - Plaster/Drywall	3rd Floor	630	SF	6	\$1,739	
<b>Classroom #315 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Chalk Board	3rd Floor	5	LF	4	\$459	
	Doors - Transom Window	3rd Floor	18	SF	6	\$305	
	Doors - Wood Doors inclu hw	3rd Floor	2	EA	6	\$602	
	Floor - Wood	3rd Floor	760	SF	6	\$5,358	
	Lighting - Pendent/Surface	3rd Floor	12	EA	7	\$0	
	Marker Board	3rd Floor	36	LF	6	\$771	
	Storage/ Closet	3rd Floor	53	SF	6	\$384	
	Walls - Plaster/Drywall	3rd Floor	1,293	SF	6	\$3,569	
<b>Classroom #319 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	7	\$0	
	Doors - Transom Window	3rd Floor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	3rd Floor	2	EA	6	\$602	Door without transom is uses as main entry to room
	Floor - Tile	3rd Floor	760	SF	6	\$1,663	
	Lighting - Pendent/Surface	3rd Floor	14	EA	6	\$1,735	
	Marker Board	3rd Floor	16	LF	6	\$343	
	Storage/ Closet	3rd Floor	187	SF	6	\$1,356	
	Walls - Plaster/Drywall	3rd Floor	1,273	SF	6	\$3,513	
<b>Classroom #321 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	3rd Floor	760	SF	6	\$2,630	
	Chalk Board	3rd Floor	7	LF	4	\$643	
	Doors - Transom Window	3rd Floor	24	SF	6	\$406	
	Doors - Wood Doors inclu hw	3rd Floor	2	EA	6	\$602	

**Building: Main**

**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #321 (Regular Classroom)</b>							
	Floor - Wood	3rd Floor	1,293	SF	6	\$9,116	
	Lighting - Pendent/Surface	3rd Floor	14	EA	6	\$1,735	
	Marker Board	3rd Floor	24	LF	6	\$514	
	Storage/ Closet	3rd Floor	187	SF	7	\$0	
	Walls - Plaster/Drywall	3rd Floor	1,293	SF	6	\$3,569	
<b>Classroom #323 (Art Room)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	3rd Floor	890	SF	6	\$3,080	
	Doors - Transom Window	3rd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	3rd Floor	2	EA	6	\$602	Door without Transom is use as the main entrance
	Floor - Tile	3rd Floor	890	SF	6	\$1,947	
	Lighting - Pendent/Surface	3rd Floor	24	EA	7	\$0	
	Marker Board	3rd Floor	16	LF	6	\$343	
	Storage/ Closet	3rd Floor	187	SF	6	\$1,356	
	Walls - Plaster/Drywall	3rd Floor	1,373	SF	6	\$3,789	
	Work Sink	3rd Floor	1	EA	6	\$379	
<b>Classroom #325 (Art Room)</b>							
	Ceiling - Plaster/Drywall	3rd Floor	890	SF	6	\$3,080	
	Chalk Board	3rd Floor	5	LF	4	\$459	
	Doors - Transom Window	3rd Floor	18	SF	6	\$305	
	Doors - Wood Doors inclu hw	3rd Floor	2	EA	6	\$602	
	Floor - Wood	3rd Floor	890	SF	6	\$6,274	
	Lighting - Pendent/Surface	3rd Floor	14	EA	7	\$0	
	Marker Board	3rd Floor	10	LF	6	\$214	
	Storage/ Closet	3rd Floor	187	SF	6	\$1,356	
	Walls	3rd Floor	1,273		6	\$0	
	Work Sink	3rd Floor	1	EA	6	\$379	
<b>Classroom #327 (Computer Lab)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	3rd Floor	850	SF	6	\$2,942	
	Chalk Board	3rd Floor	7	LF	4	\$643	
	Doors - Transom Window	3rd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	850	SF	6	\$1,860	
	Lighting - Pendent/Surface	3rd Floor	14	EA	7	\$0	
	Marker Board	3rd Floor	20	LF	6	\$428	

**Building: Main**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #327 (Computer Lab)</b>							
	Storage/ Closet	3rd Floor	187	SF	6	\$1,356	
	Walls - Plaster/Drywall	3rd Floor	1,273	SF	6	\$3,513	
	Wireless System	3rd Floor	1	EA	6	\$372	
<b>Classroom #329 (Regular Classroom)</b>							
	AC Units	3rd Floor	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	3rd Floor	840	SF	6	\$2,907	
	Doors - Transom Window	3rd Floor	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Wood	3rd Floor	840	SF	6	\$5,922	
	Lighting - Pendent/Surface	3rd Floor	14	EA	7	\$0	
	Marker Board	3rd Floor	10	LF	6	\$214	
	Storage/ Closet	3rd Floor	187	SF	6	\$1,356	
	Walls - Plaster/Drywall	3rd Floor	1,273	SF	6	\$3,513	
<b>Classroom #No # (Regular Classroom)</b>							
	AC Units	1st Floor	1	EA	6	\$496	See Photo P9240265 beside room 099
	Ceiling - Plaster/Drywall	1st Floor	347	SF	6	\$1,201	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Tile	1st Floor	347	SF	6	\$759	
	Lighting - Pendent/Surface	1st Floor	8	EA	6	\$991	
	Storage/ Closet	1st Floor	24	SF	6	\$174	
	Walls	1st Floor	1,109		6	\$0	
<b>Classrooms Subtotal:</b>						<b>\$522,555</b>	

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Administrative Suites/Offices</b>							
	Ceiling - Plaster/Drywall	Kitchen Manager's Office	70	SF	6	\$242	
	Doors - Wood Doors inclu hw	Kitchen Manager's Office	1	EA	6	\$301	
	Floor - Tile	Kitchen Manager's Office	70	SF	6	\$153	
	Lighting - Pendent/Surface	Kitchen Manager's Office	1	EA	7	\$0	
	Power Distribution	Kitchen Manager's Office	2	EA	6	\$4,250	
	Walls - Masonry	Kitchen Manager's Office	42	SF	6	\$132	
	Walls - Plaster/Drywall	Kitchen Manager's Office	42	SF	6	\$116	
	Ceiling - Plaster/Drywall	Office next to Room 312	468	SF	5	\$4,290	water damage

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Administrative Suites/Offices</b>							
	Doors - Wood Doors inclu hw	Office next to Room 312	1	EA	6	\$301	
	Floor - Tile	Office next to Room 312	468	SF	6	\$1,024	
	Lighting - Pendent/Surface	Office next to Room 312	8	EA	7	\$0	
	Power Distribution	Office next to Room 312	6	EA	6	\$12,749	
	Storage/ Closet	Office next to Room 312	44	SF	6	\$319	
	Walls - Plaster/Drywall	Office next to Room 312	538	SF	5	\$4,078	water damage
	Ceiling - Plaster/Drywall	Office, Room 112B	69	SF	5	\$632	peeling
	Doors - Steel Doors incl hw	Office, Room 112B	1	EA	6	\$301	
	Floor - Tile	Office, Room 112B	69	SF	6	\$151	
	Lighting - Pendent/Surface	Office, Room 112B	2	EA	7	\$0	
	Power Distribution	Office, Room 112B	8	EA	6	\$16,999	
	Walls - Plaster/Drywall	Office, Room 112B	79	SF	6	\$218	
	AC Unit	Room 123, Year Book Office	1	EA	6	\$496	
	Ceiling - Lay-in	Room 123, Year Book Office	210	SF	6	\$631	Missing tiles
	Ceiling - Plaster/Drywall	Room 123, Year Book Office	98	SF	6	\$339	
	Doors - Transom Window	Room 123, Year Book Office	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	Room 123, Year Book Office	1	EA	6	\$301	
	Floor - Tile	Room 123, Year Book Office	308	SF	5	\$1,383	broken tiles
	Lighting - Lay-in	Room 123, Year Book Office	7	EA	7	\$0	
	Power Distribution	Room 123, Year Book Office	12	EA	6	\$25,499	
	Storage/ Closet	Room 123, Year Book Office	60	SF	6	\$435	
	Walls - Plaster/Drywall	Room 123, Year Book Office	758	SF	6	\$2,092	Exposed wiring
	AC Unit	Room 201 Main Office	5	EA	6	\$2,478	
	Ceiling - Lay-in	Room 201 Main Office	340	SF	7	\$0	
	Ceiling - Plaster/Drywall	Room 201 Main Office	848	SF	5	\$7,773	Peeling paint
	Doors - Transom Window	Room 201 Main Office	10	SF	6	\$169	
	Doors - Wood Doors inclu hw	Room 201 Main Office	1	EA	6	\$301	
	Floor - Tile Ceramic/ Porcelain	Room 201 Main Office	223	SF	6	\$472	In copy room and office
	Floor - Wood	Room 201 Main Office	965	SF	6	\$6,803	
	Lighting - Lay-in	Room 201 Main Office	8	EA	7	\$0	In offices
	Lighting - Pendent/Surface	Room 201 Main Office	10	EA	6	\$1,239	
	Power Distribution	Room 201 Main Office	4	EA	6	\$8,500	
	Storage/ Closet	Room 201 Main Office	75	SF	6	\$544	
	Walls - Plaster/Drywall	Room 201 Main Office	2,104	SF	6	\$5,807	Crack in wall
	AC Unit	Room 205 Counselor	2	EA	6	\$991	
	Ceiling - Lay-in	Room 205 Counselor	760	SF	7	\$0	
	Doors - Transom Window	Room 205 Counselor	9	SF	6	\$152	

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Administrative Suites/Offices</b>							
	Doors - Wood Doors inclu hw	Room 205 Counselor	1	EA	6	\$301	
	Floor - Tile	Room 205 Counselor	235	SF	6	\$514	
	Lighting - Pendent/Surface	Room 205 Counselor	18	EA	7	\$0	
	Storage/ Closet	Room 205 Counselor	125	SF	6	\$906	
	Walls - Plaster/Drywall	Room 205 Counselor	1,293	SF	6	\$3,569	
	AC Unit	Room 209 Counselor	1	EA	6	\$496	
	AC Unit	Room 209 Counselor	1	EA	6	\$496	Chalk Board 24 LF (End of serviceable life) 4
	Ceiling - Lay-in	Room 209 Counselor	316	SF	7	\$0	
	Ceiling - Plaster/Drywall	Room 209 Counselor	65	SF	5	\$596	peeling
	Ceiling - Plaster/Drywall	Room 209 Counselor	370	SF	6	\$1,280	
	Doors - Transom Window	Room 209 Counselor	12	SF	6	\$203	
	Doors - Wood Doors inclu hw	Room 209 Counselor	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	Room 209 Counselor	1	EA	6	\$301	
	Floor - Carpet	Room 209 Counselor	370	SF	6	\$788	
	Floor - Tile	Room 209 Counselor	235	SF	6	\$514	
	Lighting - Lay-in	Room 209 Counselor	9	EA	7	\$0	
	Lighting - Pendent/Surface	Room 209 Counselor	6	EA	7	\$0	
	Power Distribution	Room 209 Counselor	6	EA	6	\$12,749	
	Storage/ Closet	Room 209 Counselor	8	SF	6	\$58	
	Walls - Plaster/Drywall	Room 209 Counselor	646	SF	6	\$1,783	Vent cover missing
	Walls - Plaster/Drywall	Room 209 Counselor	998	SF	6	\$2,754	
	AC Unit	Room 217 Special Program	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	Room 217 Special Program	158	SF	6	\$547	
	Doors - Transom Window	Room 217 Special Program	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	Room 217 Special Program	1	EA	6	\$301	
	Floor - Tile	Room 217 Special Program	158	SF	6	\$346	
	Lighting - Pendent/Surface	Room 217 Special Program	4	EA	7	\$0	
	Walls - Plaster/Drywall	Room 217 Special Program	798	SF	6	\$2,202	
	Ceiling - Plaster/Drywall	Room 217B Copy Room	250	SF	6	\$865	
	Doors - Transom Window	Room 217B Copy Room	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	Room 217B Copy Room	1	EA	6	\$301	
	Floor - Tile	Room 217B Copy Room	250	SF	6	\$547	
	Lighting - Pendent/Surface	Room 217B Copy Room	4	EA	7	\$0	
	Walls - Plaster/Drywall	Room 217B Copy Room	867	SF	6	\$2,393	
	AC Unit	Room 219 Office	1	EA	6	\$496	
	Ceiling - Plaster/Drywall	Room 219 Office	205	SF	6	\$709	
	Doors - Transom Window	Room 219 Office	9	SF	6	\$152	

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Administrative Suites/Offices</b>							
	Doors - Wood Doors inclu hw	Room 219 Office	1	EA	6	\$301	
	Floor - Carpet	Room 219 Office	205	SF	6	\$437	
	Lighting - Pendent/Surface	Room 219 Office	2	EA	7	\$0	
	Walls - Plaster/Drywall	Room 219 Office	12	SF	5	\$61	Peeling paint at vent
	Walls - Plaster/Drywall	Room 219 Office	837	SF	6	\$2,310	
	AC Unit	Room 302, Inside Room 300	1	EA	4	\$6,086	
	Ceiling - Lay-in	Room 302, Inside Room 300	174	SF	5	\$1,035	stained
	Doors - Wood Doors inclu hw	Room 302, Inside Room 300	1	EA	6	\$301	
	Floor - Tile	Room 302, Inside Room 300	174	SF	6	\$381	
	Lighting - Lay-in	Room 302, Inside Room 300	2	EA	7	\$0	
	Power Distribution	Room 302, Inside Room 300	10	EA	6	\$21,249	
	Walls - Plaster/Drywall	Room 302, Inside Room 300	200	SF	6	\$552	
	Ceiling - Lay-in	Room 398, Office	858	SF	6	\$2,577	
	Ceiling - Lay-in	Room 398, Office	4	SF	5	\$32	stain
	Doors - Transom Window	Room 398, Office	9	SF	6	\$152	
	Doors - Wood Doors inclu hw	Room 398, Office	1	EA	6	\$301	
	Floor - Tile	Room 398, Office	862	SF	5	\$3,871	damaged tiles
	Lighting - Lay-in	Room 398, Office	15	EA	7	\$0	
	Power Distribution	Room 398, Office	12	EA	6	\$25,499	
	Walls - Plaster/Drywall	Room 398, Office	991	SF	6	\$2,735	
	Ceiling - Plaster/Drywall	Room 400	235	SF	5	\$2,154	peeling
	Doors - Wood Doors inclu hw	Room 400	1	EA	6	\$301	
	Floor - Tile	Room 400	235	SF	6	\$514	
	Lighting - Pendent/Surface	Room 400	2	EA	7	\$0	
	Power Distribution	Room 400	6	EA	6	\$12,749	
	Walls - Plaster/Drywall	Room 400	270	SF	6	\$745	
	Ceiling - Lay-in	ROTC Office	167	SF	6	\$502	
	Doors - Wood Doors inclu hw	ROTC Office	1	EA	6	\$301	
	Floor - Tile	ROTC Office	167	SF	6	\$365	
	Lighting - Lay-in	ROTC Office	3	EA	7	\$0	
	Power Distribution	ROTC Office	6	EA	6	\$12,749	
	Walls - Plaster/Drywall	ROTC Office	96	SF	6	\$265	wood paneling
	Walls - Vinyl Coated Gypsum Panel	ROTC Office	96	SF	6	\$265	
	Ceiling - Splined	ROTC Training Center	2,293	SF	6	\$1,869	
	Doors - Wood Doors inclu hw	ROTC Training Center	4	EA	6	\$1,204	
	Floor - Tile	ROTC Training Center	2,293	SF	5	\$10,296	holes
	Lighting - Pendent/Surface	ROTC Training Center	38	EA	7	\$0	



**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Administrative Suites/Offices</b>							
	Power Distribution	ROTC Training Center	14	EA	6	\$29,748	
	Walls - Plaster/Drywall	ROTC Training Center	2,636	SF	6	\$7,275	
	Walls - Vinyl Coated Gypsum Panel	ROTC Training Center	209	SF	6	\$577	folding wall
<b>Kitchen</b>							
	Ceiling - Plaster/Drywall	room 212D	922	SF	6	\$3,191	
	Doors - Wood Doors inclu hw	room 212D	2	EA	6	\$602	
	Floor - Tile	room 212D	922	SF	6	\$2,017	
	Lighting - Pendent/Surface	room 212D	24	EA	7	\$0	
	Storage/ Closet	room 212D	154	SF	6	\$1,117	
	Walls - Structural Glazed Tile	room 212D	1,060	SF	6	\$3,335	
<b>Locker/Shower Room</b>							
	Accessories	1st Floor	397	SF	6	\$1,556	
	Accessories	1st Floor	3,310	SF	6	\$12,969	
	Benches, ped mounted	1st Floor	128	LF	6	\$13,937	
	Ceiling - Plaster/ Drywall	1st Floor	397	SF	6	\$1,374	
	Ceiling - Plaster/ Drywall	1st Floor	3,310	SF	5	\$31,618	holes
	Doors - Steel Doors incl hw	1st Floor	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	1st Floor	3	EA	6	\$903	
	Floor Drain	1st Floor	8	EA	6	\$8,473	
	Floor Drain	1st Floor	2	EA	6	\$2,118	
	Floor - Tile Ceramic/ Porcelain	1st Floor	3,310	SF	6	\$7,005	
	Floor - Tile Ceramic/ Porcelain	1st Floor	397	SF	6	\$840	
	Hand Dryer	1st Floor	3	EA	6	\$690	
	Hand Dryer	1st Floor	1	EA	6	\$230	
	Lavatory	1st Floor	2	EA	6	\$639	
	Lavatory	1st Floor	1	EA	6	\$320	
	Lighting - Pendent/Surface	1st Floor	43	EA	7	\$0	
	Lighting - Pendent/Surface	1st Floor	4	EA	7	\$0	
	Partitions	1st Floor	3	EA	6	\$891	
	Showers	1st Floor	28	EA	6	\$8,720	
	Showers	1st Floor	1	EA	6	\$311	
	Student Lockers - Two Tier	1st Floor	526	EA	6	\$24,416	
	Walls - Structural Glazed Tile	1st Floor	3,806	SF	6	\$11,974	
	Walls - Structural Glazed Tile	1st Floor	456	SF	6	\$1,435	
	Water Closet	1st Floor	1	EA	6	\$336	

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Locker/Shower Room</b>							
	Water Closet	1st Floor	3	EA	6	\$1,008	
<b>Lunch &amp; Multipurpose Room</b>							
	Ceiling - Lay-in	2nd Floor	4,633	SF	6	\$13,913	
	Doors - Wood Doors inclu hw	2nd Floor	3	EA	6	\$903	
	Floor - Tile	2nd Floor	4,633	SF	6	\$10,137	
	Lighting - Lay-in	2nd Floor	58	EA	7	\$0	
	Storage/ Closet	2nd Floor	459	SF	6	\$3,328	
	Walls - Metal Panel	2nd Floor	3,995	SF	6	\$29,821	
	Walls - Plaster/Drywall	2nd Floor	1,331	SF	6	\$3,673	
	Ceiling - Splined	Servery	425	SF	6	\$346	
	Floor - Tile	Servery	425	SF	6	\$930	
	Lighting - Pendent/Surface	Servery	25	EA	7	\$0	
	Serving Line	Servery	60	LF	6	\$3,571	
	Walls - Metal Panel	Servery	488	SF	6	\$3,643	
<b>Mechanical/ Service Rooms</b>							
	Mechanical/ Service Rooms	113A MDF located in Rm 113	258	SF	6	\$1,848	MDF
	Janitor's Closet	1st Floor	22	SF	6	\$158	
	Storage Room	1st Floor	2,845	SF	6	\$20,382	men's locker room is shut down and used for storage
	Storage Room	1st Floor	3,434	SF	6	\$24,602	the pool is closed down and used for storage
	Janitor's Closet	3rd Floor	24	SF	6	\$172	
	Janitor's Closet	3rd Floor	16	SF	6	\$115	
	Janitor's Closet	3rd Floor	16	SF	6	\$115	
	Janitor's Closet	3rd Floor	24	SF	6	\$172	
	Storage Room	3rd Floor	130	SF	6	\$931	
	Storage Room	3rd Floor	130	SF	6	\$931	
	Mechanical/ Service Rooms	Electrical Closet 3rd Floor	52	SF	6	\$373	Elec Clos
	Storage Room	Locate on the 1st Flr	25	SF	6	\$179	Sign label Storage. Electrical Closet
	Janitor's Closet	Off 2nd floor Corridor	12	SF	6	\$86	
	Janitor's Closet	Off 3rd floor Corridor	60	SF	6	\$430	
	Janitor's Closet	Off 3rd floor Corridor	12	SF	6	\$86	
	AC Unit	Rm 113 Tech Storage	2	EA	6	\$991	
	Storage Room	Rm 113 Tech Storage	557	SF	6	\$3,991	
<b>Prep Room</b>							
	Casework	Room 229	4	LF	6	\$101	1 AC unit ranked a "6"
	Ceiling - Lay-in	Room 229	295	SF	7	\$0	

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Prep Room</b>							
	Doors - Wood Doors inclu hw	Room 229	1	EA	6	\$301	
	Floor - Tile	Room 229	295	SF	6	\$645	
	Lighting - Lay-in	Room 229	6	EA	7	\$0	
	Walls - Plaster/Drywall	Room 229	6	SF	5	\$31	Under window sill both side
	Walls - Plaster/Drywall	Room 229	628	SF	6	\$1,733	
	Work Sink	Room 229	1	EA	6	\$379	
<b>Restroom</b>							
	Accessories	1st Floor Women Toilet	212	SF	6	\$1,955	
	Ceiling - Plaster/Drywall	1st Floor Women Toilet	212	SF	6	\$734	
	Doors - Wood Doors inclu hw	1st Floor Women Toilet	1	EA	6	\$301	
	Floor - Tile Ceramic/ Porcelain	1st Floor Women Toilet	212	SF	6	\$449	
	Hand Dryer	1st Floor Women Toilet	2	EA	6	\$460	
	Lavatory	1st Floor Women Toilet	2	EA	6	\$639	
	Lighting - Pendent/Surface	1st Floor Women Toilet	3	EA	6	\$372	
	Partitions	1st Floor Women Toilet	2	EA	6	\$594	
	Walls - Structural Glazed Tile	1st Floor Women Toilet	468	SF	6	\$1,472	
	Water Closet	1st Floor Women Toilet	4	EA	6	\$1,344	
	Accessories	2nd Floor	339	SF	6	\$3,127	
	Accessories	2nd Floor	339	SF	6	\$3,127	
	Ceiling - Plaster/Drywall	2nd Floor	339	SF	7	\$0	Hole in ceiling
	Ceiling - Plaster/Drywall	2nd Floor	339	SF	7	\$0	Hole in ceiling
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor Drain	2nd Floor	1	EA	6	\$1,059	
	Floor Drain	2nd Floor	1	EA	6	\$1,059	
	Floor - Tile Ceramic/ Porcelain	2nd Floor	339	SF	6	\$717	
	Floor - Tile Ceramic/ Porcelain	2nd Floor	339	SF	6	\$717	
	Hand Dryer	2nd Floor	2	EA	6	\$460	
	Hand Dryer	2nd Floor	2	EA	6	\$460	
	Lavatory	2nd Floor	3	EA	6	\$959	
	Lavatory	2nd Floor	3	EA	6	\$959	
	Lighting - Pendent/Surface	2nd Floor	4	EA	7	\$0	
	Lighting - Pendent/Surface	2nd Floor	4	EA	7	\$0	
	Partitions	2nd Floor	2	EA	6	\$594	ADA toilet door need adjusting. Can't close
	Partitions	2nd Floor	2	EA	6	\$594	ADA toilet door need adjusting. Can't close
	Urinals	2nd Floor	5	EA	6	\$1,680	
	Urinals	2nd Floor	5	EA	6	\$1,680	

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Restroom</b>							
	Walls - Plaster/Drywall	2nd Floor	195	SF	6	\$538	
	Walls - Plaster/Drywall	2nd Floor	195	SF	6	\$538	
	Walls - Structural Glazed Tile	2nd Floor	195	SF	6	\$613	
	Walls - Structural Glazed Tile	2nd Floor	195	SF	6	\$613	
	Water Closet	2nd Floor	2	EA	6	\$672	
	Water Closet	2nd Floor	2	EA	6	\$672	
	Accessories	3rd Floor	339	SF	6	\$3,127	
	Accessories	3rd Floor	105	SF	6	\$968	
	Accessories	3rd Floor	283	SF	6	\$2,610	
	Accessories	3rd Floor	292	SF	6	\$2,693	
	Accessories	3rd Floor	292	SF	6	\$2,693	
	Ceiling - Plaster/Drywall	3rd Floor	339	SF	7	\$0	
	Ceiling - Plaster/Drywall	3rd Floor	292	SF	6	\$1,010	
	Ceiling - Plaster/Drywall	3rd Floor	105	SF	7	\$0	
	Ceiling - Plaster/Drywall	3rd Floor	283	SF	6	\$979	
	Ceiling - Plaster/Drywall	3rd Floor	292	SF	6	\$1,010	
	Doors - Transom Window	3rd Floor	18	SF	6	\$305	
	Doors - Transom Window	3rd Floor	18	SF	6	\$305	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	3rd Floor	2	EA	6	\$602	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor Drain	3rd Floor	1	EA	6	\$1,059	Need a cover
	Floor Drain	3rd Floor	1	EA	6	\$1,059	
	Floor Drain	3rd Floor	1	EA	6	\$1,059	
	Floor Drain	3rd Floor	1	EA	6	\$1,059	Need a cover
	Floor Drain	3rd Floor	1	EA	6	\$1,059	
	Floor - Tile Ceramic/ Porcelain	3rd Floor	292	SF	6	\$618	
	Floor - Tile Ceramic/ Porcelain	3rd Floor	283	SF	6	\$599	
	Floor - Tile Ceramic/ Porcelain	3rd Floor	339	SF	6	\$717	
	Floor - Tile Ceramic/ Porcelain	3rd Floor	105	SF	6	\$222	
	Floor - Tile Ceramic/ Porcelain	3rd Floor	292	SF	6	\$618	
	Hand Dryer	3rd Floor	2	EA	6	\$460	
	Hand Dryer	3rd Floor	2	EA	6	\$460	
	Lavatory	3rd Floor	2	EA	6	\$639	
	Lavatory	3rd Floor	3	EA	6	\$959	

## Building: Main

### Category: Rooms (Other Than Classrooms)

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Restroom</b>							
	Lavatory	3rd Floor	2	EA	6	\$639	
	Lavatory	3rd Floor	1	EA	6	\$320	
	Lavatory	3rd Floor	3	EA	6	\$959	
	Lighting - Pendent/Surface	3rd Floor	4	EA	7	\$0	
	Lighting - Pendent/Surface	3rd Floor	4	EA	7	\$0	
	Lighting - Pendent/Surface	3rd Floor	1	EA	7	\$0	
	Lighting - Pendent/Surface	3rd Floor	3	EA	7	\$0	
	Lighting - Pendent/Surface	3rd Floor	3	EA	6	\$372	
	Partitions	3rd Floor	2	EA	6	\$594	ADA toilet door need adjusting. Can't close
	Partitions	3rd Floor	2	EA	6	\$594	
	Partitions	3rd Floor	6	EA	6	\$1,782	
	Partitions	3rd Floor	3	EA	6	\$891	
	Urinals	3rd Floor	5	EA	6	\$1,680	
	Urinals	3rd Floor	8	EA	6	\$2,688	
	Walls - Concrete Block	3rd Floor	954	SF	6	\$2,797	
	Walls - Plaster/Drywall	3rd Floor	195	SF	6	\$538	
	Walls - Plaster/Drywall	3rd Floor	120	SF	6	\$331	
	Walls - Plaster/Drywall	3rd Floor	124	SF	6	\$342	
	Walls - Structural Glazed Tile	3rd Floor	124	SF	6	\$390	
	Walls - Structural Glazed Tile	3rd Floor	120	SF	6	\$378	
	Walls - Structural Glazed Tile	3rd Floor	195	SF	6	\$613	
	Walls - Structural Glazed Tile	3rd Floor	345	SF	6	\$1,085	
	Water Closet	3rd Floor	6	EA	6	\$2,016	
	Water Closet	3rd Floor	1	EA	6	\$336	
	Water Closet	3rd Floor	3	EA	6	\$1,008	
	Water Closet	3rd Floor	2	EA	6	\$672	
	Water Closet	3rd Floor	3	EA	6	\$1,008	
	Accessories	In the Kitchen Area	59	SF	6	\$544	
	Ceiling - Plaster/Drywall	In the Kitchen Area	68	SF	6	\$235	
	Ceiling - Plaster/Drywall	In the Kitchen Area	59	SF	6	\$204	
	Doors - Wood Doors inclu hw	In the Kitchen Area	1	EA	6	\$301	
	Doors - Wood Doors inclu hw	In the Kitchen Area	1	EA	6	\$301	
	Floor - Tile	In the Kitchen Area	68	SF	6	\$149	
	Floor - Tile Ceramic/ Porcelain	In the Kitchen Area	59	SF	6	\$125	
	Lavatory	In the Kitchen Area	1	EA	6	\$320	
	Lavatory	In the Kitchen Area	1	EA	6	\$320	Counter top with sink
	Lighting - Pendent/Surface	In the Kitchen Area	1	EA	7	\$0	

**Building: Main**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Restroom</b>							
	Lighting - Pendent/Surface	In the Kitchen Area	1	EA	6	\$124	
	Partitions	In the Kitchen Area	1	EA	6	\$297	
	Partitions	In the Kitchen Area	1	EA	6	\$297	
	Student Lockers - One Tier	In the Kitchen Area	14	EA	6	\$1,300	
	Walls - Plaster/Drywall	In the Kitchen Area	68	SF	6	\$188	
	Walls - Structural Glazed Tile	In the Kitchen Area	67	SF	6	\$211	
	Water Closet	In the Kitchen Area	1	EA	6	\$336	
	Water Closet	In the Kitchen Area	1	EA	6	\$336	

**Rooms (Other Than Classrooms) Subtotal:**
**\$656,958**
**Building: Main**
**Category: Building Interior**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Corridor</b>							
	Ceiling - Plaster/Drywall	1st Floor	9,365	SF	6	\$57,987	
	Doors - Wood Doors include hw	1st Floor	4	EA	6	\$1,204	
	Drinking Fountains - Single Water Cooler	1st Floor	4	EA	6	\$1,267	
	Floor - Tile/Sheet	1st Floor	9,365	SF	6	\$5,089	
	Lighting - Pendent/Surface	1st Floor	62	EA	7	\$0	
	Student Lockers - One Tier	1st Floor	448	EA	6	\$41,590	
	Walls - Plaster/Drywall	1st Floor	10,770	SF	6	\$47,743	
	Ceiling - Plaster/Drywall	2nd Floor	9,365	SF	6	\$57,987	
	Drinking Fountains - Single Water Cooler	2nd Floor	4	EA	6	\$1,267	
	Floor - Tile/Sheet	2nd Floor	9,365	SF	6	\$5,089	
	Lighting - Pendent/Surface	2nd Floor	62	EA	7	\$0	
	Student Lockers - One Tier	2nd Floor	448	EA	6	\$41,590	
	Walls - Plaster/Drywall	2nd Floor	10,770	SF	6	\$47,743	
	Ceiling - Plaster/Drywall	3rd Floor	9,365	SF	6	\$57,987	
	Drinking Fountains - Single Water Cooler	3rd Floor	4	EA	6	\$1,267	
	Floor - Tile/Sheet	3rd Floor	9,365	SF	6	\$5,089	
	Lighting - Pendent/Surface	3rd Floor	62	EA	7	\$0	
	Student Lockers - One Tier	3rd Floor	448	EA	6	\$41,590	
	Walls - Plaster/Drywall	3rd Floor	10,770	SF	6	\$47,743	
<b>Safety</b>							
	Camera Viewing Station	Entire Building / 1st Floor	1	EA	6	\$683	

## Building: Main

### Category: Building Interior

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Safety</b>							
	Security Cameras	Entire Building	3	EA	6	\$582	
	Security Cameras	Entire Building	9	EA	6	\$1,746	
<b>Stairs</b>							
	Ceiling - Plaster/Drywall	North East	1,164	SF	6	\$8,522	
	Floor - Asphalt	North East	1,164	SF	6	\$9,022	
	Handrails	North East	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	North East	12	EA	7	\$0	
	Stairs - Asphalt	North East	102	LF	6	\$947	
	Walls - Plaster/Drywall	North East	1,371	SF	6	\$3,784	
	Ceiling - Plaster/Drywall	North West	1,164	SF	6	\$8,522	
	Floor - Asphalt	North West	1,164	SF	6	\$9,022	
	Handrails	North West	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	North West	7	EA	6	\$867	
	Stairs - Asphalt	North West	102	LF	6	\$947	
	Walls - Plaster/Drywall	North West	1,371	SF	6	\$3,784	
	Ceiling - Plaster/Drywall	North	1,164	SF	6	\$8,522	
	Floor - Asphalt	North	1,164	SF	6	\$9,022	
	Handrails	North	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	North	12	EA	7	\$0	
	Stairs - Asphalt	North	102	LF	6	\$947	
	Walls - Plaster/Drywall	North	1,371	SF	6	\$3,784	
	Ceiling - Plaster/Drywall	South East	1,164	SF	6	\$8,522	
	Floor - Asphalt	South East	1,164	SF	6	\$9,022	
	Handrails	South East	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	South East	12	EA	7	\$0	
	Stairs - Asphalt	South East	102	LF	6	\$947	
	Walls - Plaster/Drywall	South East	1,371	SF	6	\$3,784	
<b>Vertical Conveyance</b>							
	Elevator - Elevator- Roped Holeless Hydraulic	Entire Building	1	EA	7	\$0	elevator was being installed during visit so could not assess

**Building Interior Subtotal:**

**\$564,569**

**Total Building Cost**

**\$5,360,292**

## Building: Addition

## Category: Building Exterior

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Entrance</b>							
	Entrance Control - Audio and Video	#11 - S	1	EA	6	\$702	
	Entrance Control - Audio and Video	#6 - S	1	EA	6	\$702	
	Exterior Doors - Exterior FRP Door	#5 - E	3	EA	6	\$1,894	
	Exterior Doors - Exterior FRP Door	#6 - S	2	EA	6	\$1,263	
	Exterior Doors - Exterior FRP Door	#7 - W	3	EA	6	\$1,894	
	Exterior Doors - Exterior FRP Door	#9 - S	4	EA	6	\$2,526	
	Exterior Doors - Exterior Steel Door	#10 - S	1	EA	5	\$1,341	Worn
	Exterior Doors - Exterior Steel Door	#11 - S	2	EA	6	\$961	
	Exterior Doors - Exterior Steel Door	#6.5 Exit - W	1	EA	6	\$481	
	Exterior Doors - Exterior Steel Door	#9.1 - S	2	EA	5	\$2,683	
	Exterior Doors - Transom Lite	#11 - S	2	EA	6	\$627	
	Exterior Doors - Transom Lite	#5 - E	2	EA	6	\$627	
	Exterior Doors - Transom Lite	#6 - S	1	EA	6	\$313	
	Exterior Doors - Transom Lite	#7 - W	3	EA	6	\$940	
	Exterior Doors - Transom Lite	#9 - S	2	EA	6	\$627	
	Exterior Stairs - Concrete	#5 - E	135	LF	5	\$14,793	Cracks. Some treads settled.
	Exterior Stairs - Concrete	#6 - S	20	LF	6	\$1,635	
	Exterior Stairs - Concrete	#6.5 Exit - W	120	LF	6	\$9,812	
	Exterior Stairs - Concrete	#7 - W	105	LF	5	\$11,506	Some cracks. Some treads settled.
	Exterior Stairs - Concrete	#9 - S	36	LF	6	\$2,944	
	Ramps - Concrete	#11 - S	8	LF	6	\$1,202	
	Ramps - Concrete	#6 - S	40	LF	6	\$6,009	
	Ramps - Concrete	#9.1 - S	4	LF	6	\$601	
	Stair Handrail - Steel_Stair Handrail	#6.5 Exit - W	24	LF	6	\$208	
<b>Foundation</b>							
	Foundation - Concrete	Entire Building	1,021	LF	7	\$0	
	Superstructure - Metal Deck/ Concrete Topping	Entire Building	3,448	SF	7	\$0	
	Superstructure - Steel with Clay Tile Arch	Entire Building	86,352	SF	7	\$0	
<b>Lighting</b>							
	Exterior Lighting - Wall Mounted	Entire Building	8	EA	6	\$2,310	
<b>Roof System</b>							
	Chimney - Brick Chimney- Concrete/ Mortar Liner	Main Roof	42	LF	6	\$40,097	
	Chimney - Brick Chimney- Concrete/ Mortar Liner	Main Roof	45	LF	5	\$128,320	Need tuck pointing
	Coping - Stone	Main Roof	1,091	LF	6	\$35,041	
	Coping - Stone	South Low Roof	61	LF	6	\$1,959	
	Downspouts - Interior Downspouts	Main Roof	380	LF	5	\$84,097	Need cleaning
	Downspouts - Interior Downspouts	South Low Roof	78	LF	6	\$2,592	



## Building: Addition

### Category: Building Exterior

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Roof System</b>							
	Parapet - 16" - 30" Height	South Low Roof	61	LF	6	\$2,437	
	Parapet - Parapet > 30"	Main Roof	1,091	LF	6	\$69,738	
	Roof Structure - Steel / Metal Deck/ Concrete Topping	South Low Roof	1,724	SF	7	\$0	
	Roof Structure - Steel with Clay Tile Arch	Main Roof	28,696	SF	7	\$0	
	Roof - Modified Bitumen	Main Roof	28,696	SF	6	\$270,012	
	Roof - Modified Bitumen	South Low Roof	1,724	SF	6	\$16,222	
<b>Walls</b>							
	Canopy - Concrete/ Stucco	Entire Building / Central Courtyard	1,055	SF	6	\$34,910	
	Cheek-Wall - Concrete	Entire Building	85	SF	6	\$872	
	Cornice - Masonry Projecting Limestone	Entire Building	879	LF	6	\$30,482	
	Exterior Walls - Brick	Entire Building	10,025	SF	5	\$211,882	Need tuck pointing
	Exterior Walls - Brick	Entire Building	19,084	SF	6	\$128,264	
	Exterior Walls - Stone-Cast	Entire Building	5,534	SF	6	\$37,194	
	Exterior Walls - Stucco	Entire Building / Cellar	2,025	SF	6	\$9,701	
<b>Windows</b>							
	Guard - Guards wire guard	Entire Building / 1st Floor	2,598	SF	6	\$33,176	
	Lintels - Steel	Entire Building	1,193	LF	6	\$34,632	
	Windows - Sash Aluminum Double-pane	Entire Building	10,585	SF	6	\$79,013	

### Building Exterior Subtotal:

**\$1,319,239**

## Building: Addition

### Category: Electrical System

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Emergency System</b>							
	Emergency A/C Power - Auditorium and Aisle Lighting	Entire Building / 1st Floor	8,163	SF	6	\$4,319	
	Emergency A/C Power - Corridors and Stairs	Entire Building	5,126	SF	6	\$1,539	interior tab incomplete
	Emergency A/C Power - Gym	Entire Building / 2nd Floor	9,477	SF	6	\$3,524	
	Emergency Battery Packs - Corridors and Stairs	Entire Building	8	EA	6	\$1,620	
	Emergency Battery Packs - Gym	Entire Building / 2nd Floor	4	EA	6	\$810	
	Emergency Battery Packs - Lunchrooms	Entire Building / 2nd Floor	4	EA	6	\$810	servicing and kitchen area in addition
	Exit Signs - Auditorium	Entire Building / 1st Floor	14	EA	6	\$2,096	
	Exit Signs - Corridors and Stairs	Entire Building	12	EA	6	\$1,797	
	Exit Signs - Gym	Entire Building / 2nd Floor	7	EA	6	\$1,102	
	Security System - CCTV	Entire Building	89,800	SF	6	\$26,967	
	Security System - Intrusion Detection	Entire Building	89,800	SF	6	\$23,115	

**Building: Addition**
**Category: Electrical System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Emergency System</b>							
<b>Main Service</b>							
	PA System	Entire Building	89,800	SF	6	\$29,535	
<b>Power Distribution</b>							
	Lighting and Power Panels - 100 A	Entire Building / 2nd Floor	1	EA	4	\$4,849	in gym
	Lighting and Power Panels - 100 A	Entire Building / Electrical Room	1	EA	6	\$299	near kitchen
	Lighting and Power Panels - 100 A	Entire Building	12	EA	6	\$3,589	
	Lighting and Power Panels - Above 100 A	Entire Building / Electrical Room	1	EA	6	\$497	
	Lighting and Power Panels - Above 100 A	Entire Building	5	EA	6	\$2,485	
	Lighting and Power Panels - Above 100 A	Entire Building	6	EA	6	\$2,982	
	Main Distribution Panels - 400 - 600 amp	Entire Building / Electrical Room	1	EA	4	\$13,694	
	Main Distribution Panels - Greater than 600 amp	Entire Building / Electrical Room	1	EA	6	\$730	

**Electrical System Subtotal:**
**\$126,360**
**Building: Addition**
**Category: Safty System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Fire Alarm</b>							
	Fire Alarm Strobe Lights	Entire Building	89,800	SF	6	\$32,104	
	Fire Alarm_System	Entire Building	89,800	SF	6	\$43,661	

**Safty System Subtotal:**
**\$75,764**
**Building: Addition**
**Category: Mechanical System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Air Conditioning</b>							
	Condensing Unit- Roof Mounted - Less than 5 tons	Roof	1	EA	6	\$3,334	
<b>Air Handling Systems</b>							
	Air Handling Unit- Built Up- Single Zone w/ Air Tunnel- Steam Coils - 25001 - 35000 cfm	Mechanical Room	1	EA	4	\$106,141	
	Air Handling Unit- Built Up-Multi Zone- Steam Coils - 8001 - 15000 cfm	Mechanical Room	1	EA	5	\$50,003	
	Air Handling Unit- Built Up-Multi Zone- Steam Coils - 8001 - 15000 cfm	Mechanical Room	1	EA	5	\$50,003	
	Air Intake	Mechanical Room / Roof	1	EA	5	\$7,471	
	Air Intake	Mechanical Room / Roof	1	EA	5	\$7,471	

**Building: Addition**
**Category: Mechanical System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Air Handling Systems</b>							
	Air Intake	Mechanical Room / Roof	1	EA	5	\$7,471	
	Auxiliaries - 25001 - 35000 cfm	Mechanical Room	1	EA	4	\$39,696	
	Auxiliaries - 8001 - 15000 cfm	Mechanical Room	1	EA	6	\$4,341	
	Auxiliaries - 8001 - 15000 cfm	Mechanical Room / Roof	1	EA	6	\$4,341	
	Fan Coil Unit- Ceiling Mounted - Electric	3rd Floor	1	EA	7	\$0	band room
	Reheat Boxes - Reheat Boxes with Steam Coil	Mechanical Room / Plenum	7	EA	4	\$60,409	
	Return Duct Work - Indoor- Vertical Shaft and Ducts	Mechanical Room / Entire Building	100	LF	5	\$96,198	
	Return Duct Work - Indoor- Vertical Shaft and Ducts	Mechanical Room / Entire Building	100	LF	5	\$96,198	
	Return Duct Work - Indoor- Vertical Shaft and Ducts	Mechanical Room / Entire Building	100	LF	5	\$96,198	
	Zone Dampers	Mechanical Room	3	EA	5	\$5,741	
	Zone Dampers	Mechanical Room	2	EA	5	\$3,827	
	Zone Dampers	Mechanical Room	2	EA	4	\$9,585	
	Zone Dampers	Mechanical Room	3	EA	4	\$14,378	
	Zone Dampers	Mechanical Room / Plenum	23	EA	5	\$48,902	
<b>Heating Devices</b>							
	Fin Tube - Steam	Entire Building	15	LF	5	\$1,221	
	Radiators - Steam	Entire Building	3	EA	5	\$5,026	
	Radiators - Steam	Entire Building	2	EA	4	\$7,314	
	Unit Heater - Electric	Entire Building	17	EA	5	\$17,130	
	Unit Heater - Electric	Entire Building	3	EA	4	\$6,004	
	Wall Heater - Electric	Entire Building	5	EA	5	\$2,683	
	Wall Heater - Electric	Entire Building	5	EA	4	\$5,413	
<b>Temperature Control</b>							
	Pneumatic System	Entire Building	89,800	SF	4	\$467,427	
	Thermostats - Pneumatic	Entire Building	40	EA	4	\$29,489	
<b>Unit Ventilation</b>							
	Unit Ventilators- Floor Mounted- Steam Heating Coils Only	Entire Building	4	EA	4	\$79,970	
<b>Ventilation</b>							
	Exhaust Fans- Indoor - 500 - 1500 CFM	Entire Building / 2nd Floor	1	EA	6	\$592	
	Exhaust Fans- Indoor - Less than 500 CFM	Entire Building	1	EA	6	\$296	
	Exhaust Fans- Roof Mounted - 500 - 1500 CFM	Entire Building / Roof	2	EA	6	\$1,185	
	Exhaust Fans- Roof Mounted - Less than 500 CFM	Entire Building / Roof	1	EA	6	\$296	
	Lab Exhaust Hood	Entire Building	2	EA	6	\$2,495	Science prep room
	Type I Exhaust Hood- Kitchen	Entire Building / 2nd Floor	2	EA	6	\$2,495	

**Building: Addition**
**Category: Mechanical System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Mechanical System Subtotal:</b>						<b>\$1,340,744</b>	

**Building: Addition**
**Category: Plumbing System**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Hot Water</b>							
	Gas Heater - 300001 - 600000 BTU/HR	Boiler Room	1	EA	6	\$310	
	Gas Heater - 300001 - 600000 BTU/HR	Boiler Room	1	EA	6	\$310	
	Hot Water Storage Tank_Gas - 201 - 500 Gallons	Boiler Room	1	EA	6	\$678	
<b>Piping</b>							
	Domestic Piping-Cold Water from Risers to Fixtures	Entire Building	89,800	SF	6	\$17,978	
	Domestic Piping-Cold Water Horizontal Lines	Entire Building	89,800	SF	6	\$21,830	requires frequent repairs
	Domestic Piping-Cold Water Risers	Entire Building	89,800	SF	6	\$16,694	
	Domestic Piping-Hot Water from Risers to Fixtures	Entire Building	89,800	SF	6	\$14,126	
	Domestic Piping-Hot Water Horizontal Lines	Entire Building	89,800	SF	6	\$16,694	
	Domestic Piping-Hot Water Return Risers	Entire Building	89,800	SF	6	\$12,841	
	Sanitary Piping	Entire Building	89,800	SF	6	\$82,185	
	Storm Piping	Entire Building	89,800	SF	6	\$78,333	
	Vent Piping	Entire Building	89,800	SF	6	\$60,355	
<b>Pool Systems</b>							
	Pool Drain Piping	Pool area / Basement	300	LF	4	\$30,386	pool is now used as a storage area
	Pool Filtration System including Pump	Pool area / Basement	1	EA	5	\$19,025	
	Pool Hot Water Heater - Gas Fired	Pool area / Basement	1	EA	6	\$310	
	Pool Supply and Return Piping	Pool area / Basement	300	LF	4	\$49,811	
<b>Pumps</b>							
	Pumps - Ejector-Simplex	Basement	1	EA	6	\$745	
	Pumps - Sump-Duplex	Basement	3	EA	5	\$22,605	
<b>Plumbing System Subtotal:</b>						<b>\$445,215</b>	

**Building: Addition**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #108 (Store Room)</b>							
	AC Units	1st Floor	1	EA	6	\$496	

**Building: Addition**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #108 (Store Room)</b>							
	Ceiling - Plaster/Drywall	1st Floor	764	SF	6	\$2,644	
	Doors - Wood Doors inclu hw	1st Floor	1	EA	6	\$301	
	Floor - Wood	1st Floor	764	SF	6	\$5,386	
	Lighting - Pendent/Surface	1st Floor	14	EA	7	\$0	
	Marker Board	1st Floor	24	LF	6	\$514	
	Storage/ Closet	1st Floor	52	SF	6	\$377	
	Walls - Plaster/Drywall	1st Floor	878	SF	6	\$2,423	
<b>Classroom #216 (Computer Lab)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Ceiling - Lay-in	2nd Floor	598	SF	6	\$1,796	
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Wood	2nd Floor	598	SF	6	\$4,216	
	Lighting - Lay-in	2nd Floor	15	EA	7	\$0	
	Marker Board	2nd Floor	8	LF	6	\$171	
	Storage/ Closet	2nd Floor	8	SF	6	\$58	
	Walls - Plaster/Drywall	2nd Floor	630	SF	6	\$1,739	
	Wireless System	2nd Floor	1	EA	7	\$0	
<b>Classroom #220 (Computer Lab)</b>							
	AC Units	2nd Floor	1	EA	6	\$496	
	Ceiling - Lay-in	2nd Floor	594	SF	6	\$1,784	
	Ceiling - Lay-in	2nd Floor	4	SF	5	\$32	stain
	Doors - Wood Doors inclu hw	2nd Floor	1	EA	6	\$301	
	Floor - Tile	2nd Floor	598	SF	6	\$1,308	
	Lighting - Lay-in	2nd Floor	15	EA	7	\$0	
	Marker Board	2nd Floor	8	LF	6	\$171	
	Storage/ Closet	2nd Floor	8	SF	6	\$58	
	Walls - Plaster/Drywall	2nd Floor	630	SF	6	\$1,739	
	Wireless System	2nd Floor	1	EA	7	\$0	
<b>Classroom #313 (Band Room)</b>							
	Ceiling - Splined	3rd Floor	1,044	SF	6	\$851	
	Chalk Board	3rd Floor	10	LF	4	\$918	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Wood	3rd Floor	1,044	SF	6	\$7,360	
	Lighting - Pendent/Surface	3rd Floor	18	EA	7	\$0	
	Risers	3rd Floor	96	LF	6	\$2,161	
	Sound Panels	3rd Floor	30	EA	6	\$121	

**Building: Addition**
**Category: Classrooms**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Classroom #313 (Band Room)</b>							
	Walls - Plaster/Drywall	3rd Floor	1,200	SF	6	\$3,312	
<b>Classroom #314 (Music Room)</b>							
	Ceiling - Splined	3rd Floor	1,044	SF	6	\$851	
	Chalk Board	3rd Floor	10	LF	4	\$918	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Wood	3rd Floor	1,044	SF	6	\$7,360	96 lf risers
	Lighting - Pendent/Surface	3rd Floor	18	EA	7	\$0	
	Walls - Plaster/Drywall	3rd Floor	1,200	SF	5	\$9,095	holes and peeling
<b>Classroom #316 (Regular Classroom)</b>							
	Ceiling - Lay-in	3rd Floor	598	SF	5	\$3,557	badly stained
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	598	SF	6	\$1,308	
	Lighting - Lay-in	3rd Floor	15	EA	7	\$0	
	Marker Board	3rd Floor	8	LF	6	\$171	
	Storage/ Closet	3rd Floor	8	SF	6	\$58	
	Walls - Plaster/Drywall	3rd Floor	687	SF	6	\$1,896	
<b>Classroom #318 (Computer Lab)</b>							
	Ceiling - Lay-in	3rd Floor	598	SF	6	\$1,796	
	Doors - Wood Doors inclu hw	3rd Floor	1	EA	6	\$301	
	Floor - Tile	3rd Floor	598	SF	6	\$1,308	
	Lighting - Lay-in	3rd Floor	15	EA	7	\$0	
	Marker Board	3rd Floor	8	LF	6	\$171	
	Storage/ Closet	3rd Floor	8	SF	6	\$58	
	Walls - Plaster/Drywall	3rd Floor	687	SF	6	\$1,896	
	Wireless System	3rd Floor	1	EA	6	\$372	
<b>Classrooms Subtotal:</b>						<b>\$73,549</b>	

**Building: Addition**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Auditorium &amp; Theater</b>							
	Balcony Seating	1st Floor	220	EA	6	\$38,262	
	Ceiling - Plaster/Drywall	1st Floor	8,163	SF	5	\$189,104	peeling
	Doors - Wood Doors inclu hw	1st Floor	10	EA	6	\$3,010	

**Building: Addition**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Auditorium &amp; Theater</b>							
	Floor - Tile	1st Floor	8,163	SF	6	\$17,860	
	Lighting - Lay-in	1st Floor	62	EA	7	\$0	
	Lighting - Pendent/Surface	1st Floor	20	EA	7	\$0	
	Main Floor Seating	1st Floor	559	EA	6	\$97,219	
	Sound System	1st Floor	1	EA	6	\$10,721	
	Stage	1st Floor	724	SF	6	\$4,183	
	Stage Curtain	1st Floor	8	EA	6	\$0	
	Stage Lighting System	1st Floor	1	EA	6	\$8,077	
	Stage-Stairs - Wood	1st Floor	8	LF	6	\$94	
	Stairs - Asphalt	1st Floor	8	LF	6	\$74	
	Walls - Plaster/Drywall	1st Floor	9,387	SF	6	\$44,700	
<b>Gymnasia</b>							
	Bleacher Seating	Room 214	175	EA	6	\$5,065	
	Ceiling - Plaster/Drywall	Room 214	4,754	SF	6	\$26,241	
	Doors - Wood Doors inclu hw	Room 214	4	EA	6	\$1,204	
	Floor - Wood	Room 214	4,754	SF	6	\$33,515	
	Lighting - Metal Halide/ High Pressure Sodium	Room 214	20	EA	7	\$0	
	Scoreboards	Room 214	1	EA	5	\$10,580	Not working
	Walls - Structural Glazed Tile	Room 214	5,467	SF	6	\$17,199	
	Ceiling - Plaster/Drywall	Room 218, Girl's Gym	4,723	SF	5	\$68,012	peeling
	Doors - Wood Doors inclu hw	Room 218, Girl's Gym	2	EA	6	\$602	
	Floor - Wood	Room 218, Girl's Gym	4,723	SF	6	\$33,297	
	Lighting - Metal Halide/ High Pressure Sodium	Room 218, Girl's Gym	21	EA	6	\$2,808	
	Walls - Structural Glazed Tile	Room 218, Girl's Gym	5,431	SF	6	\$17,086	
<b>Library</b>							
	AC Unit	Room 100	5	EA	6	\$2,478	
	Casework	Room 100	180	LF	6	\$4,546	
	Ceiling - Plaster/Drywall	Room 100	2,114	SF	6	\$7,316	
	Doors - Wood Doors inclu hw	Room 100	2	EA	6	\$602	
	Floor - Carpet	Room 100	1,057	SF	6	\$2,252	
	Floor - Tile Quarry	Room 100	1,057	SF	6	\$2,237	
	Lighting - Pendent/Surface	Room 100	40	EA	7	\$0	
	Walls - Plaster/Drywall	Room 100	2,431	SF	6	\$6,709	
<b>Mechanical/ Service Rooms</b>							
	Storage Room	1st Floor	511	SF	6	\$3,661	yard storage
	Air Tunnel	Basement	1,354	SF	6	\$8,384	

**Building: Addition**
**Category: Rooms (Other Than Classrooms)**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Mechanical/ Service Rooms</b>							
	Boiler Room	Basement	2,168	SF	6	\$15,532	
	Crawl Space - Unfinished	Basement	4,543	SF	6	\$28,130	
	Interior Stairs	Basement	26	LF	6	\$235	
	Mechanical/ Service Rooms	Basement	643	SF	6	\$4,607	switchgear room
	Mechanical/ Service Rooms	Basement	649	SF	6	\$4,650	fan room
	Mechanical/ Service Rooms	Basement	374	SF	6	\$2,679	pool chemical room
	Mechanical/ Service Rooms	Basement	235	SF	6	\$1,684	pump room
	Storage Room	Basement	123	SF	6	\$881	

**Rooms (Other Than Classrooms) Subtotal:**
**\$725,494**
**Building: Addition**
**Category: Building Interior**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Corridor</b>							
	Ceiling - Plaster/Drywall	1st Floor	3,962	SF	6	\$24,532	
	Drinking Fountains - Single Fountain	1st Floor	2	EA	6	\$551	
	Floor - Tile/Sheet	1st Floor	3,962	SF	6	\$2,153	
	Lighting - Pendent/Surface	1st Floor	34	EA	7	\$0	
	Student Lockers - One Tier	1st Floor	289	EA	6	\$26,829	
	Walls - Plaster/Drywall	1st Floor	4,675	SF	6	\$20,724	
	Ceiling - Plaster/Drywall	2nd Floor	3,962	SF	6	\$24,532	
	Drinking Fountains - Single Fountain	2nd Floor	2	EA	6	\$551	
	Floor - Tile/Sheet	2nd Floor	3,962	SF	6	\$2,153	
	Lighting - Pendent/Surface	2nd Floor	34	EA	7	\$0	
	Student Lockers - One Tier	2nd Floor	289	EA	6	\$26,829	
	Walls - Plaster/Drywall	2nd Floor	4,675	SF	6	\$20,724	
	Ceiling - Plaster/Drywall	3rd Floor	3,962	SF	6	\$24,532	
	Drinking Fountains - Single Fountain	3rd Floor	2	EA	6	\$551	
	Floor - Tile/Sheet	3rd Floor	3,962	SF	6	\$2,153	
	Lighting - Pendent/Surface	3rd Floor	34	EA	7	\$0	
	Student Lockers - One Tier	3rd Floor	289	EA	6	\$26,829	
	Walls - Plaster/Drywall	3rd Floor	4,675	SF	6	\$20,724	
<b>Safety</b>							
	Security Cameras	Entire Building	5	EA	6	\$970	
	Security Cameras	Entire Building	6	EA	6	\$1,164	



## Building: Addition

### Category: Building Interior

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Stairs</b>							
	Ceiling - Plaster/Drywall	North East	1,164	SF	6	\$8,522	
	Floor - Terrazzo	North East	1,164	SF	6	\$9,771	
	Handrails	North East	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	North East	12	EA	7	\$0	
	Stairs - Terrazzo	North East	102	LF	6	\$947	
	Walls - Plaster/Drywall	North East	1,371	SF	6	\$3,784	
	Ceiling - Plaster/Drywall	North West	1,164	SF	6	\$8,522	
	Floor - Terrazzo	North West	1,164	SF	6	\$9,771	
	Handrails	North West	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	North West	12	EA	7	\$0	
	Stairs - Terrazzo	North West	102	LF	6	\$947	
	Walls - Plaster/Drywall	North West	1,371	SF	6	\$3,784	
	Ceiling - Plaster/Drywall	North	1,164	SF	6	\$8,522	
	Floor - Terrazzo	North	1,164	SF	6	\$9,771	
	Handrails	North	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	North	12	EA	7	\$0	
	Stairs - Terrazzo	North	102	LF	6	\$947	
	Walls - Plaster/Drywall	North	1,371	SF	6	\$3,784	
	Ceiling - Plaster/Drywall	South East	1,164	SF	6	\$8,522	
	Floor - Terrazzo	South East	1,164	SF	6	\$9,771	
	Handrails	South East	270	LF	6	\$2,340	
	Lighting - Pendent/Surface	South East	12	EA	7	\$0	
	Stairs - Terrazzo	South East	102	LF	6	\$947	
	Walls - Plaster/Drywall	South East	1,371	SF	6	\$3,784	

### Building Interior Subtotal:

**\$327,959**

### Total Building Cost

**\$4,434,325**

## SITE

### Category: Site

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Civil/Drainage</b>							
	Civil/ Drainage - Catch Basin	Entire Site	5	EA	6	\$5,469	
	Civil/ Drainage - Site Drain	Entire Site	1	EA	6	\$310	West at entrance #6.5
	Civil/ Drainage - Site Manhole	Entire Site	9	EA	6	\$13,435	

**SITE**
**Category: Site**

Group	Item - Type	Location	Quantity	Unit	Rank	Cost	Comments
<b>Fencing</b>							
	Fencing - New Standard Ornamental	Entire Site	1,455	LF	6	\$46,419	
	Fencing - New Standard Ornamental	Entire Site / East Courtyard	6	LF	5	\$0	Bent at top
<b>Landscape</b>							
	Landscape - Grass	Entire Site	19,205	SF	6	\$15,929	
	Landscape - Hardscape- Asphalt	Entire Site	6,512	SF	6	\$15,738	
	Landscape - Hardscape- Concrete	Entire Site	7,855	SF	6	\$40,550	
	Landscape - Hardscape- Pavers	Entire Site / North Courtyard	136	SF	6	\$770	
	Parkway trees	Entire Site	28	EA	6	\$18,481	
	Planting Beds/ Area	Entire Site	15,050	SF	6	\$24,750	
	Retaining Wall - Concrete	Entire Site / West Courtyard	150	SF	6	\$3,516	
	Trash Receptacles	Entire Site	5	EA	6	\$1,561	
<b>Parking Lot</b>							
	Surface - Asphalt	South Courtyard	50,500	SF	6	\$122,043	
<b>Sidewalks</b>							
	Sidewalks - Internal Walks	Entire Site	65	LF	6	\$781	
	Sidewalks - Perimeter Sidewalks	Entire Site	1,458	SF	6	\$2,898	
<b>Signage</b>							
	Flag Pole - Flag Pole	NW Courtyard	1	EA	6	\$1,657	
	Marquee - Free Standing Back Lighted	NW Courtyard	1	EA	6	\$0	

**Site Subtotal:**
**\$314,307**
**Total Site Cost**
**\$314,307**
**Campus Total <sup>2 3</sup>**
**\$10,108,924**

<sup>1</sup> It is very rare for assessors to find a feature in this condition. If assessors do, they are required to report it immediately to CPS, and CPS addresses it immediately. Thus, no features will be ranked "1" in this report; by the time the report is compiled, they have been resolved.

<sup>2</sup> As stated above, Total Assessed Campus Need does not include the addition of features not already in a particular facility, such as programmatic improvements, school-wide ADA compliance, air conditioning, space reconfiguration or construction to alleviate overcrowding; these items are treated as separate capital needs. The Total Assessed Campus Need includes current deficiencies and is based on current unit cost estimates; it does not reflect a complete project cost.

<sup>3</sup> The overall condition of different items can change after an assessment date due to many variables, including newly occurring deficiencies, renovation or repairs and cost changes. These dollar figures in this report are estimates only and are based solely on the data that was collected as of the assessment date in the footer below.

**Definitions**

- **Quantity** means, for each item, the total number (or amount) of that item that exists and was evaluated.
  - **Unit** means the generally accepted standard unit of measure for each item. Some items, like doors, are measured individually and use the unit of measurement “EA” for “each.” Other items, like chimneys, are measured in terms of linear feet (“LF”). Still other items, like flooring, are generally measured in square feet (“SF”).
  - **Cost** means a basic estimate for each item needing some level of repair or replacement. Cost does not include all expenses that would be necessary to complete a repair or replacement project. This is because, depending on the item and on the overall scope of a construction project, repair/replacement projects can include additional costs such as destructive testing, environmental needs, discovered conditions, and additional work triggered by building codes.
  - **For the same reason, the Total Campus Need listed at the end of this report reflects only a portion of what it would actually cost to repair/replace all of the listed features.**
  - **Campus Total** also does not reflect features that do not yet exist at a particular facility, such as: programmatic improvements, school-wide ADA compliance, air conditioning, space reconfiguration, or construction to alleviate overcrowding; these are viewed as separate capital needs.
-

## Classroom Summary

Current Usage	Intended Usage	Room Location	Room Number	Floor Plan Room Number	Area (SF)	Voice Outlets	Data Outlets	Elect. Outlets	Glazed Window Area	Operable Window Area	Noise Level	Window Stop	Power Strip	Smart-Board
<b>Main</b>														
Art Room	Art Room	3rd Floor	323	323	890	1	6	16	272	96	40	N	Y	Y
Art Room	Regular Classroom	3rd Floor	325	321	890	1	6	16	238	84	40	N	Y	Y
Computer Lab	Regular Classroom	2nd Floor	207	203	760	1	12	50	204	72	40	N	Y	Y
Computer Lab	Computer Lab	4th Floor	301	301	760	1	27	64	170	60	40	N	Y	Y
Computer Lab	Regular Classroom	3rd Floor	327	327	850	1	40	64	238	84	40	N	Y	N
Office	Regular Classroom	Basement	099	099	760	1	6	14	170	60	40	N	Y	N
Other Instructional Use	Regular Classroom	1st Floor	127	115	422	2	4	14	102	36	40	N	Y	N
Other Instructional Use	Special Education	3rd Floor	302	302	260	1	1	8	38	18	40	N	N	Y
Regular Classroom	Regular Classroom	1st Floor	103	103	525	1	1	10	136	48	40	N	Y	Y
Regular Classroom	Office	1st Floor	105	105	485	1	2	10	136	48	40	N	Y	Y
Regular Classroom	Regular Classroom	1st Floor	107	105	485	1	2	10	136	48	40	N	Y	Y
Regular Classroom	Regular Classroom	1st Floor	109	105	525	1	1	10	136	48	40	N	Y	Y
Regular Classroom	Regular Classroom	1st Floor	110	110	760	1	5	16	114	54	40	N	N	Y
Regular Classroom	Other Instructional Use	1st Floor	111	107	525	1	1	10	136	48	40	N	Y	N
Regular Classroom	Other Instructional Use	1st Floor	117	117	380	1	2	10	102	36	40	N	Y	Y
Regular Classroom	Regular Classroom	1st Floor	119	113	760	1	2	16	204	72	40	N	Y	Y
Regular Classroom	Regular Classroom	1st Floor	129	119	682	1	7	16	204	72	40	N	Y	Y
Regular Classroom	Regular Classroom	2nd Floor	200	200	760	1	3	16	95	45	40	N	N	Y
Regular Classroom	Regular Classroom	2nd Floor	202	202	760	1	3	16	114	54	40	N	N	Y
Regular Classroom	Regular Classroom	2nd Floor	204	204	760	1	5	16	114	54	40	N	N	Y
Regular Classroom	Regular Classroom	2nd Floor	206	206	760	1	5	16	114	54	40	N	N	Y
Regular Classroom	Regular Classroom	2nd Floor	208	208	760	1	10	30	114	63	40	N	N	N
Regular Classroom	Regular Classroom	2nd Floor	210	210	760	1	4	16	95	45	40	N	N	N
Regular Classroom	Other Instructional Use	2nd Floor	213	209	415	1	22	48	102	36	40	N	Y	Y
Regular Classroom	Regular Classroom	2nd Floor	215	209	560	1	2	20	170	60	40	N	Y	Y
Regular Classroom	Special Education	3rd Floor	300	300	590	1	3	12	76	36	40	N	Y	Y
Regular Classroom	Regular Classroom	3rd Floor	303	303	760	1	2	10	204	72	40	N	Y	Y
Regular Classroom	Regular Classroom	3rd Floor	304	304	760	1	11	38	114	54	40	N	N	Y
Regular Classroom	Regular Classroom	3rd Floor	305	305	760	2	14	22	204	72	40	N	Y	Y
Regular Classroom	Regular Classroom	3rd Floor	306	306	760		1	16	114	54	40	N	N	N
Regular Classroom	Regular Classroom	3rd Floor	307	307	760	2	14	40	204	72	40	N	Y	Y
Regular Classroom	Regular Classroom	3rd Floor	308	308	760	1	2	22	114	54	40	N	N	N
Regular Classroom	Regular Classroom	3rd Floor	309	309	760	1	2	16	204	72	40	N	N	N
Regular Classroom	Regular Classroom	3rd Floor	310	310	760	1	3	40	95	45	40	N	N	N
Regular Classroom	Regular Classroom	3rd Floor	311	311	760	1	3	24	204	72	40	N	Y	Y
Regular Classroom	Regular Classroom	3rd Floor	312	312	598	1	2	12	61	9	40	N	N	Y
Regular Classroom	Regular Classroom	3rd Floor	315	315	760	1	8	16	204	72	40	N	Y	Y

**Classroom Summary**

Current Usage	Intended Usage	Room Location	Room Number	Floor Plan Room Number	Area (SF)	Voice Outlets	Data Outlets	Elect. Outlets	Glazed Window Area	Operable Window Area	Noise Level	Window Stop	Power Strip	Smart-Board
<b>Main</b>														
Regular Classroom	Regular Classroom	3rd Floor	319	319	760	1	6	18	204	54	40	N	Y	Y
Regular Classroom	Regular Classroom	3rd Floor	321	317	760	1	6	18	204	72	40	N	Y	Y
Regular Classroom	Regular Classroom	3rd Floor	329	325	840	1	2	16	238	84	40	N	Y	Y
Regular Classroom	Regular Classroom	1st Floor	No #	101	347	1	1	10	136	48	40	N	Y	Y
Science Classroom	Science Lab Level 3	1st Floor	115	109	1,010	1	7	50	204	72	40	N	Y	Y
Science Classroom	Science Lab Level 1	1st Floor	125	117	1,010	1	7	70	306	108	40	N	Y	Y
Science Lab Level 1	Science Lab Level 1	2nd Floor	223	213	1,010	1	6	90	238	84	40	N	Y	Y
Science Lab Level 3	Science Classroom	2nd Floor	221	211	1,010	1	15	50	306	108	40	N	Y	Y
Science Lab Level 3	Science Classroom	2nd Floor	225	215	1,010	1	15	50	272	96	40	N	Y	Y
Science Lab Level 3	Science Lab Level 3	2nd Floor	227	217	1,010	1	15	50	272	96	40	N	Y	N
Vacant	Science Lab Level 3	1st Floor	121	111	628	1	2	9	170	60	40	N	N	N

<b>Addition</b>														
Band Room	Band Room	3rd Floor	313	313	1,044	1	2	16	114	54	40	N	N	N
Computer Lab	Computer Lab	2nd Floor	216	216	598	1	30	76	66	33		N	N	Y
Computer Lab	Computer Lab	2nd Floor	220	220	598	1	30	76	66	33	40	N	N	Y
Computer Lab	Computer Lab	3rd Floor	318	318	598	1	30	76	66	3	40	N	N	Y
Music Room	Music Room	3rd Floor	314	314	1,044	1	2	16	0	0	40	N	N	N
Regular Classroom	Regular Classroom	3rd Floor	316	316	598	1	2	30	76	3	40	N	N	Y
Store Room	Regular Classroom	1st Floor	108	108	764	1	5	16	114	54	40	N	N	N